

FACILITIES/CONSTRUCTION REPORT FEBRUARY 2021

BHS Sportsplex:

2-17 Calm, cold. Sletten framing walls and standing/sheeting/shoring walls for outbuilding. Install topplate on exterior walls, laying out for trusses, 8 workers.

2-18 Windy, cold. Sletten started standing trusses and installing purlins, blocking, 8 workers and 1 telehandler and 2 manlifts .

2-19 Windy, cold. Sletten securing trusses and sheeting walls, 8 workers and 2 manlifts.

2-22 Windy, cold. Sletten standing trusses and installing purlins, blocking, 6 workers and 1 telehandler and 2 manlifts.

2-23 Breezy, cold. Sletten standing trusses and installing purlins, blocking, 6 workers and 1 telehandler and 2 manlifts.

2-24 Calm, cool. Sletten standing trusses and installing purlins, blocking, 8 workers and 1 telehandler and 2 manlifts.

2-25 Windy, cold. Sletten sheeting exterior walls and started laying out interior walls, 8 workers and 2 manlifts.

2-26 Calm, cool. Sletten sheeting exterior walls and roof trusses and started framing interior wall, 8 workers and 1 telehandler and 2 manlifts.