

**Long-Range Facilities Plan Status Report**  
**Provided by Johnson Controls, Inc.**  
**May 3, 2011**

**Project Design and Construction**

- Denfeld High School – Terrazzo in the Cafeteria and Commons is continuing. Kitchen wall framing is complete, and drywall will start May 4<sup>th</sup>. Final site work will start May 11<sup>th</sup>. Final cleaning of the Auditorium will commence May 9<sup>th</sup>. Existing Building 3<sup>rd</sup> & 2<sup>nd</sup> Floors: painting completed, ceilings completed, casework & whiteboards completed. Existing Building 1<sup>st</sup> Floor: Classroom painting is being completed. Final site work will start May 11<sup>th</sup>. A 2<sup>nd</sup> site meeting regarding planning for Commencement Ceremonies and receipt of the Certificate of Occupancy was held with the City of Duluth on April 28<sup>th</sup>. Punch lists will be started by June 1<sup>st</sup>.
- Eastern High School – Gym wood floor is being installed. Terrazzo installation is continuing. Lockers, Kitchen equipment and Main Entrance curtainwall will be installed starting next week. Auditorium is being painted. A 2<sup>nd</sup> site meeting regarding receipt of the Certificate of Occupancy will be held with the City of Duluth on May 12<sup>th</sup>. Punch lists will be started by June 1<sup>st</sup>.
- Eastern Middle School – Kraus-Anderson will remobilize on site during the week of June 6<sup>th</sup>. Boiler Room asbestos abatement, finish grading around Pool Addition, final Pool Addition Entrance finishes will be started June 13<sup>th</sup>. A site meeting with the City of Duluth has been scheduled for June 2<sup>nd</sup>.
- Lincoln Park Middle School – Precast wall panels are being set around the Gym and Pool areas. The Pool floor has been poured, and Pool walls are being poured starting this week. Roof bar joists over the Gym will be erected starting this week. The high exterior walls of the Band and Choir Rooms are being installed. Underground plumbing is proceeding. A site meeting with the City of Duluth has been scheduled for June 9<sup>th</sup>.
- Laura MacArthur Elementary – Floor finishes are being completed. Final cleaning of the building has started in preparation for punch lists to be started in early-May. Aluminum entrances and Kitchen equipment are being installed. Site finishes will be started as soon as weather permits. A 2<sup>nd</sup> site meeting regarding the Certificate of Occupancy will be held with the City of Duluth on May 5<sup>th</sup>. Punch lists will be started May 5<sup>th</sup>.
- Lester Park Elementary – The front stone at the Main Entrance is being installed. Kitchen equipment, Classroom carpet, and Gym equipment & flooring are being installed. Final mechanical / electrical finishes are being installed. Sitework will be started in May. A 2<sup>nd</sup> site meeting regarding planning for receipt of the Certificate of Occupancy will be held with the City of Duluth on May 19<sup>th</sup>. Punch lists will be started May 23<sup>rd</sup>.
- Piedmont Elementary – Kitchen equipment, terrazzo flooring, casework and resinous floors are being installed. Final site work will be started in mid-May. A 2<sup>nd</sup> site meeting regarding the Certificate of Occupancy will be held with the City of Duluth on May 26<sup>th</sup>.
- Grant Elementary – Bid Documents are being prepared for competitive bidding.

**Utilization of Local Contractors and Labor**

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.