



Line	Task Number	Activity Name	Duration	Start	Finish	2025												2026												2027																							
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O																								
1	A0040	Preconstruction	95d	11/19/25	04/13/26	 Preconstruction																																															
2	A0010	Board Approval	0d	19 Nov 25	11/19/25	 Board Approval																																															
3	A0020	Issue Owner Contract	15d	11/19/25	12/11/25	 Issue Owner Contract																																															
4	A0030	SMW Issue Subcontracts	20d	12/12/25	01/19/26	 SMW Issue Subcontracts																																															
5	A0050	Submittals and Procurement	60d	01/20/26	04/13/26	 Submittals and Procurement																																															
6	A0060	Submittals	60d	01/20/26	04/13/26	 Submittals																																															
7	A0061	Construction	379d	01/20/26	07/27/27	 Construction																																															
8	A1940	Substantial Completion	0d	06/07/27	06/07/27	 Substantial Completion																																															
9	A1872	Weather Days	20d	06/07/27	07/02/27	 Weather Days																																															
10	A1950	Architect Owner Punchlist Corrections	15d	07/06/27	07/26/27	 Architect Owner Punchlist Correction																																															
11	A1960	Final Completion	0d	07/27/27	07/27/27	 Final Completion																																															
12	A0062	Site	339d	01/20/26	05/27/27	 Site																																															
13	A0070	Mobilize	0d	01/20/26	01/20/26	 Mobilize																																															
14	A0080	Establish SWPPP	3d	01/20/26	01/22/26	 Establish SWPPP																																															
15	A0090	Earthwork	30d	01/23/26	03/05/26	 Earthwork																																															
16	A0100	Site Utilities	35d	03/06/26	04/23/26	 Site Utilities																																															
17	A0101	Fire Water Storage Tank and Pump House	146d	04/24/26	11/18/26	 Fire Water Storage Tank and Pump House																																															
18	A0102	Install Tank	15d	04/24/26	05/14/26	 Install Tank																																															
19	A0103	Pump House Footings and Slabs	5d	05/15/26	05/21/26	 Pump House Footings and Slabs																																															
20	A0104	Pump House and Dumpster Enclosure CMU and Brick	10d	10/15/26	10/28/26	 Pump House and Dumpster Enclosure CMU and Brick																																															
21	A0105	Pump House Roof	5d	10/29/26	11/04/26	 Pump House Roof																																															
22	A0106	Set Fire Pump and Equipment	5d	11/05/26	11/11/26	 Set Fire Pump and Equipment																																															
23	A0107	Power Pump House Pump and Equipment	5d	11/12/26	11/18/26	 Power Pump House Pump and Equipment																																															
24	A0110	Geothermal	30d	11/19/26	01/14/27	 Geothermal																																															
25	A0120	Site Concrete	50d	01/15/27	03/25/27	 Site Concrete																																															
26	A0130	Asphalt	15d	03/26/27	04/15/27	 Asphalt																																															

Murrayville Woodson Elementary

27	A0141	Seeding/Landscape	10d	04/16/27	04/29/27	 Seeding/Landscape
28	A0140	Playgrounds and Site Furnishings	20d	04/30/27	05/27/27	 Playgrounds and Site Furnishings
29	A0150	Building	311d	03/06/26	06/04/27	 Building
30	A0160	Footings and Foundations	25d	03/06/26	04/09/26	 Footings and Foundations
31	A0170	Underslab Rough In	20d	03/13/26	04/09/26	 Underslab Rough In
32	A0180	Slab on Grade	10d	04/10/26	04/23/26	 Slab on Grade
33	A0200	CMU Storm Shelter	24d	04/24/26	05/28/26	 CMU Storm Shelter
34	A0190	CMU Gym	15d	06/02/26	06/22/26	 CMU Gym
35	A0280	Pour Storm Shelter	5d	06/10/26	06/16/26	 Pour Storm Shelter
36	A0201	Steel Erection	27d	05/01/26	06/09/26	 Steel Erection
37	A0210	Set Steel Gym	5d	05/01/26	05/07/26	 Set Steel Gym
38	A0220	Deck Gym	5d	05/08/26	05/14/26	 Deck Gym
39	A0241	Set Steel East Wing	4d	05/08/26	05/13/26	 Set Steel East Wing
40	A0250	Deck East Wing	4d	05/15/26	05/20/26	 Deck East Wing
41	A0260	Set Steel West Wing	5d	05/14/26	05/20/26	 Set Steel West Wing
42	A0270	Deck West Wing	5d	05/21/26	05/28/26	 Deck West Wing
43	A0230	Set Steel Storm Shelter	4d	05/29/26	06/03/26	 Set Steel Storm Shelter
44	A0240	Deck Storm Shelter	4d	06/04/26	06/09/26	 Deck Storm Shelter
45	A0281	Building Enclosure	124d	05/21/26	11/13/26	 Building Enclosure
46	A0300	Frame and Sheet East Exterior Walls SEQ 1	7d	05/21/26	06/01/26	 Frame and Sheet East Exterior Walls SEQ 1
47	A0310	Frame and Sheet East Wing Exterior Walls SEQ 2	7d	06/02/26	06/10/26	 Frame and Sheet East Wing Exterior Walls SEQ 2
48	A0290	Frame and Sheet West Wing Exterior Walls SEQ 3	7d	06/23/26	07/01/26	 Frame and Sheet West Wing Exterior Walls SEQ 3
49	A0291	Frame and Sheet Gym and Clerestory High Walls and North Exterior Walls SEQ 4	7d	07/02/26	07/13/26	 Frame and Sheet Gym and Clerestory High Walls and North Exterior Walls SEQ 4
50	A0330	Roof Blocking and Fascia Framing East Wing	10d	06/11/26	06/24/26	 Roof Blocking and Fascia Framing East Wing
51	A0340	Roof Blocking and Fascia Framing West Wing and Storm Shelter	10d	06/25/26	07/09/26	 Roof Blocking and Fascia Framing West Wing and Storm Shelter
52	A0320	Roof Blocking and Fascia Framing Gym	10d	07/10/26	07/23/26	 Roof Blocking and Fascia Framing Gym
53	A0350	Roof Insulation and Ice and Water East Wing	10d	06/25/26	07/09/26	 Roof Insulation and Ice and Water East Wing

Murrayville Woodson Elementary

54	A0360	Roof Insulation and Ice and Water West Wing	10d	07/10/26	07/23/26	 Roof Insulation and Ice and Water West Wing
55	A0370	Roof Insulation and Ice and Water Gym	10d	07/24/26	08/06/26	 Roof Insulation and Ice and Water Gym
56	A0380	Flat Roof Area	10d	08/07/26	08/20/26	 Flat Roof Area
57	A0400	Standing Seam Roof and Fascia East Wing	20d	08/21/26	09/17/26	 Standing Seam Roof and Fascia East Wing
58	A0410	Standing Seam Roof and Fascia West Wing	20d	09/18/26	10/16/26	 Standing Seam Roof and Fascia West Wing
59	A0390	Standing Seam Roof and Fascia Gym	20d	10/19/26	11/13/26	 Standing Seam Roof and Fascia Gym
60	A0420	AVB & Face Brick East Side SEQ 1	20d	06/23/26	07/21/26	 AVB & Face Brick East Side SEQ 1
61	A0430	AVB & Face Brick East Wing SEQ 2	20d	07/22/26	08/18/26	 AVB & Face Brick East Wing SEQ 2
62	A0440	AVB & Face Brick West Wing SEQ 3	20d	08/19/26	09/15/26	 AVB & Face Brick West Wing SEQ 3
63	A0460	AVB & Face Brick Clerestory, Gym and North Walls SEQ 4	20d	09/16/26	10/14/26	 AVB & Face Brick Clerestory, Gym and North Walls SEQ 4
64	A0470	Storefront East Side	12d	08/19/26	09/03/26	 Storefront East Side
65	A0450	Storefront East Wing	12d	09/04/26	09/21/26	 Storefront East Wing
66	A0480	Storefront West Wing	12d	09/22/26	10/08/26	 Storefront West Wing
67	A0490	Storefront Gym and Clerestory	12d	10/09/26	10/26/26	 Storefront Gym and Clerestory
68	A0500	Building Dry	0d	10/27/26	10/27/26	 Building Dry
69	A0510	Interior	239d	06/17/26	06/04/27	 Interior
70	A0560	East Wing	186d	07/14/26	04/15/27	 East Wing
71	A0580	Partition Layout	5d	07/14/26	07/20/26	 Partition Layout
72	A0640	Install Ductwork & HVAC Equipment	10d	07/21/26	08/03/26	 Install Ductwork & HVAC Equipment
73	A0650	Install Sprinkler Piping	5d	07/21/26	07/27/26	 Install Sprinkler Piping
74	A0660	Overhead Plumbing	10d	07/28/26	08/10/26	 Overhead Plumbing
75	A0670	Overhead Electrical Conduit	10d	08/04/26	08/17/26	 Overhead Electrical Conduit
76	A0690	Pressure Test Piping	3d	08/18/26	08/20/26	 Pressure Test Piping
77	A0700	HVAC Overhead Piping	10d	08/04/26	08/17/26	 HVAC Overhead Piping
78	A0720	Insulate Piping	10d	08/21/26	09/03/26	 Insulate Piping
79	A0730	Frame Partitions & Set Door Frames	10d	08/18/26	08/31/26	 Frame Partitions & Set Door Frames
80	A0750	Electrical Partition R.I.	10d	09/01/26	09/14/26	 Electrical Partition R.I.

Murrayville Woodson Elementary

81	A0760	Plumbing Partition R.I.	10d	09/01/26	09/14/26	 Plumbing Partition R.I.
82	A0790	Partition Blocking	5d	09/01/26	09/07/26	 Partition Blocking
83	A0810	Insulate Partitions	5d	10/27/26	11/02/26	 Insulate Partitions
84	A0820	Drywall Partitions	10d	12/16/26	01/06/27	 Drywall Partitions
85	A0850	Drywall Finish	7d	01/07/27	01/15/27	 Drywall Finish
86	A0870	Prime Paint	5d	01/18/27	01/22/27	 Prime Paint
87	A0910	1st Coat Paint	5d	01/25/27	01/29/27	 1st Coat Paint
88	A0930	Ceiling Grid	5d	02/01/27	02/05/27	 Ceiling Grid
89	A0940	Ceramic Tile	15d	01/25/27	02/12/27	 Ceramic Tile
90	A0970	Light Fixtures	15d	02/08/27	02/26/27	 Light Fixtures
91	A0980	Grilles & Diffusers	7d	02/08/27	02/16/27	 Grilles & Diffusers
92	A0990	Sprinkler Heads	5d	02/08/27	02/12/27	 Sprinkler Heads
93	A1000	Cabinets	10d	02/01/27	02/12/27	 Cabinets
94	A1010	Resilient Flooring	10d	02/15/27	02/26/27	 Resilient Flooring
95	A1020	Countertops	5d	02/15/27	02/19/27	 Countertops
96	A1030	Doors & Hardware	10d	03/01/27	03/12/27	 Doors & Hardware
97	A1040	Plumbing Fixtures	10d	02/22/27	03/05/27	 Plumbing Fixtures
98	A1050	Toilet Partitions	7d	03/08/27	03/16/27	 Toilet Partitions
99	A1060	Toilet Accessories	5d	03/17/27	03/23/27	 Toilet Accessories
100	A1210	Flooring Base	5d	03/01/27	03/05/27	 Flooring Base
101	A1120	Ceiling Tile	5d	03/01/27	03/05/27	 Ceiling Tile
102	A1090	Final Coat Paint	7d	03/15/27	03/23/27	 Final Coat Paint
103	A1160	Electrical Trim	8d	03/24/27	04/02/27	 Electrical Trim
104	A1270	Ready for SMW Punch	1d	04/05/27	04/05/27	 Ready for SMW Punch
105	A1890	SMW Punch Corrections	4d	04/06/27	04/09/27	 SMW Punch Corrections
106	A1900	Final Clean	4d	04/12/27	04/15/27	 Final Clean
107	A0530	West Wing and Lobby	176d	09/01/26	05/20/27	 West Wing and Lobby

Murrayville Woodson Elementary

108	A0590	Partition Layout	5d	09/01/26	09/07/26	 Partition Layout
109	A1300	Install Ductwork & HVAC Equipment	10d	09/08/26	09/21/26	 Install Ductwork & HVAC Equipment
110	A1310	Install Sprinkler Piping	5d	09/08/26	09/14/26	 Install Sprinkler Piping
111	A1320	Overhead Plumbing	10d	09/15/26	09/29/26	 Overhead Plumbing
112	A0680	Overhead Electrical Conduit	10d	09/22/26	10/06/26	 Overhead Electrical Conduit
113	A1330	Pressure Test Piping	3d	10/07/26	10/09/26	 Pressure Test Piping
114	A0710	HVAC Overhead Piping	10d	09/22/26	10/06/26	 HVAC Overhead Piping
115	A1340	Insulate Piping	10d	10/12/26	10/23/26	 Insulate Piping
116	A0740	Frame Partitions & Set Door Frames	10d	10/07/26	10/20/26	 Frame Partitions & Set Door Frames
117	A1350	Electrical Partition R.I.	10d	10/21/26	11/03/26	 Electrical Partition R.I.
118	A0770	Plumbing Partition R.I.	10d	10/21/26	11/03/26	 Plumbing Partition R.I.
119	A0800	Partition Blocking	5d	10/21/26	10/27/26	 Partition Blocking
120	A1360	Insulate Partitions	5d	11/04/26	11/10/26	 Insulate Partitions
121	A0830	Drywall Partitions	10d	01/07/27	01/20/27	 Drywall Partitions
122	A0831	Hard Lids	10d	01/21/27	02/03/27	 Hard Lids
123	A0860	Drywall Finish	7d	02/04/27	02/12/27	 Drywall Finish
124	A0880	Prime Paint	5d	02/15/27	02/19/27	 Prime Paint
125	A0920	1st Coat Paint	5d	02/22/27	02/26/27	 1st Coat Paint
126	A1370	Ceiling Grid	15d	03/01/27	03/19/27	 Ceiling Grid
127	A0950	Ceramic Tile	15d	02/22/27	03/12/27	 Ceramic Tile
128	A1380	Light Fixtures	15d	03/22/27	04/09/27	 Light Fixtures
129	A1390	Grilles & Diffusers	7d	03/22/27	03/30/27	 Grilles & Diffusers
130	A1400	Sprinkler Heads	5d	03/22/27	03/26/27	 Sprinkler Heads
131	A1410	Cabinets	10d	03/01/27	03/12/27	 Cabinets
132	A1420	Resilient Flooring	10d	03/15/27	03/26/27	 Resilient Flooring
133	A1430	Countertops	5d	03/15/27	03/19/27	 Countertops
134	A1440	Doors & Hardware	10d	03/29/27	04/09/27	 Doors & Hardware

Murrayville Woodson Elementary

135	A1450	Plumbing Fixtures	10d	03/22/27	04/02/27	 Plumbing Fixtures
136	A1460	Toilet Partitions	7d	04/05/27	04/13/27	 Toilet Partitions
137	A1470	Toilet Accessories	5d	04/14/27	04/20/27	 Toilet Accessories
138	A1220	Flooring Base	5d	03/29/27	04/02/27	 Flooring Base
139	A1130	Ceiling Tile	5d	04/12/27	04/16/27	 Ceiling Tile
140	A1100	Final Coat Paint	7d	04/19/27	04/27/27	 Final Coat Paint
141	A1170	Electrical Trim	8d	04/28/27	05/07/27	 Electrical Trim
142	A1280	Ready for SMW Punch	1d	05/10/27	05/10/27	 Ready for SMW Punch
143	A1290	SMW Punch Corrections	4d	05/11/27	05/14/27	 SMW Punch Corrections
144	A1930	Final Clean	4d	05/17/27	05/20/27	 Final Clean
145	A0540	Gym and Cafeteria Area	151d	10/21/26	06/04/27	 Gym and Cafeteria Area
146	A1480	Partition Layout	5d	10/21/26	10/27/26	 Partition Layout
147	A1490	Install Ductwork & HVAC Equipment	10d	10/28/26	11/10/26	 Install Ductwork & HVAC Equipment
148	A1500	Install Sprinkler Piping	5d	10/28/26	11/03/26	 Install Sprinkler Piping
149	A1510	Overhead Plumbing	10d	11/04/26	11/17/26	 Overhead Plumbing
150	A1520	Overhead Electrical Conduit	10d	11/11/26	12/01/26	 Overhead Electrical Conduit
151	A1530	Pressure Test Piping	3d	12/02/26	12/04/26	 Pressure Test Piping
152	A1540	HVAC Overhead Piping	10d	11/11/26	12/01/26	 HVAC Overhead Piping
153	A1550	Insulate Piping	10d	12/07/26	12/18/26	 Insulate Piping
154	A1560	Frame Partitions & Set Door Frames	10d	12/02/26	12/15/26	 Frame Partitions & Set Door Frames
155	A1570	Electrical Partition R.I.	10d	12/16/26	01/06/27	 Electrical Partition R.I.
156	A1580	Plumbing Partition R.I.	10d	12/16/26	01/06/27	 Plumbing Partition R.I.
157	A1590	Partition Blocking	5d	12/16/26	12/22/26	 Partition Blocking
158	A1600	Insulate Partitions	5d	01/07/27	01/13/27	 Insulate Partitions
159	A1610	Drywall Partitions	10d	01/21/27	02/03/27	 Drywall Partitions
160	A1620	Drywall Finish	7d	02/04/27	02/12/27	 Drywall Finish
161	A1630	Prime Paint	5d	02/15/27	02/19/27	 Prime Paint

Murrayville Woodson Elementary

162	A1640	1st Coat Paint	5d	02/22/27	02/26/27	 1st Coat Paint
163	A1650	Ceiling Grid	5d	03/01/27	03/05/27	 Ceiling Grid
164	A1660	Ceramic Tile	15d	02/22/27	03/12/27	 Ceramic Tile
165	A1670	Light Fixtures	10d	03/08/27	03/19/27	 Light Fixtures
166	A1680	Grilles & Diffusers	7d	03/08/27	03/16/27	 Grilles & Diffusers
167	A1690	Sprinkler Heads	5d	03/08/27	03/12/27	 Sprinkler Heads
168	A1691	Athletic Equipment	10d	03/22/27	04/02/27	 Athletic Equipment
169	A1692	Gym Floor	20d	04/05/27	04/30/27	 Gym Floor
170	A1693	Gym Floor Cure	10d	05/03/27	05/14/27	 Gym Floor Cure
171	A1694	Bleachers	5d	05/17/27	05/21/27	 Bleachers
172	A1700	Cabinets	10d	03/01/27	03/12/27	 Cabinets
173	A1710	Resilient Flooring	10d	03/15/27	03/26/27	 Resilient Flooring
174	A1720	Countertops	5d	03/15/27	03/19/27	 Countertops
175	A1730	Doors & Hardware	10d	03/29/27	04/09/27	 Doors & Hardware
176	A1740	Plumbing Fixtures	10d	03/22/27	04/02/27	 Plumbing Fixtures
177	A1790	Ceiling Tile	5d	03/22/27	03/26/27	 Ceiling Tile
178	A1810	Flooring Base	5d	03/29/27	04/02/27	 Flooring Base
179	A1780	Final Coat Paint	7d	05/03/27	05/11/27	 Final Coat Paint
180	A1800	Electrical Trim	4d	05/12/27	05/17/27	 Electrical Trim
181	A1820	Ready for SMW Punch	1d	05/24/27	05/24/27	 Ready for SMW Punch
182	A1910	SMW Punch Corrections	4d	05/25/27	05/28/27	 SMW Punch Corrections
183	A1920	Final Clean	4d	06/01/27	06/04/27	 Final Clean
184	A0550	MEP/FP	212d	06/17/26	04/27/27	 MEP/FP
185	A1830	Pour Catwalk	5d	06/17/26	06/23/26	 Pour Catwalk
186	A1840	Install Guardrails and Stairs to Catwalk	5d	06/24/26	06/30/26	 Install Guardrails and Stairs to Catwalk
187	A1880	Transformer and Electrical Service Entry Work	5d	10/15/26	10/21/26	 Transformer and Electrical Service Entry Work
188	A1841	Electrical Service to Building	0d	10/22/26	10/22/26	 Electrical Service to Building

Milestone Appearances