

227 N. Fourth Street
Geneva, Illinois 60134
630/463-3000
630/463-3020
Fax: 630/463-3029



Scott K. Ney
Director, Facility Operations

**Community Unit
School District 304**

TO: Dr. Kent Mutchler

FROM: Scott Ney

RE: 2019-20 Direct Digital Controls (DDC) Upgrade at GMSS – Johnson Controls, Inc. - **Pay Request #4**

DATE: November 4, 2019

Attached please find the Application for Payment #4 from Johnson Controls, Inc.

Johnson Controls, Inc.'s Application for Payment #4 of \$21,053 is the fourth payment for the Direct Digital Controls (DDC) upgrades at Geneva Middle School South.

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER: SCHOOL DISTRICT 304 GENEVA PROJECT: SD 304 Middle School South Retrofit APPLICATION NO: 4
 227 N FOURTH ST PROJECT MGR: JOHNSON, JEFFREY Alan FEDERAL ID: 39-0380010
 GENEVA, IL 60134

FROM CONTRACTOR: VIA ARCHITECT:
 Johnson Controls, Inc. REMIT TO: Johnson Controls
 3007 Malmo Drive PO Box 730068
 0N01 Chicago/Rockford, IL Common Branch Dallas, TX 75373
 CONTRACT FOR: control systems

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR

 PERIOD TO: 30-Sep-19
 INVOICE NO: 0004273560
 INVOICE DATE: 20-Sep-19
 PROJECT NOS: 9N010460
 P.O.NO: Signed Proposal
 CONTRACT DATE 25-Apr-19

CONTRACTOR'S APPLICATION FOR PAYMENT



Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 246,455
2. Net change by Change Orders \$ 0
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 246,455
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 221,810
5. RETAINAGE:
 - a. 10 % of Completed Work (Column D + E on G703) \$ 22,181
 - b. 10 % of Stored Material (Column F on G703) \$ 0.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 22,181
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 178,576
8. CURRENT PAYMENT DUE \$ 21,053
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 0

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Johnson Controls, Inc.

By:  Date: 10/22/2019
 State of: Illinois County of: Dupage
 Subscribed and sworn to before me this 17 day of October 2019
 Notary Public:  My Commission Expires Jun 20, 2021

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 21,053

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:  Date: 10/18/19
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

This document was produced under AIA Order No. 3773622474 which expires on 10/22/2019, and is not for resale.

Please reference our invoice number and amount with your payment. Send only to the address on this invoice.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing JCI PROJECT NO: 9N010460 APPLICATION NO: 4
 Contractor's signed certification is attached. JCI INVOICE NO: 0004273560 APPLICATION DATE: 20-Sep-19
 In tabulations below, amounts are stated to the nearest dollar. PERIOD TO: 30-Sep-19
 Use Column I on Contracts where variable retainage for line items may apply. JOHNSON, JEFFREY Alan ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	Base Contract								
2	Mobilization/General Conditions	\$24,646	\$24,646	\$0	\$0	\$0	\$24,646	\$0	\$2,465
3	Engineering	\$7,307	\$7,307	\$0	\$0	\$0	\$7,307	\$0	\$731
4	Installation Labor	\$119,800	\$75,000	\$23,392	\$23,392	\$0	\$98,392	\$21,408	\$9,839
5	Material	\$87,947	\$87,947	\$0	\$0	\$0	\$87,947	\$0	\$8,795
6	Project Management	\$564	\$423	\$0	\$0	\$0	\$423	\$141	\$42
	Start Up/Commissioning	\$6,192	\$3,096	\$0	\$0	\$0	\$3,096	\$3,096	\$310
GRAND TOTALS:		\$246,455	\$198,418	\$23,392	\$23,392	\$0	\$221,810	\$24,645	\$22,181

This document was produced under AIA Order No. 3773622474 which expires on 10/22/2019, and is not for resale.