

Status of Bond Projects
7/7/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:

Construction is 82% complete.

Phase 3 Renovations: Professional Development Building construction is 75% complete.

Civil, parking lot, landscape, and underground utility infrastructure installation is underway along with interior finish work.



Drywall in PD conference meeting rooms



Trenching for water line

The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Design Development drawings are complete and Construction Documents are being prepared. Plan review with Northwest Fire District has identified a requirement to install fire suppression system in existing library and administrative space. The impact to the drawings and budget (Approximately \$200,000) is being reviewed.

C. Mesa Verde Elementary School Addition / Remodel:

Construction is 18% complete.

Admin Bldg Framing, MEP (mechanical, electrical, plumbing), and drywall are complete. Painting and millwork installation are in process.

In the library restroom renovation / addition exterior CMU (concrete masonry unit) is being installed and plumbing rough-in is in process.

Playground basketball court has been resurfaced and the ADA access ramp that connects the basketball and playground is being completed.

The new classroom building construction has started. Excavation is complete and foundation work has started.

Technology re-cabling is in process. New IDF's #2 & #3 are constructed and are being fit with racking and equipment. Cable has been pulled, terminated, and tested in classrooms E1,2,3 and W1 & 2.



Drywall in the new admin area



Library restroom renovation



Resurfaced basketball court



Ramp connecting the playground to courts



Excavation for new classroom building



New IDF room addition

The Mesa Verde project is on schedule and on budget.

II. NEW SCHOOL

A. New Elementary School:

Design Development drawings are complete and are being reviewed by district personnel.

The design team is continuing detail development of the construction documents.

A website is available for project updates www.amphi.com/stem-school-news

