

Tupelo Public School District
Executive Summary
Summer Construction Update 18-19 School Year
Presented by Charles Laney

Below is a summary of the summer bond projects. All projects will be completed by the start of school.

14073.00 – THS DOME

1. Work is 35% complete
2. Dome contractor has completed 15% of Rebar.
3. Project Timeline
 - a. Finish date around mid- January 2019 (Roughly)

17026.00 – Athletic Suite Phase 1

1. Work is 100% complete

17026.01 – Athletic Suite Phase 2

1. Project is 60% complete
2. Slab and Steel 100% complete
3. Masonry 95% complete
4. Finishes 20% Complete
5. Project to complete in late August

17039.00 – THS Renovation

1. Work is 95% complete
2. Roofing is 90%. complete
3. Fire Alarm 98%

17040.00 – Carver School Renovations

1. Work is 95% complete
2. Roof is 45% complete.

17041.00 – Filmore Center Renovations

1. Project is 99.9% complete.

17042.00 – Thomas St. Renovations

1. Work is 98% complete.
2. Canopy will go in early August.

17043.00 – Pierce St. Renovations

1. Work is 98% complete.
2. Canopy will go in early August.