



**MIDDLE SCHOOL & AG BARN
CONSTRUCTION UPDATE – AUGUST 2026**

Photo: June 1, 2026



Photo: July 27, 2026



Photo: July 27, 2026



Photo: July 27, 2026





Learning Stair



Ag Barn Install



Locker Room Area

UPDATE

COMPLETE & ONGOING

- Slabs on Void are complete
- ICF installation Complete
- CMU installation ongoing
- Under slab plumbing is complete
- Under slab electrical is complete
- Overhead/In-Wall Rough in of MEP systems
- Continue steel erection

UPCOMING

- Pour concrete roof at storm shelter
- Construct ICF parapet at storm shelter
- Begin exterior metal stud framing/sheathing.
- Construct elevator shaft
- Roofing material delivery
- Installation of roofing system
- Continue erection of Ag Barn
- Begin masonry at Ag Barn



HELEN EDWARDS ECC- ADDITION CONSTRUCTION UPDATE – AUGUST 2026



West Courtyard



East Courtyard



UPDATE

COMPLETE & ONGOING

- Demolition of front sidewalk area
- Demolition of both courtyards
- Tree removal at entry and courtyards
- Installation of new trench drain system at front entry area
- Demo of existing utilities
- Installation of new sanitary sewer @ temp playground area
- Concrete pour at front entry

UPCOMING

- Pour benches at front entry
- Moisture conditioning of courtyard areas and building pads
- Drill piers at new addition area
- Pour concrete foundations in courtyard areas
- Install landscape drainage in courtyard areas
- Install below slab plumbing and electrical.



CONSTRUCTION UPDATE — AUGUST 2026