

FACILITIES/CONSTRUCTION REPORT

MAY 2025

Food Distribution Center:

5-21 Breezy, warm@54 degrees. Sletten install metal panels on arbor, work on punchlist items, 2 manlifts, 6 workers. Littrell Electric install rain gutter de-icer, 1 snorkel lift, 1 worker. Precision Air & Water doing HVAC testing, adjusting and balancing, 1 worker.

5-22 Calm, warm@56 degrees. Sletten install metal panels on arbor, work on punchlist items, 2 manlifts, 6 workers.

5-23 Cloudy, warm@48 degrees. Sletten install metal panels on arbor, 2 manlifts, 6 workers.

5-27 Calm, warm@70 degrees. Sletten install metal panels and trim, 4 workers. Littrell Electric run power to arbor, install lights, finish punchlist items, 1 worker.

5-28 Calm, warm@74 degrees. Sletten install metal trim, paint interior of arbor, 4 workers. Littrell Electric finish punchlist items, 1 worker. Montana Fence start install of chain-link fence, layout and dig holes with 1 mini-skidsteer with auger, 3 workers.

5-29 Calm, hot@80 degrees. Sletten install metal trim, paint interior of arbor, 3 workers. Neufield finish punchlist items, 2 workers.

5-30 Calm, hot@74 degrees. Sletten install metal trim, paint interior of arbor, clean parking lot, 4 workers.