

# Michael Ball Intermediate

## September 2026 Update

# Overall Site



# Classroom Wing Foundation



# Gymnasium & Classroom Wing



# Structural Steel at Main Entrance



# Structural Steel at Kitchen



# Gymnasium Exterior



# Slab Prep at Classroom Wing



# Look Ahead

- Continue Steel Erection
- Begin Decking
- Frame Walls
- MEP Rough-in



# Key Milestones

## Key Milestone Tracking

|                              |                   |
|------------------------------|-------------------|
| Town Permit                  | October 8, 2025   |
| Mobilization                 | November 2025     |
| Work Suspension for Redesign | April – July 2026 |
| Steel Erection Complete      | December 2027     |
| Dry-in Building              | February 2027     |
| Substantial Completion       | June 2027         |

