

Construction Update May 11, 2009

1. Exterior block work and block work for elevator should be complete in three weeks.
2. Exterior sheeting on press box level should be complete this week.
3. Metal deck is complete on press box roof.
4. Rough in plumbing will be complete this week.
5. Rough in electrical work is going well.
6. Metal for home side bleachers will be delivered the 1st week of June and erection will begin. Bleachers should be completed in early July.
7. Steel Stadium has started erection of the visitor bleacher expansion. Bleachers should be completed this week.
8. Stud walls in the press box should be completed in two weeks.
9. Exterior metal work for dressing room extensions at stadium is complete. Interior lighting and wall work will begin this week.
10. The press box construction project is on schedule to be completed by August 1st.