



**GOVERNING BOARD AGENDA ITEM
AMPHITHEATER UNIFIED SCHOOL DISTRICT NO. 10**

DATE OF MEETING: June 8, 2021

TITLE: Status of Construction Projects

BACKGROUND:

Administration will present the Governing Board with current information on the status of construction projects funded with School Facility Board and Bond funding.


RECOMMENDATION:

For information and discussion only.

INITIATED BY:


Jim Burns, Executive Manager, Operational Support

Date: May 27, 2021


Todd A. Jaeger, J.D., Superintendent

Status of Construction Projects
06/08/2021 Governing Board Meeting

President Zibrat, Vice President Day, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

AHS:

Bond Projects

Preschool design, Bldg H	
-architect working on initial drawings for contractor pricing.	\$10,095
Exterior wrought iron fence painting – P.O. received – await schedule	\$8,620
-re-paint fence between Library/Fine Arts and Library/Nurses Bldgs.	
Installing 3 bottle fillers – Installation in Process	\$3,887

SFB Projects

300 wing – structural evaluation	\$30,795
Main gym roof replacement – 55% complete	\$660,070

CDO:

Bond Projects

Design services to repave east parking lot – Surveying 1 st Week of June	\$25,400
Design services for main central plant renovation – Design meeting 5/25	\$39,350
Evaporative cooler replacement in Woodshop – Install Scheduled 6/4	\$7,853
Design for locker room renovation – working on design plan	\$8,300
Installing 1 bottle filler – awaiting schedule	\$1,197

SFB Projects

Campus roofing phase II	\$2,398,313
-Bldg P - 85% complete	
-Bldg O - 80% complete	
-Bldg BN - Tear off to start 5/27	
North gym evaporative cooler replacements - 5/26 delivery	\$16,661



IRHS:

Bonds Projects

Installing 1 bottle filler - FSS in process

SFB Projects

Roofing - Bldg A - 100% complete

\$4,272,241

-Bldg E - 100% complete

-Bldg F - 15% complete


-Bldg B - 90% complete

-Bldg D - 90% complete

-Bldg C - 90% complete

Weatherization design - Bldg E-F plans submitted to SFB for approval

\$28,100



AMS:

Bond Projects

Art room improvements - work starts 5/28/2021 -including new countertop/sink/backsplash	\$8,449
HVAC replacement - Bldg 600 south - materials on order	\$16,479
Installing 4 bottle fillers - 3 installed, 4 th in Process	\$4,319



Copper Creek:

Bond Projects

A/C replacement in kitchen - P.O. received - materials on order	\$26,601
Installing 3 bottle fillers - 1 st Week of June	\$2,771

SFB Projects

MPR roof design - grant approved pending appropriation	\$24,300
--	----------

Coronado:

Bonds Projects

Power wash and re-paint exterior Admin Bldg - P.O. received -fall break project	\$34,365
Installing 4 bottle fillers - 2 installed, 2 awaiting schedule	\$2,554



Cross:

Bond Projects

Campus wide PA improvements to include additional interior/exterior speakers, new underground cable, interior cable and wireless clocks - summer 2021
 -obtaining cooperative contractor pricing

Installing 4 bottle fillers - awaiting schedule \$5,258

SFB Projects

Roof replacement - bids due 6/3/2021

Donaldson:

Bond Projects

AC Replacement - Bldg K - P.O. received - materials on order \$42,412

Installing 2 bottle fillers - awaiting schedule \$5,339

El Hogar:

Bond Projects

Carpet replacement Bldg A - P.O. received - awaiting schedule	\$4,338
HVAC replacement Bldgs B & D- Install scheduled beginning of July	\$42,021

Harelson:

Bond Projects

Installing 3 bottle fillers - awaiting schedule	\$5,220
---	---------

SFB Projects

Funhouse weatherization - design P.O. issued	\$9,890
--	---------

Holaway:

Bond Projects

East side security fence improvements - -contractor installing post, fence panels being made	\$50,420
Evaluating front office single point of entry – reviewing scope	
Design main switchgear replacement - design in process	\$23,329
Installing 4 bottle fillers - awaiting schedule	\$6,335



Keeling:

Bonds Project

Installing 3 bottle fillers - awaiting schedule \$8,251

La Cima:

Bonds Project

Installing 3 bottle fillers - Install scheduled 1st week of June \$3,317

Mesa Verde:

SFB Projects

Roof replacement
- Construction grant approved pending appropriation \$1,027,351

Nash:

Bond Projects

HVAC replacement in ES IDF room - 90% complete \$9,017

Installing 2 bottle fillers - Install scheduled for 5/28 \$3,378

Painted Sky:

Bond Projects

Exterior security fence painting phase 2 - awaiting schedule \$5,932

Installing 4 bottle fillers - awaiting schedule \$4,191

Prince:

Bond Projects

Installing 3 bottle fillers - Install scheduled 5/27 \$5,475

Rillito:

SFB Projects

Buildings A & D weatherization
- Design grant approved pending appropriation \$10,390

Rio Vista:

Bond Project

Installing 4 bottle fillers - awaiting schedule \$9,954

Walker:

Bond Project


Installing 4 bottle fillers - awaiting schedule \$7,315

Wilson:

Bond Projects

Fire alarm system replacement - 50% complete - currently working \$699,552
-Academic 1st and 2nd level New Fire Alarm System in place and working.
Approved by Golder Ranch
-MPR and Central Plant Conduit install 25%

Carpet installed in classrooms 657 & 661 - P. O. issued \$9,554
- contractor ordering materials - awaiting schedule



*SOMETHING NEW AT EVERY SCHOOL
EVERY YEAR!*