

FACILITIES/CONSTRUCTION REPORT

AUGUST 2025

BHS HVAC:

8-4 Calm, warm@70 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 2 workers. Littrell Electric pull wires through conduit, 2 workers.

8-5 Calm, warm@74 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 2 workers. ATS and Epic Electric run electric for controls to AC units, 2 workers.

8-6 Calm, hot@80 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. Epic Electric run electric for controls to AC units, 1 worker.

8-7 Breezy, warm@68 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. Epic Electric run electric for controls to AC units, 1 worker.

8-11 Calm, warm@74 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. Epic Electric run electric for controls to AC units, 1 worker.

8-12 Calm, hot@82 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. Epic Electric run electric for controls to AC units, 1 worker.

8-13 Breezy, hot@82 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. Epic Electric run electric for controls to AC units, 1 worker.

8-14 Calm, hot@80 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers.

8-18 Calm, hot@82 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. ATS hookup controls to AC units, 1 worker.

8-19 Calm, hot@84 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. ATS hookup controls to AC units, 1 worker.