

FACILITIES/CONSTRUCTION REPORT

FEBRUARY 2023

KWB/VC Connector:

2-8 Snowy, cool@28 degrees. Sletten frame walls for breezeway from VC, sheeting inner walls with 7/16" osb around south/west of gym at KWB, 8 workers.

2-9 Windy, cool@32 degrees. Sletten frame walls for breezeway from VC, sheeting inner walls with 7/16" osb around west of gym at KWB, 7 workers.

2-10 Calm, cool@45 degrees. Sletten frame walls for breezeway from VC, tied into framework KWB north side wall, start sheeting outer walls with 7/16" fire rated osb around south of gym at KWB, 7 workers.

2-13 Calm, cool@40 degrees. Sletten sheeting inner walls with 7/16" osb around the west of gym at KWB, sheeting outer walls with 7/16" fire rated osb around south, west of gym at KWB, 7 workers. DCI Engineers inspect CMU walls of KWB gym for support columns, rebar spacing, and concrete in cells, 1 worker.

2-14 Snowy, cold@20 degrees. Sletten frame pitch for rafters on roof, start at VC, sheeting outer walls with 7/16" fire rated osb around west of KWB, 7 workers.

2-15 Calm, cool@28 degrees. Sletten frame pitch for rafters of the breezeway roof, install double top plate and start hanging 2"x10" rafters, begin at KWB tie-in. Sheeting outer walls with 7/16" fire rated osb around west of KWB and south side of breezeway, 7 workers.

2-16 Windy, cool@36 degrees. Sletten install double top plate and hang 2"x10" rafters around the south, valley, and west side of KWB gym, sheet south side of breezeway with 7/16" fire rated osb, 7 workers.

2-20 Snow, cold@24 degrees. Sletten install double top plate and hang 2"x10" rafters, west side of KWB gym, 5 workers. Heartland Mechanical and Dry Fork Plumbing moved new boilers, pumps, and tanks into VC boiler room, 4 workers, 1 telehandler and 1 skidsteer with pallet forks.

2-21 Snow, cold@-12 degrees. Sletten jackhammer, chisel concrete floor for new restroom drains at KWB, 2 workers.

2-22 Snow, cold@-15 degrees. Sletten jackhammer, chisel concrete floor for new restroom drains, frame walls for restroom at KWB, 2 workers.

2-23 Snow, cold@-15 degrees. Sletten jackhammer, chisel concrete floor for new restroom drains, frame walls for restroom at KWB, clean, dust mop the KWB gym, 4 workers.

2-27 Calm, cool@28 degrees. Sletten saw cut concrete floor for new restroom drains and frame walls for restroom at KWB, install top plate and hang 2"x10" rafters west side of KWB gym, valley and start breezeway, 7 workers.

2-28 Calm, cool@26 degrees. Sletten frame walls for restroom at KWB, install top plate and hang 2"x10" rafters in breezeway, 7 workers.