

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2025

BHS HVAC:

9-15 Calm, warm@68 degrees. Heartland Mechanical install piping/valves for AC units, pressurize system, 2 workers.

9-16 Calm, warm@70 degrees. Heartland Mechanical install piping/valves for AC units, pressurize system, 2 workers.

9-17 Calm, warm@76 degrees. Heartland Mechanical install piping/valves for AC units, pressurize system, 2 workers.

9-18 Calm, warm@76 degrees. Heartland Mechanical install piping/valves for AC units, pressurize system, 2 workers.

9-30 Breezy, warm@64 degrees. Heartland Mechanical install piping/valves for AC units, 1 worker. Trane troubleshooting/start-up of air handler units, 3 workers.