



A **LEGENCE** Company



# ISD #726 – BECKER AREA PUBLIC SCHOOLS REFERENDUM PROJECTS

Progress Update  
September 4th, 2024

# **Agenda:**

Progress Update

Progress Decisions

# Intermediate Project Update

- Working on Punch list items
- HVAC Commissioning
- Meeting with H2I (Gym Floor Contractor) To Develop Schedule
- Trailer out this week (Rick has the garage project starting)
- Playground fence complete
- Pricing for Window Flashing **needs approval** (Existing windows along existing exterior wall in new entry corridor) **\$15,727.54**





# Primary/ECFE Additions & Renovations Project

## Primary-

- McDowall Phase 1 of roof complete scaffolding down
- Fire wall work complete
- Waiting on material to cover the gym window in-fills

## ECFE-

- A couple lingering door issues working on warranty with contractor/supplier
- Irrigation completed
- Sidewalk addition and fence work Pending



# Other Items

## Insurance Work

**MS/HS Rooftop Items** Begins this week with Weidner and Hubbard (Aprox 3-week duration)

- McDowall to replace Skylight Pyramids next summer due to lead times on material

### **Site Buildings**



- Finishing up the Concession shed, material order issue with supplier

## Transportation

- Nitrate System Installed
- Passed monthly State Coliform test (On-going Issue)
- Vaporizer for Propane tank upgrade starting
- Asphalt Milling installation complete

## HS Roofing Project

- Developing Bid Documents with MLA
- Bid this fall for next summer





# Q&A



A LEGENCE Company