

ID	Task Name	Duration	Start	Finish	% Complete	Timeline																											
						6/11	6/16	6/18	6/25	7/2	7/9	7/16	7/23	7/30	8/6	8/13	8/20	8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26	12/3	12/10
1	Belle Plaine Schools Lighting Upgrade	139 days	Tue 6/13/17	Fri 12/22/17	46%																												
2	Contract Award	1 day	Tue 6/13/17	Tue 6/13/17	100%																												
3	Mobilization	48 days	Wed 6/14/17	Fri 8/18/17	100%																												
4	Material Procurement	16 days	Wed 6/14/17	Wed 7/5/17	100%																												
5	Walkthrough w/ Fire Marshall	1 day	Thu 7/6/17	Thu 7/6/17	100%																												
6	Rescoping (Emerg. Starters)	5 days	Fri 7/7/17	Thu 7/13/17	100%																												
7	Material Procurement	21 days	Fri 7/14/17	Fri 8/11/17	100%																												
8	On-Site Preperation	5 days	Mon 8/14/17	Fri 8/18/17	100%																												
9	Chatfield Elementary Install	10 days	Mon 8/21/17	Fri 9/1/17	100%																												
10	Classrooms	5 days	Mon 8/21/17	Fri 8/25/17	100%																												
11	Other Areas	5 days	Mon 8/28/17	Fri 9/1/17	100%																												
12	Oak Crest Elementary Install	25 days	Mon 9/4/17	Fri 10/6/17	20%																												
13	Staging	5 days	Mon 9/4/17	Fri 9/8/17	100%																												
14	Installation	20 days	Mon 9/11/17	Fri 10/6/17	0%																												
15	High School Install	25 days	Mon 10/9/17	Fri 11/10/17	0%																												
16	Staging	5 days	Mon 10/9/17	Fri 10/13/17	0%																												
17	Installation	20 days	Mon 10/16/17	Fri 11/10/17	0%																												
18	District Office	20 days	Mon 11/13/17	Fri 12/8/17	0%																												
19	Staging	5 days	Mon 11/13/17	Fri 11/17/17	0%																												
20	Installation	15 days	Mon 11/20/17	Fri 12/8/17	0%																												
21	Punchlist, Training & Close-Out	10 days	Mon 12/11/17	Fri 12/22/17	0%																												
22	Punchlist Work & Training	9 days	Mon 12/11/17	Thu 12/21/17	0%																												
23	Final Completion	1 day	Fri 12/22/17	Fri 12/22/17	0%																												

Project: Belle Plaine Schools Lig Date: Fri 9/8/17	Task		Inactive Task		Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone		Manual Summary		Deadline	
	Milestone		Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			