

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
July 2, 2012

Project Design and Construction

- Eastern High School – Field turf is complete. Final track surfacing will be complete in early-August. Project on schedule.
- Ordean East Middle School – Final cleaning has started. Project on schedule.
- Lincoln Park Middle School – Turf football field turf is complete. Final Sitework is proceeding along with final interior finishes. Swimming pool is filled. Final cleaning has started. Project on schedule.
- Laura MacArthur School Demolition – Demolition is proceeding.
- Myers-Wilkens Elementary – Although construction is starting behind schedule, efforts are focused on obtaining enclosure of new additions as early in the winter as possible so this Project can be completed on schedule in August of 2013.
- Congdon Elementary – Asbestos abatement will be completed in July, and construction will begin in July. Bid Packages 2 and 3 will be competitively bid in July and August, respectively. Completing Project on schedule has been jeopardized due to late start.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFPP Contractor/Supplier/Consultant Listing.