

HOLMES Elementary Addition

Preliminary Project Schedule

2016

April	D97 procures survey
19-Apr	FAC Meeting - review timeline/CM D97 authorizes STR for Programming and Concept Design / Estimate
26-Apr	BOE reviews proposed timeline and next steps
April 19 thru May 17	Programming/Concept Design Phase
17-May	FAC reviews concept design and estimate FAC reviews CM Delivery on Capital Plan Work
May-24	BOE approves STR to proceed with Design BOE approves B&A to proceed with project
May	D97 procures soil borings
June 1 thru July 1	Design Development Phase
July 1 thru Sept 15	Construction Document Phase / FAC Review of Documents
Sep-16	Drawings Issued for Bidding
Oct-4	Bids are Submitted and opened
Oct-11	Bids are presented to BOE
Oct-25	Bids are awarded by BOE
Nov	Construction on Addition Begins

2017

June 12

thru Aug

g 1 Renovation of Existing Building

Aug-1 Substantial Completion of New Construction and Renovation

Aug-15 D97 Occupancy