

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
July 6, 2011

Project Design and Construction

- Denfeld High School – The District has moved into the Media Center, and will be moving into Science Rooms next week. Kitchen equipment will be installed during July. Third Floor corridor VCT is proceeding. We are working with the City to ensure a timely receipt of our Certificate of Occupancy. Project on schedule.
- Eastern High School – Landscaping is proceeding. Mechanical systems are being checked. Gym floor is being installed. Final cleaning has started. Terrazzo polishing is starting. We are meeting with the City to ensure a timely receipt of our Certificate of Occupancy. Project on schedule.
- Eastern Middle School – Asbestos abatement has begun. The boiler is being demolished. Final sitework around Pool Addition has started. Other renovation work is beginning. Project on schedule.
- Lincoln Park Middle School – Precast wall planks are being set in the pool area. Pool roof joists will be set this week. Glue lam construction will start next week. Slabs on grade are being placed. Air Handling Units are being installed in the Pool and Gym mezzanines. Exterior brick has started. Project on schedule.
- Laura MacArthur Elementary – We obtained a temporary 90-day Certificate of Occupancy on 6/28/11. Items to acquire permanent Certificate of Occupancy (by approximately 7/1/11): Paving, Handicap Site Signage; Test & Balancing Reports; Commissioning Reports. Project ahead of schedule.
- Lester Park Elementary – The District has moved in furniture from the old school, which allowed asbestos abatement to begin. Demolition of the old school will occur during July. Punch list is being completed. Testing and Balancing, and Commissioning have started. Project on schedule.
- Piedmont Elementary – Playground will be completed July 8th. Paving and landscaping will be completed in July. Testing and Balancing is beginning along with Commissioning. Final inspections scheduled for the week of July 25th. Project on schedule.
- Grant Elementary – Bid Documents will be available for competitive bidding in late-summer.
- Congdon Elementary – Preparations are underway for beginning bid documents, which should be available in January.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.