

Safety Project – Fund Source: Safety and Security Grant
Funding

Phase Development

Phase 1 – Start up

Phase 2 – Begin Implementation

Phase 3 – Construction

Phase 4 – Assessment and final engineering certification

Phase 1

Date: February 11, 2025

Consultation with Walsh Gallegos regarding fencing and vestibule projects

Date: February 25, 2025

Letter drafted by Walsh Gallegos for Request for Qualifications; firms for engineering services provided by Walsh to ensure that we engage with the most qualified.

Date: March 14, 2025

Letter mailed to 10 recommended firms with a closing date of March 28th to submit letters of qualifications. Two firms responded.

April 4, 2025

One firm chose to do an onsite visit at their expense and then provided a proposal for scope of services

April 12, 2025

Firm selected and proposal presented to the board as part of project Phase 1

Phase 2

May 8, 2025

GRE on site to conduct the surveys and measurements to build specifications

June 3, 2025

Received preliminary fencing diagrams

Phase 3

June 30, 2025

Public RFQ - GRE conducted the RFQ process:

Bids will be received at the office of the Brackett Independent School District, 201 N Ann St, Brackettville, Texas 78832 before 2:00 p.m., J u l y 1 8 t h , 2025. Bids received after the time and date set for submissions above will not be accepted.

July 18, 2025

BIDS WILL BE PUBLICLY OPENED ON JULY 18TH, 2025 AT 2.30 PM; IN THE BOARD ROOM LOCATED AT

201 N. ANN ST, BRACKETTVILLE TEXAS 78832

July 24, 2025

Administration will bring a recommendation to the board for project completion.

August 11, 2025 – AG FENCE

AG fencing project approved by the board

September 8, 2025 - VESTIBULE

Specification for Vestibule revised as per Engineering company GRE – requests for quotes based on new specifications

September 18, 2025 – AG FENCE

Pre-construction meeting for AG fence

September 23, 2025 - VESTIBULE

Review of quotes for vestibule

September 30, 2025 – AG FENCE

AG fence project begins

October 20, 2025 – AG FENCE & VESTIBULE

Initial inspection by engineers (GRE)

- Pending items identified (fence caps and gate stops)

Board approved Vestibule contract

October 21, 2025 – AG FENCE

Engineers approve – phase 1 payment

November 5, 2025 – AG FENCE COMPLETE – PHASE 4

Final letter of completions

November Final payment

\$41,309 – exact budgeted amount

PHASE 3 - VESTIBULE

November 7, 2025 – VESTIBULE

Awaiting contract from DLP after review by GRE – next step pre-construction meeting