

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
September 5, 2012

Project Design and Construction

- Eastern High School – Final track corrective work will be completed in early-October.
- Ordean East Middle School – Project completed on schedule. Final punch list work being completed. Additional features are being added to chiller to reduce sound level.
- Lincoln Park Middle School – Project completed on schedule. Sidewalk from Devonshire completed. Commissioning, Testing & Balancing and punch list completion work are being done.
- Laura MacArthur School Demolition – Demolition will be completed by mid-September. Final grading is anticipated to be complete by early-October.
- Myers-Wilkins Elementary – Driving of steel piling is continuing. Selective demolition is proceeding. Structural Floors will be started in September. Project projected to complete August, 2013.
- Congdon Elementary – Footings are being installed for the new Gym addition. Site Utilities being completed. Final Bid Package 3 was competitively bid successfully. Project projected to complete August, 2013.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFPP Contractor/Supplier/Consultant Listing.