

CONSTRUCTION UPDATE - IMPERIAL

Gilbert Intermediate:

1. The Fire suppression, New grid, New Lighting and New Speakers are complete in all rooms with the exception of the Library, 2 classrooms and the Admin Reception area. These remaining areas with the exception of the 2 Life Skills classrooms will be completed during the Spring Break.
2. The CMU is 90% complete at the new addition. The weather has held up construction for the last 8 days.
3. The Ramps and steps will be placed upon completion of the CMU.
4. The weather barrier will be applied after the CMU is completed.
5. The Structural and roofing will begin 5 days after CMU Installation is completed.

Ag Center:

1. The Structural Steel is complete, The wall sheeting is complete. The Roof sheeting will begin on Thursday the 13th. This was delayed due to the weather.
2. The sidewalks and parking areas are being prepared for concrete placement. The east side walks and west side parking area will be placed next week.
3. The Transformer conduit and Pad will be completed next week.
4. The CMU for the Interior walls is being delivered this week and will begin installing next week.
5. The Mezzanine area will begin upon completion of the CMU along Grid Line 7&8