

FACILITIES/CONSTRUCTION REPORT

AUGUST 2025

BHS HVAC:

8-20 Breezy, hot@80 degrees. Heartland Mechanical install piping for AC units and insulate pipes, 3 workers. ATS hookup controls to AC units, 1 worker.

8-25 Calm, hot@82 degrees. Heartland Mechanical install piping for AC units, pressurize system, 2 workers. ATS hookup controls to AC units, 1 worker. Trane hookup controls to AC units, 3 workers.

8-26 Calm, hot@82 degrees. Heartland Mechanical install piping for AC units, pressurize system, 2 workers. ATS monitor controls for hookup of AC units, 1 worker. Trane hookup controls to AC units, 3 workers.

8-27 Calm, hot@78 degrees. Heartland Mechanical install piping for AC units, pressurize system, 2 workers. ATS monitor controls for hookup of AC units, 1 worker. Trane hookup controls to AC units, 3 workers.

8-28 Calm, warm @74 degrees. Heartland Mechanical install piping for AC units, pressurize system, 2 workers. ATS monitor controls for hookup of AC units, 1 worker. Trane hookup controls to AC units, 3 workers.