

227 N. Fourth Street
Geneva, Illinois 60134
630/463-3000
630/463-3020
Fax: 630/463-3029



Scott K. Ney
Director, Facility Operations

**Community Unit
School District 304**

TO: Dr. Kent Mutchler

FROM: Scott Ney

RE: 2022-2023 Roof Renovations – Malcor Roofing of Illinois, Inc.
Pay Request #6- **FINAL**

DATE: June 12, 2023

Attached please find the Application for Payment #6 of \$439,143.86, which is the sixth and **FINAL** payment for the 2022-2023 Geneva High School Roof Renovations being performed by Malcor Roofing of Illinois, Inc.

The total project costs from Applications for Payments #1, #2, #3, #4, #5, and #6 total \$3,120,074.00.

APPLICATION and CERTIFICATE for PAYMENT

To: Geneva School District 304
227 N Fourth Street
Geneva, IL 60134

Project: Geneva High School 2022 Roof
Renovations
416 McKinley Avenue
Geneva, IL

Application No 6 **FINAL**

Distribution to:

- OWNER
- CONSTRUCTION MGR
- ARCHITECT
- CONTRACTOR
- OTHER

App Date: October 6, 2022

Period to: May 31, 2023

Project Nos: CSG753

Contract Date: February 14, 2022

From: Malcor Roofing of Illinois, Inc
PO Box 941
St Charles, IL 60174

Contract For: Roofing

Via Architect Cashman Stahler Group, Inc.

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, G703, is attached

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner and that current payment shown herein is now due

- 1 ORIGINAL CONTRACT SUM 2,959,000.00
- 2 Net Change By Change Orders ✓ 161,074.00
- 3 CONTRACT SUM TO DATE 3,120,074.00
- 4 TOTAL COMPLETED AND STORED TO DATE 3,120,074.00

5 RETAINAGE

- a. of Completed Work 0.00
- b. of Stored Material 0.00

TOTAL RETAINAGE

- 6 TOTAL EARNED LESS RETAINAGE 0.00
- 7 LESS PREVIOUS CERTIFICATES FOR PAYMENT 3,120,074.00

8 CURRENT PAYMENT DUE 439,143.86

- 9 BALANCE TO FINISH, INCLUDING RETAINAGE 0.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	✓ 161,074.00	0.00
Total approval this Month	0.00	0.00
TOTALS	\$ 161,074.00	\$ 0.00
NET CHANGES by Change Order	\$ 161,074.00	

CONTRACTOR: Malcor Roofing of Illinois, Inc

By: *[Signature]* Date: May 23, 2023

State of Illinois

County of Kane

Subscribed and sworn before me this 23rd day of May 2023

Scott Theisen, President

Notary Public: *[Signature]*

NOTARY PUBLIC, STATE OF ILLINOIS
MY COMMISSION EXPIRES: 11/14/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED: **439,143.86**

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT

By: *[Signature]* Date: 05/05/23

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET G703

PROJECT: Geneva High School 2022 Roof Renovations Malcor Roofing of Illinois, Inc.

Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

APPLICATION NUMBER: 6

APPLICATION DATE: October 6, 2022

Use Column I on Contracts where variable retainage for line items may apply.

PERIOD TO: May 31, 2023

PROJECT NUMBER: CSG753

A Item #	B Description of Work	C Scheduled Value	D Work Completed		E This Period	F Materials Stored & Used Prior + Current	G Total Completed and Stored To Date	H Balance to Finish	I Retainage
			From Previous Application(s)						
	Malcor Roofing (Bond)	22,000.00	22,000.00	0.00	0.00		22,000.00	0.00	0.00
	Malcor Roofing (Submittals)	5,000.00	5,000.00	0.00	0.00		5,000.00	0.00	0.00
	Malcor Roofing (Labor)	556,501.00	556,500.00	0.00	0.00		556,500.00	1.00	0.00
	Malcor Roofing (OH/Profit)	225,000.00	225,000.00	0.00	0.00		225,000.00	0.00	0.00
	Malcor Roofing (General Conditions)	185,020.00	185,020.00	0.00	0.00		185,020.00	0.00	0.00
	Malcor Roofing (Close Out)	15,000.00	15,000.00	0.00	0.00		15,000.00	0.00	0.00
	Malcor Roofing (Allowance)	0.00	0.00	0.00	0.00		0.00	0.00	0.00
	Tremco (Material)	1,566,479.00	1,566,479.00	0.00	0.00		1,566,479.00	0.00	0.00
	Bone Roofing Supply (Material)	25,000.00	25,000.00	0.00	0.00		25,000.00	0.00	0.00
	Basic Brothers (Masonry)	5,500.00	5,500.00	0.00	0.00		5,500.00	0.00	0.00
	Progressive Dynamics (Sheet Metal)	12,000.00	12,000.00	0.00	0.00		12,000.00	0.00	0.00
	Walcor Electric (Electric/Mech)	51,500.00	51,500.00	0.00	0.00		51,500.00	0.00	0.00
	Malcor - Replace skylights	18,894.00	18,894.00	0.00	0.00		18,894.00	0.00	0.00
	Malcor Transportation Center Roof	47,750.00	47,750.00	0.00	0.00		47,750.00	0.00	0.00
	Malcor - Sheet metal coping replace	103,500.00	0.00	103,500.00	0.00		103,500.00	0.00	0.00
	Malcor - roof metals repainting	8,691.00	0.00	8,691.00	0.00		8,691.00	0.00	0.00
	Malcor - East side gutter repair	98,220.00	0.00	98,220.00	0.00		98,220.00	0.00	0.00
	Malcor - west side gutter repair	115,770.00	0.00	115,770.00	0.00		115,770.00	0.00	0.00
	Malcor - west side north gutter repair	58,250.00	0.00	58,250.00	0.00		58,250.00	0.00	0.00
			0.00	0.00	0.00		0.00	0.00	0.00
GRAND TOTAL:		3,120,075.00	2,735,643.00	384,431.00			3,120,074.00	1.00	0.00

A=Line Item Number B=Brief Item Description C=Total Value of Item D=Total of D and E From Previous Application(s) (if Any) E=Total Work Completed For This Application
 F=Materials Purchased and Stored for Project G=Total of All Work Completed and Materials Stored for Project H=Remaining Balance of Amount to Finish I=Amount Withheld from G