

South San Antonio ISD 2019 Campus Reopening Program
School Construction Status

<u>School</u>	<u>Task</u>	<u>Status</u>	
Athens	Selective Demolition	Completed	8/14/2019
	Ceiling Tile Replacement	Completed	8/18/2019
	Addition of Walls	Completed	8/14/2019
	VCT Replacement	Completed	8/18/2019
	Carpet Replacement	Completed	8/14/2019
	New Doors (6-8 Weeks Lead Time)	Completion	10/05/2019
	New Windows (6-8 Weeks Lead		
Time) Completion	10/05/2019		
	Wall Base	Completed	8/18/2019
	Millwork (Circ Desk)	Completed	8/18/2019
	Paint (Int/Ext)	95%	8/23/2019
	Paint Accent Walls	Completed	8/18/2019
Kazen	Millwork Removal (Circ Desk)	Completed	8/18/2019
	Ceiling Tile Replacement	Completed	8/18/2019
	VCT Replacement	Completed	8/18/2019
	Carpet Replacement	Completed	8/14/2019
	Wall Base	Completed	8/18/2019
	Paint (Int/Ext)	95%	8/23/2019
	Paint Accent Walls	Completed	8/18/2019
Olivares	Selective Demolition	4-6 Weeks	9/15/2019
	Ceiling Tile Replacement	90%	8/30/2019
	Addition of Walls	4-6 Weeks	9/16/2019
	New Millwork (Entry)	4-6 Weeks	9/16/2019
	New Doors	8 Weeks	9/29/2019
	New Toilet Partitions	Long Lead Item (6-8 Weeks once Ordered)	
	New Epoxy Floor		9/22/2019
	Carpet Replacement		10/06/2019
	Signage (Int/Ext)		TBD
	Paint (Int/Ext)	95%	8/23/2019
Annex Building(DAEP)	New Storefront Doors	8-10 Weeks	11/1/2019
	Wall Base		
	9/16/2019		
	Ceiling Tile Replacement	Completed	8/18/2019
	Paint	95%	8/23/2019
West Campus	Fire Systems	Completed	8/18/2019
	Demo of Millwork	Completed	8/14/2019
	Demo of Doors	Completed	8/14/2019
	New Walls	95%	8/23/2019
	New Doors	95%	8/23/2019
	New Exit Lights	Completed	8/20/2019
	Paint	95%	8/23/2019
New Signage		8/31/2019	
Science Building	Demo Existing Signage	Completed	8/18/2019
	Ceiling Tile Replacement	Completed	8/18/2019

Paint (Int/Ext)
New Sidewalk

95%
Completed

8/18/2019
8/18/2019