

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
August 6, 2013

Project Construction

- Myers-Wilkins Elementary – Temporary Certificate of Occupancy for Administration will be received August 8th, and for the rest of the building will be received by August 20th. Punch lists are being prepared and all will be issued by August 16th. Testing and Balancing will be performed from August 12th to August 30th. Commissioning has started and will be completed in September. Project will be completed for teachers to move-in August 26th for classes to start as scheduled.

- Congdon Elementary – Temporary Certificate of Occupancy was received by July 30. District is moving into the building. Final punch list work is being performed – currently approximately 80% complete. Testing and Balancing is substantially completed. Commissioning report has been issued to contractors, and issues are being addressed. Project will be completed in August, 2013.