

## Craig High School Biomass Mechanical Installation Preliminary Schedule

### Week One:

Mobilize with tooling and manpower onsite, Onboard local help provided by the school (labors) , Safety Meeting, Set up work area, lodging, on ground transportation, Meet with our point of contact for the school to coordinate the flow of the project.

### Week Two:

Start setting biomass boiler and accessories in place preparing for mechanical piping to begin.

### Week three:

Start mechanical and electrical piping below ground to entry points in the building.

### Week Four:

Mobilize Electrical Installation to begin on the interior of the buildings.

### Week Five:

Start testing of Mechanical systems.

### Week Six:

Complete Mechanical testing and Electrical Installation.

Week Seven:

Start Up procedure for Biomass Boiler to confirm proper operation

Week Eight:

Start Training of Operators and turn over project for operating.