

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
July 25, 2012

Project Design and Construction

- Eastern High School – Final track surfacing will complete in early-August. Project on schedule.
- Ordean East Middle School – Final cleaning has started. Project on schedule.
- Lincoln Park Middle School –Final Sitework and final interior finishes are being completed. Swimming pool is filled. Final cleaning is proceeding along with testing of systems. Project on schedule.
- Laura MacArthur School Demolition – Demolition is substantially completed, and will be completed by August 1st. Sitework projected to be completed by September 1st.
- Myers-Wilkins Elementary – Driving of steel piling with start next week. Selective demolition is proceeding. Site Utilities are continuing. Project projected to complete August, 2013.
- Congdon Elementary – Asbestos abatement will be completed in August. Site is being secured and construction is beginning. Final Bid Package 3 will be bid in August. Project projected to complete August, 2013.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.