

Status of Bond Projects
2/9/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Mesa Verde Elementary School Addition / Remodel:

Construction is 95% complete.

Classes began in the New Building on January 4th

Renovation of W2

Mechanical, electrical, plumbing is complete

IT cabling is completed

Dry walling is completed, painting completed



Building W2 Renovation



North Face of New Building

The Mesa Verde project is on ahead of schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

The Donaldson Project Began December 21, 2015

Construction of underground utilities and foundation is underway

Cabling in renovation areas is underway and being completed at night



Underground Work for New Building Pad Ongoing

II. NEW SCHOOL

A. New Elementary School:

Design is complete

Pending Board direction



III. Solar Construction Project

Phase I is under construction

Electrical was tied in successfully at La Cima & Cross

Panels are being installed or are about to be installed at:

Cross, Harelson, La Cima, Walker, Mesa Verde, Warehouse, Holaway

Phase II Construction is scheduled to begin:

Food Service 1/28/16

Bus Barn 1/28/16

Wetmore & FSS 2/4/16

Rillito Center 2/11/16

Rillito Well Site 2/11/16

Nash 2/11/16

Rio Vista 2/25/16

Keeling 2/25/16



La Cima



Harelson