

FACILITIES/CONSTRUCTION REPORT

APRIL 2023

KWB/VC Connector:

4-18 Snowy, cool@37 degrees. Sletten hang sheetrock on interior walls and taping seams at KWB in restrooms, janitors closet and storage rooms, 6 workers. Dry Fork Plumbing pressure test piping in KWB restrooms, janitors closet and unload expansion tank at VC, 2 workers.

4-19 Snowy, cool@32 degrees. Sletten hang sheetrock and tape seams at KWB in restrooms, janitors closet and storage rooms, jackhammer and chisel CMU block to open up breezeway into KWB, 6 workers.

4-20 Snowy, cool@32 degrees. Sletten hang sheetrock and tape seams at KWB in restrooms, janitors closet and storage rooms, jackhammer and chisel CMU block to open up breezeway into KWB, 6 workers.

4-24 Breezy, cool@42 degrees. Sletten hang sheetrock and tape seams, jackhammer and chisel brick at old VC entrance, 6 workers.

4-25 Breezy, cool@44 degrees. Sletten hang sheetrock and tape seams, jackhammer and chisel brick at old VC entrance, 6 workers.

4-26 Calm, warm@47 degrees. Sletten hang sheetrock and tape seams, start framing for new VC principal office, 6 workers.

4-27 Calm, warm@51 degrees. Sletten hang sheetrock and tape seams, frame for new VC principal office and entrance to VC, 6 workers.

