



Boyceville Community School District

February 2026 Construction Update

Project Updates

PROJECT DATE

- February 2026

BUDGET

- \$18,000,000

INVOICED TO DATE

- \$10,697,839.08

CLIENT

- Boyceville Community School District

LOCATION

- 1003 Tiffany Street, Boyceville, WI 54725

PROJECT CONTACT

- Alex Larson

- We are continuing to finish up punch list items and additional scope added from Phase 1.
- Submittals, samples and scheduling for Phase 2 is being done.
- Combined scheduling coordination is ongoing with the 3 contractors.

Phase 2 Fees

- Actual Cost _____ **\$1,249,699.55**
- CESA 10 _____ \$866,643.55
- AUTH _____ \$383,056.00



A construction update will be provided monthly by CESA 10 to communicate the project budget, recent work, and upcoming deliverables.

