

Status of Bond Projects
6/11/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects completed with bond funding.

Canyon Del Oro:

Bond Projects

P.A. system upgrades – Advanced Controls Corp.	\$165,374
○ system testing completed	
○ underground cable install in progress	
○ completion date of July 15 th	
Track replacement – in progress	\$259,391
Football field renovation – Evergreen Turf	\$82,965
CT supply water line repair – P.O. received	\$37,326
○ pre-construction 5/30	



Ironwood Ridge:

Bond Projects

Security and wrought iron fencing – 95 % complete	\$161,067
○ panel installation complete	
○ performing repair modification east side of campus	
○ completion date 6/3	
C & L painting – paint all new security fencing – IRHS Blue	\$46,000
○ painting along west Fine Arts complete	
○ working on south service road fence – start date 6/1	
Paint courtyard Ramada	\$21,000
○ start date 6/3	
Flooring improvements to: cafeteria, band room & music room	
○ includes water fountain additions – P.O. received	\$136,061
Central plant boiler replacement solicitation	\$133,000
○ pre-construction meeting 6/3	
HVAC unit replacements – buildings H, J & plant	\$32,744
○ materials on order	
Mini split system & junction box replacement for elevator	\$5,742
○ materials on order – pre-construction 6/5	
Security – access control upgrades	\$12,796
○ wireless work on 6/17	
○ remainder of work to start 6/18	

AMS:

Bond Projects

Cafeteria /serving line & partition upgrades	
○ awaiting specs from Food Service	

Copper Creek:

Bond Projects

Access control hardware upgrades – P.O. received	\$27,111
○ materials on order	
○ start date 6/4	

Coronado:

Bond Projects

Remove and repair Jace (HVAC Controls) – July start **\$5,052**

Security fencing upgrades scheduled for 6/17 **\$9,108**

Carpet installation in music room **\$21,149**



- materials on order
- start date 7/1

Cross:

Bond Projects

HVAC renovations for wrestling gym **\$347,800**

- construction started 5/24
- demo in progress



El Hogar/Land Lab

Bond Projects

HVAC Replacements – materials on order **\$19,553**

- pre-construction meeting 6/4

Harelson:

Bond Projects

- Boiler replacement** **\$39,093**
 - pre-construction meeting 6/3

- Carpet installation in building B – rooms 1-6** **\$21,189**
 - materials on order
 - start date 6/10

Keeling:

Bond Projects

- Parking lot replacement** **\$33,209**
 - pre-construction meeting 5/31

- HVAC control upgrades – building D** **\$32,898**
 - materials ordered
 - estimated start 7/1

- Fiesta Bowl Grant Project** **\$35,000**
 - playground equipment
 - working with vendor for installation date

La Cima:

Bond Projects

- Maker Space** **\$10,000**
 - electrical and technology connection work

- Smoke detector replacements in north wing & MPR 6/3** **\$21,203**

Mesa Verde:

Bond Projects

- Parking lot renovation – July start** **\$11,855**

- Flooring improvements – Kindergarten rooms 1 & 2** **\$10,065**
 - pre-construction meeting 6/3

Nash:

Bond Projects

- Intercampus security fencing upgrades** **\$15,026**
 - P.O. issued – scheduled start 6/10

- Boiler replacement and new drinking fountain in building G** **\$61,823**
 - pre-construction meeting 6/3

Painted Sky:

Bond Projects

- Maker Space – tentative start 6/12** **\$20,000**
 - USB hubs pending arrival
 - wall art

- Security fence painting – starting 7/15** **\$8,625**

- Carpet installation in music room – starting in July** **\$5,916**

Prince:

Bond Projects

- HVAC buildings CN, CW, CE** **\$258,000**
 - pre-construction meeting 5/17 to install remaining 2 units
 - start date 6/4 – completion date 7/1

Rio Vista:

Bond Projects

- Maker Space** **\$20,000**
 - remove flooring / polish concrete – scheduled for June
 - repaint wall to original colors – scheduled for June

Walker:

Bond Projects

Create single point of entry	\$68,686
○ demo in progress	
○ start date 5/28	
Security fencing upgrades – 65% complete – restart 5/29	\$83,637
○ painting of security fencing	\$4,400
○ start date 6/17	
Create maker space room 19	\$37,845
○ start date 5/28	
○ demo in progress	
P.A system upgrades	\$53,641
○ start date 6-17	
Fire Alarm System modification for Admin. renovation	\$5,255
○ start date 5/28	



Wilson:

Bond Projects

Replace Bollard lighting to LED in walkway (13)	\$20,040
○ scheduled for summer	
Exterior & RR speaker additions	\$20,630
○ start date 5/28	
HVAC control upgrades to library & upper 700 wing	\$103,612
○ weekend work	
Fire alarm control panel replacement	\$28,694
○ anticipated 7/1 start	
Carpet installation 600 wing – rooms 601-611	\$34,619
○ 4 classrooms – materials on order	
○ start date 6/17	

**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****