

SolkaNavaTorno, LLC
6262 Weber Road, Suite 310
Corpus Christi, Texas 78413-4031
(361) 854-1471 FAX (361) 854-1470

E-Mail: enava@sntarchitects.com

ARCHITECT'S FIELD REPORT

OWNER [x]
ARCHITECT [x]
CONTRACTOR [x]

Contractor: Barcom Construction Inc.

PROJECT: Robstown ISD Band Hall
Restroom Renovation

FIELD REPORT NO: 03 Page 1 of 2

REPORT BY: Erasmo Nava, AIA

ARCHITECT'S PROJECT NO: 2205

DATE: December 29, 2022

TIME: 2:15 PM – 2:45 PM

WEATHER: Cloudy

TEMP. RANGE: ±75° F.

EST % OF COMPLETION: 80%

CONFORMANCE WITH SCHEDULE (±): -

WORK IN PROGRESS: Plumbing; Carpentry

PRESENT AT SITE:

- | | | | |
|--|---|---|--|
| <input checked="" type="checkbox"/> General Contractor | <input type="checkbox"/> Iron Workers | <input type="checkbox"/> Painters | <input type="checkbox"/> Mechanical |
| <input type="checkbox"/> Civil | <input checked="" type="checkbox"/> Carpentry | <input type="checkbox"/> Drywall | <input type="checkbox"/> Electrical |
| <input type="checkbox"/> Demolition | <input type="checkbox"/> Roofing | <input type="checkbox"/> Framers | <input checked="" type="checkbox"/> Plumbing |
| <input type="checkbox"/> Foundation | <input type="checkbox"/> Tile | <input type="checkbox"/> Acoustical Ceiling | <input type="checkbox"/> Owner |
| <input type="checkbox"/> Consultant | <input type="checkbox"/> Flooring | <input type="checkbox"/> Fire | <input type="checkbox"/> Testing Lab |

OBSERVATIONS:

1. Boys RR - Plumber installing connections to lavatory fixtures in the restroom. Water closet and both lavatories installed. Urinals installation pending.
2. Girls RR - 3 water closets and both lavatories installed.
3. Walls have been primed in both restrooms.
4. Floor prep has been performed over the former floor tile area of the former restroom at both rooms.
5. New wood doors are on site.
6. Fire alarm strobe installed in both restrooms. Light fixture installation pending final painting of drywall ceilings.
7. Both Storage Rooms have the new wall prime painted.
8. Former back door has brick veneer pending.

ITEMS TO VERIFY:

1. Existing exhaust fan operation status.

INFORMATION OR ACTION REQUIRED:

1. N/A

ATTACHMENTS: 1 page photos

PROJECT: Robstown ISD Band Hall Restroom Renovation

FIELD REPORT NO: 03

Page 2 of 2

REPORT BY: Erasmo Nava, AIA

ARCHITECT'S PROJECT NO:

2205



Boys Lavatories Piping Underway



Boys Water Closet Set, Pending Urinals



Girls Water Closets Installed



Girls Lavatories Piping Underway



Girls Entry Door Pending



Storage Room Status – Next To Girls Room