

BISD CAPITAL UPDATE

2025 February Capital Update

Items

New JH Buildings A,B,C,D,E,F,G,H,I	<ul style="list-style-type: none">• 2 concrete pours complete on ½ A, B, C, ½ D• Dirt work completed• Underground in process (electric 95% complete)• New road expected this summer (allows for softball parking to be complete)• Erection started on buildings• Buildings A through E are on site
Softball Renovation	<ul style="list-style-type: none">• Grading completed• SOD and irrigation completed• Practice field ready for use• Fencing completed• Lighting completed • Concession stand scope being priced \$46,730<ul style="list-style-type: none">◦ Down to punchlist• Scoreboard due this week Feb 20 ship date• Parking across street this summer• New storage under way (HS construction)
HVAC (Controls)	<ul style="list-style-type: none">• HS Gym HVAC Units• HS controls complete• JH Honeywell System through Wifi and compatible with control systems.
Roofs Update	<ul style="list-style-type: none">• Spicer completed and warranty by manufacturer• LC scheduling underway (Working to avoid class disruptions)
Transportation Parking	<ul style="list-style-type: none">• Civil package expected Feb 28th• Package will allow us to bid both gravel and pricing for concrete