

3/5/2019		
Bond Proceeds	\$	60,810,000.00
Interest Earned		

60,810,000.00

Bond Proceeds	\$	60,810,000.00	\$	57,020,000.00	\$	1,320,000.00	\$	2,470,000.00	\$	60,810,000.00	\$	2,247,846.40	\$	722,689.47	\$	93,279.00	\$	3,063,814.87	
Interest Earned					\$	261,160.18			\$	261,160.18			\$	-			\$	-	
Total				\$	57,020,000.00	\$	1,581,160.18	\$	2,470,000.00	\$	61,071,160.18	\$	2,247,846.40	\$	722,689.47	\$	93,279.00	\$	3,063,814.87
									\$	-									
Building Construction				\$	46,424,000.00	\$	1,889,755.45	\$	2,046,000.00	\$	50,359,755.45	\$	-	\$	310,042.99	\$	-	\$	-
Project Contingency Commitments				\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
Total Construction Cost				\$	46,424,000.00	\$	1,889,755.45	\$	2,046,000.00	\$	50,359,755.45	\$	-	\$	310,042.99	\$	-	\$	-
									\$	-									
Material Testing				\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
									\$	-									
Architectural Fees									\$	-									
Design Phase									\$	-									
Schematic Design				\$	974,904.00	\$	25,200.00	\$	42,966.00	\$	1,043,070.00	\$	974,904.00	\$	30,150.86	\$	42,966.00	\$	1,048,020.86
Design Development				\$	812,420.00	\$	21,000.00	\$	35,805.00	\$	869,225.00	\$	812,420.00	\$	25,125.72	\$	35,805.00	\$	873,350.72
Construction Documents				\$	649,936.00	\$	16,800.00	\$	28,644.00	\$	695,380.00	\$	324,968.00	\$	20,100.58	\$	14,322.00	\$	359,390.58
Bidding & Negotiations				\$	162,484.00	\$	4,200.00	\$	7,161.00	\$	173,845.00	\$	-	\$	5,025.14	\$	-	\$	5,025.14
Construction Phase									\$	-		\$	-	\$	-	\$	-	\$	-
Construction Administration				\$	584,942.40	\$	15,120.00	\$	25,779.60	\$	625,842.00	\$	-	\$	2,894.48	\$	-	\$	2,894.48
Closeout Phase				\$	64,993.60	\$	1,680.00	\$	2,864.40	\$	69,538.00	\$	-	\$	-	\$	-	\$	-
Architectural & Engineering Fees				\$	3,249,680.00	\$	84,000.00	\$	143,220.00	\$	3,476,900.00	\$	2,112,292.00	\$	83,296.78	\$	93,093.00	\$	2,288,681.78
Reimbursable to Architect									\$	-									
Document Reproduction				\$	45,000.00	\$	5,000.00	\$	10,000.00	\$	60,000.00	\$	254.40	\$	689.08	\$	186.00	\$	-
ADA Review, Variance				\$	30,000.00	\$	5,000.00	\$	10,000.00	\$	45,000.00	\$	-	\$	2,465.00	\$	-	\$	-
Site Survey				\$	112,500.00			\$	10,000.00	\$	122,500.00	\$	94,000.00			\$	-	\$	94,000.00
Civil Eng				\$	17,000.00			\$	17,000.00	\$	34,000.00	\$	-			\$	-	\$	-
Geotechnical				\$	-			\$	-	\$	-	\$	41,300.00	\$	9,499.63	\$	-	\$	41,300.00
Reproduction of Close out				\$	-			\$	-	\$	-	\$	254.40	\$	261.00	\$	-	\$	254.40
Reimbursable Contingency				\$	10,000.00			\$	10,000.00	\$	20,000.00	\$	-	\$	6,392.00	\$	-	\$	-
Reimbursable Totals				\$	214,500.00	\$	10,000.00	\$	57,000.00	\$	281,500.00	\$	135,554.40	\$	19,306.71	\$	186.00	\$	135,740.40
Total				\$	49,888,180.00	\$	1,983,755.45	\$	2,246,220.00	\$	54,118,155.45	\$	2,247,846.40	\$	412,646.48	\$	93,279.00	\$	2,753,771.88
FFE-Technology				\$	1,200,000.00	\$	50,000.00	\$	-	\$	1,250,000.00	\$	-	\$	-	\$	-	\$	-
FFE-Other				\$	850,000.00	\$	50,000.00	\$	150,000.00	\$	1,050,000.00	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment				\$	2,050,000.00	\$	100,000.00	\$	150,000.00	\$	2,300,000.00	\$	-	\$	-	\$	-	\$	-
Additional Overall Contingency				\$	5,081,820.00	\$	741.67	\$	73,780.00	\$	5,156,341.67	\$	-		\$	-	\$	-	
Grand Total				\$	57,020,000.00	\$	2,084,497.12	\$	2,470,000.00	\$	61,574,497.12	\$	2,247,846.40	\$	722,689.47	\$	93,279.00	\$	3,063,814.87
Net of Bond Proceeds and Interest				\$	-	\$	(503,336.94)	\$	-	\$	(503,336.94)	\$	-		\$	-	\$	-	
Required to spend by 3-13-19																			\$ 3,040,500.00
																			-\$23,314.87