



**Beeville ISD
Paving, Skylights, & Security
Vestibule**

Progress Meeting
April 17, 2018

Owner:	Beeville ISD
Architect:	Claycomb Associates, Architects
General Contractor:	Weaver & Jacobs Constructors

Agenda: Construction Progress Meeting

PROJECT: Beeville ISD Paving, Skylights, & Security Vestibule

Date: 4/17/18

Project #: Project #1803

Meeting #: 2

Architect: Claycomb Associates

1. OLD BUSINESS

- 1.1 Previous Meeting Minutes
 - 1.11 See Attached

2. PROJECT QUESTIONS, CLARIFICATIONS, & CHANGES

- 2.1 RFI Status
 - 2.12 See Attached
- 2.2 Submittal Log
 - 2.21 See Attached
- 2.3 Change Proposal and ASI Status
 - 3.11 See Attached
- 3.3 Allowance Recap
 - 3.31 See Attached
- 3.4 Change Order and Contract Status
 - 3.41 Original Contract = \$2,479,000.00

3. PROJECT SCHEDULE UPDATE

- 3.1 Three Week Look-ahead Schedule
 - 3.11 Soils and compaction, rebar and concrete paving, electrical conduit, drill & pour light pole bases, portable building demolition, removal of AEP utility lines at Moreno.
- 3.2 Activities scheduled to start, complete, or be ongoing for next month and items completed since last meeting
 - 3.21 See attached schedule – Superintendent to go over
- 3.3 Tests/Inspections scheduled, or anticipated, during the next month
 - 3.31 Subgrade densities, concrete cylinders
- 3.4 Owner Furnished Items Recap
 - 3.41 TBD

4. CURRENT ISSUES

- 4.1 Priority Issues
 - 4.11 TxDot Permit – Moreno JH

5. MISCELLANEOUS BUSINESS

- 5.1 Progress of Current GC Payment
 - 5.11 Pay Application #1 \$261,170.20
- 5.2 Confirm Next Meeting Date, Time, & Location
 - 5.21 May 1, 2018 @ 10:00 AM

Weaver & Jacobs Constructors, Inc
301 Cooperative Way
Cuero, Texas 77954

PROGRESS MEETING #01

Beeville ISD Paving, Skylights, and Security Vestibule
1902 N. Adams Street

ATTENDEES 1501 1016

PERSON	COMPANY	ATTENDED
Chris Brzozowski	Weaver & Jacobs Constructors, Inc.	✓
Christine Walker	Claycomb Associates, Architects	✓
Erick Maurer	Weaver & Jacobs Constructors, Inc.	✓
Marc Puig	Beeville ISD	✓

MEETING MINUTES

#	ITEM	BIC	COMPLETED
	<i>Testing Lab Invoicing/Payment</i>		
✓ 3317	PSI will submit invoices to BISD for review. Once reviewed and acceptable for payment, BISD will forward to WJC so that payment can be made to PSI. Invoices will be funded through the project's materials testing allowances.		04/03/2018
	<i>Testing Dates provided by Dr. Puig were April 3-6 and May 7-11.</i>		
✓ 3318	Testing activities at Moreno JH or AC Jones HS should not affect exterior site work whatsoever, however if any concerns are foreseen, WJC will adjust their schedule accordingly.		04/03/2018
	<i>Beeville ISD new Head of Maintenance is Victor.</i>		
✓ 3319	Dr. Puig will provide Victor's contact info. All field-related/maintenance matters should be directed to Victor from this point forward.	Marc Puig Beeville ISD 361-358-7111 mpuig@beevilleisd.net	
	<i>Project Sign</i>		
✓ 3320	Sign should be ready to pick up today and will be installed by Friday this week. Erick will coordinate locations of signs at Moreno JH and AC Jones HS sites with Victor.	Erick Maurer Weaver & Jacobs Constructors, Inc. (361) 277-9300 emaurer@weaverandjacobs.com	

#	ITEM	BIC	COMPLETED
	<i>April 19th School Board Meeting</i>		
3321	WJC to submit an electronic copy of the Progress Meeting Packet to Dr. Puig following the next meeting on April 17th. Christine will also provide Dr. Puig with an electronic copy of their report showing progress updates and photos by this date.	Chris Brzozowski Weaver & Jacobs Constructors, Inc. (361) 277-9300 cbrzozowski@weaverandjacobs.com	
	<i>AEP Utility Removal/Relocates</i>		
3322	AEP has removed all overhead electrical, poles and meters at AC Jones HS. They have removed all electrical meters to the portables at Moreno JH, but still need to remove a few electrical poles, which should be completed by next week.	Erick Maurer Weaver & Jacobs Constructors, Inc. (361) 277-9300 emaurer@weaverandjacobs.com	
	<i>Asbestos Survey for Moreno JH Portable Buildings</i>		
3323	WJC requested asbestos surveys for the portables at Moreno JH. Dr. Puig provided a binder with all surveys and we were able to locate the surveys covering the portable buildings. Copies were made and WJC will send to the demo contractor so that they can send proper demo notifications to the state.	Chris Brzozowski Weaver & Jacobs Constructors, Inc. (361) 277-9300 cbrzozowski@weaverandjacobs.com	04/03/2018
	<i>Missing Signed PCO #'s 3 and 4.</i>		
3324	Chris to sign and email PCO #'s 3 and 4 to Dr. Puig and Christine.	Chris Brzozowski Weaver & Jacobs Constructors, Inc. (361) 277-9300 cbrzozowski@weaverandjacobs.com	
	<i>Credit for Moreno JH Demolition</i>		
3325	Chris to request credit from demo contractor for fencing/ramp portions that were being removed by BISD.	Chris Brzozowski Weaver & Jacobs Constructors, Inc. (361) 277-9300 cbrzozowski@weaverandjacobs.com	
	<i>Additional Lighting @ AC Jones HS</i>		
3326	Discussed existing wooden light poles that still exist in front of the locker room building. Christine offered to have these removed by AEP and have WJC provide a cost proposal for additional light poles. Christine will provide a RFP for pricing.	Christine Walker Claycomb Associates, Architects 972-233-6100 christine.walker@claycomb.net	
	<i>Fencing @ AC Jones Wood Shop</i>		
3327	Discussed condition of 110 linear feet of existing chain link fencing behind the wood shop. Chris showed pictures of holes and repairs within the fabric and suggested that it would need to be replaced because of the tie-in of the new drainage channel to the sidewalk. Chris will provide pricing.	Chris Brzozowski Weaver & Jacobs Constructors, Inc. (361) 277-9300 cbrzozowski@weaverandjacobs.com	
	<i>Begin Work @ AC Jones West Parking Lot</i>		
3328	Discussed beginning work at AC Jones HS west parking lot now since we are having to wait for demo notification of the Moreno JH portables. Erick has temporary fencing being installed today and Dr. Puig suggested that WJC get with Victor and the HS principal for re-routing of the busses once demo work begins.	Erick Maurer Weaver & Jacobs Constructors, Inc. (361) 277-9300 emaurer@weaverandjacobs.com	

#	ITEM	BIC	COMPLETED
	<i>Pay Application Submission</i>	Chris Brzozowski	
✔ 3329	WJC would be submitting their first pay application within the next day.	Weaver & Jacobs Constructors, Inc. (361) 277-9300 cbrzozowski@weaverandjacobs.com	04/03/2018

OPEN OLD BUSINESS ITEMS

#	ITEM	BIC	COMPLETED
---	------	-----	-----------

CLOSED OLD BUSINESS

#	ITEM	BIC	COMPLETED
---	------	-----	-----------

Weaver & Jacobs Constructors, Inc
301 Cooperative Way
Cuero, Texas 77954

REQUEST FOR INFORMATION
REPORT

Beeville ISD Paving, Skylights, and Security Vestibule
1902 N. Adams Street

FILTERS

Status: open

Open RFIs

#	✓ DETAILS	QUESTION / ANSWER
4	<p><input type="checkbox"/> Cost Impact: no Created: 04-10-2018</p> <p>Due By: 04-17-2018</p> <p>Specification Clarifications for Insulated Translucent Panel Skylights</p>	<p>In reference to specification section 08 63 00 Insulated Translucent Fiberglass Sandwich Panel Structural Skylight Systems, Structures Unlimited takes exception to the following items:</p> <ol style="list-style-type: none"> 1) 1.8B - Extended Panel Warranty: 5 years from date of substantial completion. 2) 1.8C - Extended Manufacturers factory applied finish warranty: 5 years from date of substantial completion. <p>Structures Unlimited requests that the following changes be considered:</p> <ol style="list-style-type: none"> 1) Warranty - One (1) year from date of manufacture of the skylights. 2) Standard (5) year limited warranty against delamination, fiberbloom, and color stability of the exterior face sheet of the Kalwall panels from date of manufacture of the skylights. 3) Standard (5) year limited warranty on the corrosion resistant finish against cracking, peeling and adhesion failure from date of manufacture of the skylights. 4) 2.3A3 – Solar heat gain coefficient to be .23 <p>Please advise if each of these changes are acceptable.</p> <p>Thanks,</p> <hr/>

SUBMITTAL LOG: BEEVILLE ISD PAVING, SKYLIGHTS, AND SECURITY VESTIBULE

FILTERS

SPEC SECTION	INFO	BALL IN COURT	DATE REQUIRED	DAYS OVERDUE	DATE TO ARCH	DATE FROM ARCH	STATUS	COMPLETE
025140.1	Walks Concrete Walks Concrete				03/16/2018	03/19/2018	approved	yes
025140.2	Walks Concrete Mix Designs (Without Flyash)				03/23/2018	03/27/2018	approved	yes
025150.1	Paving Portland & Cement Concrete Paving Portland & Cement Concrete				03/16/2018	03/19/2018	approved	yes
025150.2	Paving Portland & Cement Concrete Mix Designs (Without Flyash)				03/23/2018	03/27/2018	approved	yes
028300.1	Ornamental Fencing AC Jones HS	Chad Turner S&J Fencing	04/30/2018				open	
028300.1-c	Ornamental Fencing COLORS	Chad Turner S&J Fencing	04/30/2018	14		open		
054000.1	Steel Plates Steel Plates				04/11/2018	04/11/2018	approved as noted	yes
079200.1	Joint Sealants Aluminum Storefront Framing	Christine Walker Claycomb Associates, Architects	03/26/2018	21	03/26/2018		open	
079200.1-c	Joint Sealants COLORS	Christine Walker Claycomb Associates, Architects	03/26/2018	21		open		
081316.1	Doors - Aluminum HMD Early Childhood	Christine Walker Claycomb Associates, Architects	04/04/2018	12	04/04/2018		open	

SPEC SECTION	INFO	BALL IN COURT	DATE REQUIRED	DAYS OVERDUE	DATE TO ARCH	DATE FROM ARCH	STATUS	COMPLETE
081316.1-c	Doors - Aluminum COLORS	Christine Walker Claycomb Associates, Architects	04/04/2018	12			open	
086300.1	Insulated Translucent Panel Skylight System AC Jones High School	Christine Walker Claycomb Associates, Architects	04/06/2018	10	04/02/2018		open	
086300.1-c	Insulated Translucent Panel Skylight System COLORS	Christine Walker Claycomb Associates, Architects	04/06/2018	10			open	
087100.1	Finish Hardware HMD Early Childhood	Christine Walker Claycomb Associates, Architects	04/02/2018	14	04/02/2018		open	
088100.1	Glazing HMD Early Childhood				03/26/2018	03/30/2018	approved	yes
265629.1	Exterior Lighting AC Jones HS and Moreno JH				03/16/2018	03/29/2018	approved as noted	yes
265629.1-c	Exterior Lighting COLORS		03/16/2018		03/29/2018		approved as noted	

Project: Beeville ISD Paving, Skylights, & Security Vestibule
Proposed Change Order Log / ASI Log

PCO No.	Description	Status	Amount	Remarks
1	Demo of Moreno Junior High Portables	Approved	21,881.00	
2	Replace Sewer @ AC Jones Football Stadium Parking	Approved	5,750.00	
3	Job Signs	Approved	1,109.00	
4	Light Pole Base Footing Engineering	Approved	(2,000.00)	
5	Replace Chain Link Fabric	Pending	1,829.00	

ASI No.	Description	Status	Associated PCO	Issued Date
1	Remove Abatement	Reviewed	-	3/19/2018
2	Culvert Detail	Reviewed	-	3/26/2018
3	Tree Protection Fencing Details	Reviewed	-	4/5/2018

RFP No.	Description	Status	Associated PCO	Issued
1	Underground Utilities @ AC Jones	Approved	2	3/14/2018
2	Job Site Signs	Approved	3	3/26/2018
3	RFI 3 Response Light Pole Base Detail	Approved	4	3/27/2018
4	Demo of Moreno JH Portables	Approved	1	-
5	Existing Asphalt to Remain	Pending	TBD	4/4/2018

Project: Beeville ISD Paving, Skylights, & Security Vestibule
Allowance Recap

Allowance Description	Item Applied to Allowance	Costs Applied to Allowance	Funds Available in Allowance	AEA # or CO #
Testing Allowance - High School			Beginning Balance \$40,000.00	
			\$40,000.00	Ending Balance

Betterment Allowance - High School			Beginning Balance \$20,000.00	
	PCO #02 - Replace Sewer @ Football Stadium Parking	\$5,750.00		
	PCO #03 - Job Signs	\$1,109.00		
	PCO #04 - Light Pole Base Footing Engineering	(\$2,000.00)		
			\$15,141.00	Ending Balance

Testing Allowance - Junior High			Beginning Balance \$40,000.00	
			\$40,000.00	Ending Balance

Betterment Allowance - Junior High			Beginning Balance \$20,000.00	
	PCO #01 - Demo of Moreno Junior High Portables	\$21,881.00		
			(\$1,881.00)	Ending Balance

Betterment Allowance - HMD			Beginning Balance \$10,000.00	
			\$10,000.00	Ending Balance

<i>Total Left in All Allowances =</i>			\$103,260.00	

#	Activity ID	Activity Name	Responsi	Original Duration	Activity % Complete	Planned Start	Planned Finish	Actual Start	Actual Finish	2018												2019				
										Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4						
1	Beeville ISD Paving, Skylights, and Security Vestibule										30-Jun-18, Beeville ISD Paving, Skylights, and Security Vestibule															
2	HMD Early Childhood Center										17-Jun-18, HMD Early Childhood Center															
3	A1000	Aluminum Storefront & Finish Hardware Submittal Generation		10	100%	02-Apr-18	12-Apr-18	26-Mar-18	03-Apr-18	Aluminum Storefront & Finish Hardware Submittal Generation																
4	A1010	Review & Return Submittals		10	50%	12-Apr-18	22-Apr-18	04-Apr-18		Review & Return Submittals																
5	A1020	Material Procurement		20	0%	21-Apr-18	11-May-18			Material Procurement																
6	A1030	Relocate Existing Camera		1	0%	04-Jun-18	05-Jun-18			Relocate Existing Camera																
7	A1040	Metal Stud Framing @ Furdowm		2	0%	05-Jun-18	06-Jun-18			Metal Stud Framing @ Furdowm																
8	A1050	Patch & Repair Drywall		2	0%	06-Jun-18	08-Jun-18			Patch & Repair Drywall																
9	A1070	Electrical & Security Rough In		2	0%	08-Jun-18	10-Jun-18			Electrical & Security Rough In																
10	A1090	Aluminum Storefront & Glass		3	0%	08-Jun-18	11-Jun-18			Aluminum Storefront & Glass																
11	A1060	Paint Drywall		2	0%	11-Jun-18	13-Jun-18			Paint Drywall																
12	A1080	Security Wiring & Controls		2	0%	11-Jun-18	13-Jun-18			Security Wiring & Controls																
13	A1100	WJC Punch & Clean		3	0%	13-Jun-18	16-Jun-18			WJC Punch & Clean																
14	A1110	Architect/Owner Punch		1	0%	16-Jun-18	17-Jun-18			Architect/Owner Punch																
15	Moreno Junior High School										15-Jun-18, Moreno Junior High School															
16	A1180	RCP @ Driveway		3	100%	23-Apr-18	26-Apr-18	05-Apr-18	05-Apr-18	RCP @ Driveway																
17	A1170	RCP @ Detention Pond		2	100%	26-Apr-18	28-Apr-18	10-Apr-18	12-Apr-18	RCP @ Detention Pond																
18	A1150	Strip Vegetation		1	75%	13-Apr-18	14-Apr-18	29-Mar-18		Strip Vegetation																
19	A1160	Cut/Fill to Rough Grade		3	25%	20-Apr-18	23-Apr-18	06-Apr-18		Cut/Fill to Rough Grade																
20	A1120	Coordinate Removal of Existing Overhead Electrical		10	0%	16-Apr-18	26-Apr-18			Coordinate Removal of Existing Overhead Electrical																
21	A1130	Relocate Portable Buildings, Ramps, and Fencing (Owner)		5	0%	26-Apr-18	01-May-18			Relocate Portable Buildings, Ramps, and Fencing (Owner)																
22	A1140	Site Demolition		3	0%	01-May-18	04-May-18			Site Demolition																
23	A1200	Scarify & Lime Stabilize Subgrade		2	0%	06-May-18	08-May-18			Scarify & Lime Stabilize Subgrade																
24	A1340	Underground Electrical Conduit		2	0%	06-May-18	08-May-18			Underground Electrical Conduit																
25	A1210	Compact & Cure Subgrade		3	0%	08-May-18	11-May-18			Compact & Cure Subgrade																
26	A1350	Rough-In @ Electrical Room		1	0%	08-May-18	09-May-18			Rough-In @ Electrical Room																
27	A1360	Pull Electrical Wire		2	0%	09-May-18	11-May-18			Pull Electrical Wire																
28	A1220	Bluetop Subgrade		1	0%	11-May-18	12-May-18			Bluetop Subgrade																
29	A1270	Drill & Pour Light Pole Footings		2	0%	11-May-18	13-May-18			Drill & Pour Light Pole Footings																
30	A1230	Form/Reinforce/Pour Paving Section #1		7	0%	13-May-18	20-May-18			Form/Reinforce/Pour Paving Section #1																
31	A1240	Form/Reinforce/Pour Paving Section #2		7	0%	20-May-18	27-May-18			Form/Reinforce/Pour Paving Section #2																
32	A1250	Form/Reinforce/Pour Sidewalks		5	0%	27-May-18	02-Jun-18			Form/Reinforce/Pour Sidewalks																
33	A1370	Set Light Poles		1	0%	31-May-18	01-Jun-18			Set Light Poles																
34	A1190	Form/Reinforce/Pour Headwalls & Rip Rap @ RCP		5	0%	02-Jun-18	07-Jun-18			Form/Reinforce/Pour Headwalls & Rip Rap @ RCP																
35	A1260	Caulk Control Joints		2	0%	04-Jun-18	05-Jun-18			Caulk Control Joints																
36	A1310	Steel Plate @ Flume		1	0%	05-Jun-18	06-Jun-18			Steel Plate @ Flume																
37	A1320	Handrails		1	0%	05-Jun-18	06-Jun-18			Handrails																
38	A1330	Paint Handrails		1	0%	06-Jun-18	07-Jun-18			Paint Handrails																
39	A1280	Backfill & Final Grade to Concrete		2	0%	07-Jun-18	08-Jun-18			Backfill & Final Grade to Concrete																
40	A1290	Hydromulch		1	0%	08-Jun-18	09-Jun-18			Hydromulch																
41	A1300	Parking Lot Striping, Signage, & Wheelstops		3	0%	08-Jun-18	11-Jun-18			Parking Lot Striping, Signage, & Wheelstops																
42	A1380	WJC Punch & Clean		3	0%	11-Jun-18	14-Jun-18			WJC Punch & Clean																
43	A1390	Architect/Owner Punch		1	0%	14-Jun-18	15-Jun-18			Architect/Owner Punch																
44	AC Jones High School										30-Jun-18, AC Jones High School															
45	Skylight Replacement										30-Jun-18, Skylight Replacement															
46	A1400	Skylight Submittal Generation		25	100%	02-Apr-18	30-Jun-18	26-Mar-18	30-Mar-18	Skylight Submittal Generation																
47	A1410	Review & Return Submittal		5	50%	14-Apr-18	19-Apr-18	02-Apr-18		Review & Return Submittal																
48	A1420	Material Procurement		50	0%	18-Apr-18	08-Jun-18			Material Procurement																
49	A1430	Remove Fire Sprinkler Piping		2	0%	08-Jun-18	10-Jun-18			Remove Fire Sprinkler Piping																
50	A1440	Demo & Replace Skylight #1		7	0%	10-Jun-18	17-Jun-18			Demo & Replace Skylight #1																
51	A1450	Demo & Replace Skylight #2		7	0%	17-Jun-18	24-Jun-18			Demo & Replace Skylight #2																
52	A1460	Reinstall Fire Sprinkler Piping		2	0%	24-Jun-18	26-Jun-18			Reinstall Fire Sprinkler Piping																
53	A1470	Touch Up Paint		2	0%	26-Jun-18	28-Jun-18			Touch Up Paint																
54	A1480	WJC Punch & Clean		2	0%	28-Jun-18	29-Jun-18			WJC Punch & Clean																
55	A1490	Architect/Owner Punch		1	0%	29-Jun-18	30-Jun-18			Architect/Owner Punch																
56	East Parking Lot										27-May-18, East Parking Lot															
57	A1500	Salvage Fencing & Signs		1	100%	26-Mar-18	27-Mar-18	21-Mar-18	21-Mar-18	Salvage Fencing & Signs																
58	A1510	Site Demolition		5	100%	27-Mar-18	01-Apr-18	22-Mar-18	30-Mar-18	Site Demolition																
59	A1520	Cut & Compact to Rough Grade		5	100%	01-Apr-18	06-Apr-18	26-Mar-18	27-Mar-18	Cut & Compact to Rough Grade																
60	A1680	Underground Electrical Conduit		3	100%	06-Apr-18	09-Apr-18	26-Mar-18	12-Apr-18	Underground Electrical Conduit																
61	A1550	Form/Reinforce/Pour Paving Section #2		7	100%	06-Apr-18	13-Apr-18	03-Apr-18	06-Apr-18	Form/Reinforce/Pour Paving Section #2																
62	A1530	Bluetop Subgrade		3	100%	09-Apr-18	12-Apr-18	27-Mar-18	28-Mar-18	Bluetop Subgrade																
63	A1560	Form/Reinforce/Pour Paving Section #3		7	100%	13-Apr-18	20-Apr-18	05-Apr-18	11-Apr-18	Form/Reinforce/Pour Paving Section #3																
64	A1540	Form/Reinforce/Pour Paving Section #1		7	100%	13-Apr-18	20-Apr-18	29-Mar-18	04-Apr-18	Form/Reinforce/Pour Paving Section #1																
65	A1570	Form/Reinforce/Pour Paving Section #4		7	100%	20-Apr-18	27-Apr-18	10-Apr-18	13-Apr-18	Form/Reinforce/Pour Paving Section #4																
66	A1580	Form/Reinforce/Pour Paving Section #5		7	100%	27-Apr-18	04-May-18	13-Apr-18	16-Apr-18	Form/Reinforce/Pour Paving Section #5																
67	A1620	Drill & Pour Light Pole Footings		2	0%	16-Apr-18	17-Apr-18			Drill & Pour Light Pole Footings																
68	A1690	Rough-In @ Electrical Panel		2	0%	16-Apr-18	17-Apr-18			Rough-In @ Electrical Panel																
69	A1590	Form/Reinforce/Pour Paving Section #6		7	0%	17-Apr-18	24-Apr-18			Form/Reinforce/Pour Paving Section #6																
70	A1700	Pull Electrical Wire		2	0%	17-Apr-18	19-Apr-18			Pull Electrical Wire																
71	A1600	Form/Reinforce/Pour Paving Section #7		7	0%	24-Apr-18	01-May-18			Form/Reinforce/Pour Paving Section #7																
72	A1630	Backfill & Final Grade to Concrete		2	0%	01-May-18	03-May-18			Backfill & Final Grade to Concrete																
73	A1710	Set Light Poles		2	0%	01-May-18	03-May-18			Set Light Poles																
74	A1640	Rock Rip Rap		2	0%	03-May-18	05-May-18			Rock Rip Rap																
75	A1670	Reinstall Cable Fencing		2	0%	03-May-18	05-May-18			Reinstall Cable Fencing																
76	A1650	Hydromulch		1	0%	05-May-18	06-May-18			Hydromulch																
77	A1610	Caulk Control Joints		5	0%	08-May-18	13-May-18			Caulk Control Joints																
78	A1660	Parking Lot Striping, Signage, & Wheelstops		7	0%	16-May-18	23-May-18			Parking Lot Striping, Signage, & Wheelstops																
79	A1720	WJC Punch & Clean		3	0%	23-May-18	26-May-18			WJC Punch & Clean																
80	A1730	Architect/Owner Punch		1	0%	26-May-18	27-May-18			Architect/Owner Punch																
81	West Parking Lot										27-May-18, West Parking Lot															
82	A1740	Coordinate Removal of Existing Overhead Electrical		10	100%	26-Mar-18	05-Apr-18	28-Mar-18	28-Mar-18	Coordinate Removal of Existing Overhead Electrical																
83	A1750	Salvage Cable Fencing		1	100%	02-Apr-18	03-Apr-18	04-Apr-18	04-Apr-18	Salvage Cable Fencing																
84	A1760	Site & Building Demolition		10	100%	03-Apr-18	13-Apr-18	04-Apr-18	10-Apr-18	Site & Building Demolition																
85	A1770	Cut & Compact to Rough Grade		3	80%	13-Apr-18	16-Apr-18	11-Apr-18		Cut & Compact to Rough Grade																
86	A1780	Bluetop Subgrade		2	0%	16-Apr-18	18-Apr-18			Bluetop Subgrade																
87	A1960	Underground Electrical Conduit		2	0%	16-Apr-18	18-Apr-18			Underground Electrical Conduit																
88	A1800	Drill & Pour Light Pole Footings		2	0%	18-Apr-18	20-Apr-18			Drill & Pour Light Pole Footings																
89	A1790	Form/Reinforce/Pour Paving		7	0%	20-Apr-18	27-Apr-18			Form/Reinforce/Pour Paving																

