

FACILITIES/CONSTRUCTION REPORT NOVEMBER 2020

BMS Renovation/Addition:

11-16 Calm, warm. Western Sports Flooring returned to lay gym finish floor, completed, stain/seal under the bleachers west wall, 4 workers. Tile Man laying new tile in restrooms new addition, 2 workers and new locker rooms-gym, 3 workers. Hagenstad painting 8th grade pod, 4 workers and insulating seams in gym, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers, and kitchen/cafetorium, 2 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new water bottle filling stations and hand wash sinks, 8th grade pod 3 workers. Sletten installing hardi/marker boards 8th grade pod 6 workers, installing fascia metal siding new main entrance 4 workers, and patching/texturing walls, 1 worker. First Mark formed entrance sidewalks, poured sidewalk to new gym entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

11-17 Calm, warm. ACS returned to install metal cap over pulpit walls on roof, 3 workers. TC Glass installing new doors/windows in new entrance offices, 3 workers. Tile Man laying new tile in restrooms new addition, 2 workers and new locker rooms-gym, 3 workers. Pierce Flooring laying vinyl flooring 8th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 8th grade pod, 4 workers and insulating seams in gym, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers, and kitchen/cafetorium 2 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new water bottle filling stations and hand wash sinks, 8th grade pod 3 workers. Sletten installing hardi/smart boards 8th grade pod 6 workers, installing soffit metal siding new main entrance 4 workers, and patching/texturing walls, 1 worker. First Mark formed entrance sidewalks, poured sidewalk to new gym entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

11-18 Windy, cold. ACS install metal cap over pulpit walls on roof, 3 workers. Tile Man laying new tile in restrooms new addition , 2 workers and new locker rooms-gym 3 workers. Pierce Flooring laying vinyl flooring 8th grade pod, 3 workers . Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 8th grade pod, 4 workers and priming gym 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers, and kitchen/cafetorium 2 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new water bottle filling stations and handwash sink 8th grade pod 3 workers. Sletten installing hardi/marker boards 8th grade pod 6 workers, installing soffit metal siding new main entrance, 4 workers. First Mark poured sidewalk to new gym entrance and form rear service entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

11-19 Windy, cold. J&V Restaurant Supply unloading kitchen equipment, 3 workers. ACS install metal cap over pulpit walls on roof, 3 workers. Tile Man laying new tile in restrooms new addition, 2 workers and new locker rooms-gym 3 workers. Pierce Flooring laying vinyl flooring 8th grade pod, 3 workers . Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 8th grade pod, 4 workers and priming gym 3 workers. United Electric wiring mechanical mezzanine new addition 4

workers, and kitchen/cafetorium 2 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new handwash sinks 8th art/home-ec rooms 3 workers. Sletten installing hardi/marker boards 8th grade pod 6 workers, installing soffit metal siding new main entrance 4 workers, and patching/texturing walls, 1 worker. First Mark poured sidewalk to rear service entrance, 6 workers. Trails End prepping entrance to gym, tracked skidsteer and smooth drum trench roller 2 workers, and haul concrete with 1 mixer truck, 1 worker.

11-20 Windy, cold. Tile Man laying new tile in restrooms new addition , 2 workers and new locker rooms-gym 3 workers. Hagenstad painting 6th grade pods 4 workers, and priming gym, 3 workers. Sletten installing hardi/marker boards 8th grade pod 6 workers, installing soffit metal siding new main entrance, 4 workers and patching/texturing walls, 1 worker.

11-23 Calm, cold. Hagenstad painting 6th and 7th grade pods 4 workers, priming cafetorium, 3 workers. United Electric wiring kitchen/cafetorium 4 workers. FICO updating old existing VAV/heating controls replace 2 actuators to old air handlers, 1 worker. Sletten installing hardi/marker boards 8th grade pod 6 workers, installing soffit metal siding new main entrance, 4 workers and patching/texturing walls, 1 worker.

11-24 Windy, cold. Hagenstad painting 6th and 7th grade pods 4 workers, priming cafetorium, 3 workers. United Electric wiring mechanical kitchen/cafetorium 4 workers. Sletten installing hardi/marker boards 8th grade pod 6 workers, installing soffit metal siding new main entrance, 4 workers and patching/texturing walls, 1 worker.

11-30 Windy, cold. MSEC returned to install bleachers, unloaded truck and staged in gym, 5 workers. Hagenstad painting new addition hallway, 4 workers, priming cafetorium, 3 workers. United Electric wiring kitchen/cafetorium 4 workers and workout room, 2 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth installing plumbing new locker rooms-gym 2 workers. Sletten installing hardi/marker boards new addition 6 workers, cleaning 6th and 7th grade pods, 4 workers and patching/texturing walls 1 worker.