

Status of Bond Projects
8/9/11 Board Meeting

President Grant, Board Members, Dr. Balentine,
Current Project Update:

I. HEALTH, SAFETY, AND SECURITY

A. CDO & La Cima Tennis Court Replacement:

La Cima design is complete. A bid has been received by the district and is on tonight's consent agenda for governing board approval.

CDO design is nearing completion and will be put out for bid once construction documents are complete.

B. FSS Remodel to Transportation Offices: Programming is continuing with the design team and user group.

II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Rillito Center Addition: Construction is 92% complete.

The new classroom building is complete and ready to open for the start of the fall semester tomorrow.

The remodel of the existing building is 80% complete and also ready for use. IT re-cabling is complete in the existing classrooms. Portable walls have been replaced and all classrooms are complete.

The new chiller and fire alarm are both complete and operational.

There is still remaining work to be done in the remodeled teacher lounge. Landscaping, exterior playgrounds, and security fence are still being installed.

Rillito is two months ahead of schedule and on budget.



New Rillito Center Entrance



New Rillito Classroom



New Rillito Center Admin. Office



Playground Installation

B. Nash Elementary Classroom Addition: Construction is 39% complete.

The new two story classroom building exterior walls are complete. Second floor deck steel framing is installed and the floor is being prepped for pouring.

The playground resurfacing and ADA accessible walkways are complete and ready for the start of the fall semester.

The new fire alarm is installed and operational.

IT re-cabling is 90% complete. All backbone, wiring, IDF, and termination points are installed. Cutover to the new IDF's is taking place. The old IT system is still intact so the system is running and the site should not be affected by any remaining work. The old system will be demo'd once all cutovers to the new system is complete.

Nash is on schedule and on budget.



New ADA Walkways to Playground



New Two Story Classroom Building

C. Walker Elementary Classroom Addition: Construction is 57% complete.

The new two story classroom exterior walls and second floor deck are complete. The roof framing is installed and the building is being dried-in.

The new kitchen and MPR remodel is complete and ready for use.

The new fire alarm is complete and operational.

The IT re-cabling is complete and cutover to new IDF's is taking place. The old IT system is still intact so the system is running and the site should not be affected by any

remaining work. The old system will be demo'd once all cutovers to the new system is complete.

This project is on schedule and on budget.



New Two Story Classroom Building



New Kitchen Serving Line



New Kitchen Cook Line



Remodeled MPR

D. Portable Removal at Amphitheater High School: Portables at Amphi High have been removed and the site is being repaired for campus use.



Amphi High Portable Removal

F. Amphitheater Middle School Addition / Remodel: Procurement is under way. Architect and General Contractor interviews are in process.

G. CDO Addition / Remodel: Procurement is under way. Architect and General Contractor interviews are in process.

III. PUPIL TRANSPORTATION

A. 16 full size and 4 small busses have been received by Amphi Transportation Department and will be in use for the 2011 – 2012 school year.



New Full Size Bus



New Spec. Ed. Bus