

ANTICIPATED PROJECT SCHEDULE - DRAFT

Date: February 11, 2013

Project Name: **Geneva CUSD 304 - Coultrap Demolition**

Project Number: TBD

1. 2013 Summer Work schedule:

- | | |
|-----------------------------|---|
| a. January, 2013 | Approval to proceed with Bid documents |
| b. Feb/March 2013 | FGM proceeds with Bid Documents (progress meetings to be scheduled with Owner) |
| c. March 8, 2013 | Ad for Bid to Owner |
| d. March 8, 2013 | 85% review meeting with Owner |
| e. March 14, 2013 | Noon - Consultants issue 100 % Bid documents to FGM for bidding |
| f. March 15, 2013 | Documents Out to Bid |
| g. March 22, 2013 | 2:00 a.m. Pre-Bid Meeting (not mandatory) |
| h. March 25-29, 2013 | CUSD 304 - Spring Break |
| i. April 5, 2013 | 2:00 pm Bid Opening |
| j. April 12, 2013 | Bid recommendations to Owner for Board Packet |
| k. April 22, 2013 | BOE approval |
| l. May, 2013 | Hazardous Material Abatement prior to demolition (by Owner - to be verified) |
| m. May, 2013 | Permits (ROE) to CUSD 304 |
| n. May 13, 2013 | BOE signs permits (ROE) |
| o. June 2013 | Begin Demolition (District to confirm date) |
| p. August 2013 | Complete Demolition and Restoration of Site (District to confirm date) |

Note: Time for coordination with Local and Municipal authorities has not been included in the schedule and will need to be verified. Dates may change based on requirements of local authorities.