



AHS Quad Renovation with post Seismic Retrofit Science Building in the backdrop!



ASHLAND SCHOOL DISTRICT

CAPITAL BOND PROGRAM

END OF MONTH REPORT – AUGUST 2025

HMKCO.ORG



GENERAL PROGRAM UPDATE

Summer has concluded and the 2025/2026 school year has commenced. Ashland High School students are returning to a campus where the Modernization Project and Science Building Seismic Retrofit are essentially complete. All spaces impacted by construction are fully functional and have been returned to the Ashland School District for unlimited use.

Remaining items to be closed out include finalizing the commissioning process, resolving minimal punch items and completion of some long lead feature items in the Quad.

Simultaneous completion of these major AHS projects implies that the district wide bond work is nearing conclusion. While the impact of these two projects to the AHS campus is easily observed visually, a large majority of the overall scope is more subtle in the form of mechanical system upgrades, improvements to safety and security and strategic improvements to the functionality of renovated spaces. The challenges that have been overcome and the resulting impression these two projects have had on the AHS campus as a whole should serve as an example of the dedicated bond stewardship that the bond projects team is committed to.

PROJECT ADMINISTRATION

Project administration and accounting support are two key areas critical to Program success. This is a combined effort of HMK Company and ASD Accounting Department. In the month of August, we requested 1 purchase order and processed 6 invoices.

Contract Type	Number of Contracts	Value
Professional Service Agreements / Design Contracts	1	\$ 22,756,235
Construction Contracts	--	\$ 107,635,484



LOCAL VENDORS AND CONTRACTORS

The following list of local vendors are currently working on the projects.

ASHLAND AREA VENDORS and CONTRACTORS

Arkitek:design&architecture	Adroit Construction Co.
Ciota Engineering	DOBRIN
Covey Pardee Landscape Architecture	Infinity Electric
Douglas Engineering Pacific	Van Row Mechanical
HMK Company	Cascade Communications
KenCairn Landscape Architecture	Quality Fence
Bean Electric	Pacific 3D Reality Capture
Renfro	Welburn Electric
Pariani Land Surveying	Britannia
Powell Engineering	Patriot Landscaping
ZCS Engineering & Architecture	Sandeem Masonry
Beflor	Alco
Top Notch	Quality Fence
Sandeem Masonry	S&S Sheetmetal
Metal Masters	Urban Racks
Moore Construction	Curtis Huntley
Devry	Cut N' Break
Precision Electric	Advanced Air
Hall of Fame Movers	New Horizons Woodworks
Milestone Landscape Group	Viking Concrete Cutting
Figueroa's Landscaping & Construction	Artoff Construction
North Core Excavation	LLAD
Southern Oregon Painting Company	True South Solar
Pressure Point Roofing	

Ashland Area, defined as Rogue Valley



ASHLAND MIDDLE SCHOOL & TRAILS

PROJECT ADDITION & RENOVATIONS TO EXISTING BUILDING

PROJECT DESCRIPTION

- New and renovated classroom space to replace 3 existing classroom wings, approx. 65,000 sq. ft.
- Campus security
- Air Quality improvements and Climate resilience for existing buildings, including new construction
- Required tech infrastructure

SCHEDULE & KEY MILESTONES	START	COMPLETION	% CPL	COMMENT
Pre-Design & Schematics	08/12/19	11/15/19	100%	
Design Development	12/09/19	02/28/20	100%	
Construction Documents	03/23/20	08/07/20	100%	
Bid and Award Site Package	10/27/20	11/02/20	100%	
Bid and Award Building Package	10/27/20	11/02/20	100%	
Construction	11/03/20	10/21/22	100%	
Substantial Completion	10/21/22	03/01/23	100%	
Owner Occupancy	08/24/22	10/31/22	100%	
Post Occupancy Evaluation	03/01/23	12/21/23	100%	
Warranty Period	03/01/23	03/01/24	100%	
Other			0%	

CURRENT ACTIVITIES

Ashland Middle School and TRAILS Outdoor School are complete, and staff and students are fully occupying the new spaces.

Throughout each campus, upgrades in HVAC systems, plumbing, and electrical are prevalent, introducing energy efficiency air quality improvements and climate resilience resulting in more accommodating environments for maximum learning opportunities. Each school has received upgraded windows, new roof systems, new restrooms and redesigned administrative/office spaces. The project also resulted in improvements to overall campus security, technology infrastructure, seismic upgrades and accessibility. Both schools have been retrofitted with fire alarm and fire suppression systems as well. Each school campus has its own vehicle entry and exit with clear-cut pick up and drop off areas to assist with reduced congestion during high traffic periods.



Ashland Middle School comprises about 40,000 sq. ft. of the project including a new library and addition of a newly constructed two-story 6th grade building with an elevator. The campus includes a leadership room with full kitchen designed to host campus events. The SPED area includes multiple classrooms and offices with an additional calming space, private restrooms, and secure outdoor learning area. The covered courtyard is central to the campus with a multifunctional design including reclaimed wood beam stadium style benches for outdoor educational purposes and skateboard accommodating features allowing students a safe and fresh outdoor space for various activities. The kitchen and cafeteria have also been upgraded with new appliances and renewed finishes.

TRAILS Outdoor School has an entirely separate, newly renovated building stretching across 26,000 sq. ft. of useable space. The campus now includes 5 classrooms, a library, art lab, testing room, SPED room, music facility and multi-purpose room. There is also a grand outdoor structure attached to the building, allowing activities in adverse weather, including an integrated rock-climbing wall. The multi-purpose room, also known as the community room, is the highlight of the building. This area not only provides a place for staff and students to congregate for events but is equipped with large windows and roll up doors that can be opened to connect to the outdoors. Designing this aspect of the multi-purpose room was fully intentional and a defining characteristic of the school culture. The adjacent ready room has a full kitchen, which accommodates preparation for outdoor activities as well as daily meal requirements.

ACTIVITIES SCHEDULED FOR NEXT PERIOD

- Warranty Work

ADDITIONAL INFORMATION

For questions, comments or additional information, please contact:

Josh Whitaker, Project Manager

josh.whitaker@hmkco.org

541.601.3638



PROJECT PHOTO GALLERY

Combined Ashland Middle School and TRAILS Outdoor School Campus





TRAILS Outdoor School





Ashland Middle School





HELMAN ELEMENTARY SCHOOL

PROJECT ADDITION & RENOVATIONS TO EXISTING BUILDING

PROJECT DESCRIPTION

- New secure classroom wing to replace 2 classroom pods, approx. 23,000 sq. ft.
- Campus security
- Includes District Wide HVAC improvements which includes Climate resilience for all buildings, rather than just new construction
- Required tech infrastructure upgrades

SCHEDULE & KEY MILESTONES	START	COMPLETION	% CPL	COMMENT
Pre-Design & Schematics	06/17/19	01/23/20	100%	
Design Development	02/01/20	04/30/20	100%	
Construction Documents	05/14/20	09/24/20	100%	
Bid and Award Site Package	09/04/20	10/16/20	100%	
Bid and Award Building Package	10/15/20	12/15/20	100%	
Construction	10/30/20	08/31/22	100%	
Building Commissioning	06/01/22	03/31/23	100%	
Substantial Completion	08/31/22	03/01/23	100%	
Owner Occupancy	08/23/22	08/24/22	100%	
Post Occupancy Evaluation	03/02/23	08/01/23	100%	
Warranty Period	03/01/23	03/01/24	100%	
Other			0%	

CURRENT ACTIVITIES

With the completion of this project, Helman Elementary School staff, students and community members are now able to fully utilize the renovated campus. The renovations included a brand new approximately 23,000 square foot classroom building to replace two of the existing quad buildings.



The construction of this building has a net reduction in the school's energy use that truly models the Ashland School District's adoption of the City of Ashland's Climate and Energy Action Plan (CEAP). The new classroom building also includes a SPED instructional space with exterior play area, sensory room with state-of-the-art furnishings, a large multipurpose room with an operable exterior wall and multiple breakout spaces scattered throughout the building.

The front administration area underwent a full renovation that included an access-controlled entry. New reception area, conference room and staff work room concluded the new spaces included in the administration area.

Campus wide, a new 4-Pipe hydronic HVAC system that includes new high efficiency boilers, new air handlers and a new chiller was installed. A new building controls system, allowing the district to operate the new systems as efficiently as possible and minimize any maintenance or troubleshooting delays, was also included. The campus also received a new fire alarm system bringing everything up to current building codes.

On the exterior of the site, a new entry drive was installed that will aid with traffic congestion during high traffic periods. Additional parking was installed at the south end of the campus. There is a brand new 1/8th mile walking track and new playground that is accessible to all. New landscaping wraps up the remainder of the campus.

ACTIVITIES SCHEDULED FOR NEXT PERIOD

- N/A

ADDITIONAL INFORMATION

For questions, comments, or additional information, please contact:

Mike Freeman, Project Manager
Mike.freeman@hmkco.org
541.499.7996



PROJECT PHOTO GALLERY

Completed Project





ASHLAND HIGH SCHOOL

PROJECT ASHLAND HIGH SCHOOL RENOVATION

PROJECT DESCRIPTION

- Improved accessibility and flexibility for the Humanities and Science Buildings.
- Repurpose or reconfigure existing spaces for science program requirements.
- Upgrades for air quality, security, restrooms, and technology infrastructure.
- Seismic rehabilitation at both Humanities and Science buildings

SCHEDULE & KEY MILESTONES	START	COMPLETION	% CPL	COMMENT
Pre-Design & Schematics	01/27/20	10/02/20	100%	
Design Development	10/02/20	01/29/21	100%	
Construction Documents	01/29/21	1/31/24	100%	
Permits, Bid and Award	05/31/23	3/29/24	100%	
Construction	06/16/23	12/31/24	100%	
Substantial Completion	12/31/24	12/31/24	96%	
Post Occupancy Evaluation	TBD	TBD	0%	
Warranty Period	TBD	TBD	0%	TBD
Other				

CURRENT ACTIVITIES

Construction related tasks for the Modernization Project are complete including installation of the new chiller system at the gym. Owner demonstration and training of new systems have been completed, and the majority of punch items have been resolved. The final remaining tasks to be concluded are being addressed with commissioning of mechanical, electrical and plumbing systems.

The Science Building Seismic Retrofit and Quad Renovation was completed in August with exception to installation of the sunshade system and concrete bench top at the South end of the Quad. The sunshade foundations are in place, but fabrication of the actual structure was delayed. Similar to the sunshade, the bench top design is being revisited due to delayed resource availability. These final pieces of the Quad are anticipated to be addressed in October. There is currently no impact to the useability of the Quad, but these final pieces of closeout will remain a priority for the project team. The Science Building has been completely turned over for unrestricted use by staff and students. The magnitude of work completed coupled with the maximization of budget on this short duration project will prove a valuable enhancement to the Ashland High School campus for years to come.



ACTIVITIES SCHEDULED FOR NEXT PERIOD

- Project completion

ADDITIONAL INFORMATION

For questions, comments, or additional information, please contact:

Josh Whitaker, Project Manager

josh.whitaker@hmkco.org

541.601.3638



PROJECT PHOTO GALLERY

Renovated Science Building with a partial glimpse at the quad upgrades in the foreground





Completed security system at the Southeast corner of Science Building





Seismic structural modifications, new soffit and siding, and new concrete walkways at Science Building





WALKER ELEMENTARY SCHOOL

PROJECT ADDITION & RENOVATIONS PROJECT

PROJECT DESCRIPTION

- Comprehensive renovation and seismic improvement of historic Walker Elementary School main building and gymnasium
- Includes replacement of classroom wing, with new classrooms, redesigned entry, new finishes, doors, windows and roof
- Also, includes the district wide HVAC improvements

SCHEDULE & KEY MILESTONES	START	COMPLETION	% CPL	COMMENT
Pre-Design & Schematics	01/07/20	09/22/20	100%	Complete
Design Development	09/22/20	12/10/20	100%	Complete
Construction Documents	12/10/20	08/13/21	100%	Complete
Bid and Award	03/22/21	05/14/21	100%	Complete
Construction Documents Phase 2	10/18/20	11/16/21	100%	Complete
Bid and Award Phase 2	03/22/21	12/14/21	100%	Complete
Construction	07/17/21	04/17/23	100%	Complete
Building Commissioning	01/16/23	04/17/23	100%	Complete
Owner Occupancy	04/17/23	04/18/23	100%	Complete
Post Occupancy Evaluation	04/18/23	07/17/23	100%	Complete
Warranty Period	04/18/23	04/18/24	100%	Complete
Other			0%	

CURRENT ACTIVITIES

The Walker Elementary School renovation is now complete. This project brought much needed improvements to the existing Walker School that will provide the community with a state-of-the-art educational facility for many years to come. The older classroom annex was demolished in order to construct a new classroom wing that also allowed the front entrance to be relocated creating a much more intuitive office space. The historical wing of the building received structural upgrades by way of a state funded seismic grant. The entire classroom building received new finishes, upgraded energy efficient exterior envelope that included new windows and new furniture.

The renovation and addition has a net reduction in the school's energy use that truly models the Ashland School District's adoption of the City of Ashland's Climate and Energy Action Plan (CEAP). The



new addition also includes a SPED instructional space with exterior play area, sensory room with state-of-the-art furnishings, dedicated resource rooms and multiple breakout spaces scattered throughout the building.

Campus wide, a new 4-Pipe hydronic HVAC system that includes new high efficiency boilers, new air handlers and a new chiller was installed. A new building controls system, allowing the district to operate the new systems as efficiently as possible and minimize any maintenance or troubleshooting delays, was also included. The campus also received a new fire alarm system bringing everything up to current building codes.

The gym underwent a seismic upgrade making this building now rated to withstand a seismic event. In addition, it received a new roof and exterior paint as well as HVAC upgrades.

The exterior of the site underwent extensive renovations in order to improve campus security and student and automobile circulation. The parking area was extended, and the traffic flow was reconfigured to create a more cohesive format for pick up and drop off that eases congestion in the neighborhood and adjoining streets. The exterior was fenced creating a secure campus and the newly configured front entrance added access control in order to create a single point of entrance. A new fully accessible playground was installed as well. New landscaping wraps up the exterior improvements.

ACTIVITIES SCHEDULED FOR NEXT PERIOD

- N/A

HIGHLIGHTS, CHALLENGES, SOLUTIONS

HIGHLIGHTS:

- Project completion.

CHALLENGES:

- No current challenges to note.

ADDITIONAL INFORMATION

For questions, comments, or additional information, please contact:

Josh Whitaker, Project Manager

josh.whitaker@hmkco.org

541.601.3638



PROJECT PHOTO GALLERY

Aerial Photos of New Renovation and Addition







Placard Depicting the Seismic Upgrade through the Oregon Seismic Rehabilitation Grant





**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
DISTRICT WIDE ROLLUP BUDGET
JUNE 30, 2025**

Project Expense	Original Budget	Paid to Date	Remaining Balance	Revised Budget
Hard Cost				
Technology	\$ 3,420,000	\$ 3,912,847	\$ (513,623)	\$ 3,399,224
Restrooms	\$ 3,087,500	\$ -	\$ -	\$ -
Security	\$ 2,850,000	\$ 299,527	\$ 7,415	\$ 306,942
HVAC & MEP	\$ 13,569,000	\$ -	\$ -	\$ -
Transportation	\$ -	\$ 559,844	\$ 1	\$ 559,845
Bellview	\$ -	\$ 1,590,709	\$ 106,573	\$ 1,697,282
Maintenance	\$ -	\$ 676,982	\$ -	\$ 676,982
District Office	\$ -	\$ -	\$ -	\$ -
Asbestos Abatement	\$ 316,447	\$ -	\$ -	\$ -
Construction Contingency	\$ 1,348,640	\$ -	\$ 300,769	\$ 300,769
Construction Sub Total	\$ 24,591,587	\$ 7,039,909	\$ (98,865)	\$ 6,941,044
Soft Cost				
Administrative Cost				
Legal Fees	\$ 35,000	\$ -	\$ -	\$ -
Bond Counsel	\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost	* \$ -	\$ -	\$ -	\$ -
Builders Risk Insurance	\$ -	\$ -	\$ -	\$ -
Project Management	** \$ 733,063	\$ -	\$ -	\$ -
Reimbursable Expenses	** \$ 48,870	\$ -	\$ -	\$ -
Communications	\$ -	\$ -	\$ -	\$ -
Sustainability	\$ -	\$ -	\$ -	\$ -
Site Cost				
Site Survey	\$ 30,000	\$ 2,270	\$ 30,000	\$ 32,270
Geo-Tech Report	\$ -	\$ -	\$ -	\$ -
Planning Cost				
Design Fees	\$ 2,026,632	\$ 117,637	\$ 164,421	\$ 282,058
A & E Reimbursable Expenses	\$ 41,670	\$ -	\$ 10,000	\$ 10,000
Commissioning	\$ 145,267	\$ 183,995	\$ (15,995)	\$ 168,000
Printing & Plan Distribution	\$ 9,416	\$ -	\$ -	\$ -
Hazardous Materials Consultant	\$ 138,808	\$ 20,890	\$ 460	\$ 21,350
Construction Testing	\$ -	\$ -	\$ -	\$ -
Constructability Review	\$ 72,634	\$ -	\$ -	\$ -
Plan Review & Building Permits	\$ 250,971	\$ 60,724	\$ 46,754	\$ 107,478
Special Inspection and Testing	\$ 50,053	\$ -	\$ 21,000	\$ 21,000
Miscellaneous Fees	\$ -	\$ 43,513	\$ (11,213)	\$ 32,300
Ed Specs	\$ -	\$ -	\$ -	\$ -
Kitchen	\$ -	\$ -	\$ -	\$ -
Miscellaneous				
Legal Advertisements	\$ 4,823	\$ 1,217	\$ 3,690	\$ 4,907
Furniture, Fixtures, and Equipment (FF&E)	\$ -	\$ 7,631	\$ 17,369	\$ 25,000
Technology	\$ -	\$ 40,623	\$ 377	\$ 41,000
Technology (Design)	\$ 210,634	\$ 1,847	\$ 26,830	\$ 28,677
Acoustics	\$ 36,317	\$ -	\$ -	\$ -
Criminal Background Checks	\$ 3,162	\$ -	\$ -	\$ -
System Development Charges	\$ -	\$ -	\$ -	\$ -
Value Engineering	\$ 72,634	\$ -	\$ -	\$ -
Utility Connection Fee	\$ 116,214	\$ -	\$ -	\$ -
Unallocated Owner Contingency	\$ 2,964,431	\$ -	\$ 37,587	\$ 37,587
Inflation	\$ 1,885,566	\$ -	\$ 74,433	\$ 74,433
Sub Total Soft Cost	\$ 8,876,165	\$ 480,347	\$ 405,713	\$ 886,060
Total Project Cost	\$ 33,467,752	\$ 7,520,256	\$ 306,848	\$ 7,827,104

* Budget has been moved to the Project Level

**Budget has been moved to the Program Level



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
PROGRAM LEVEL BUDGET
JUNE 30, 2025**

Program Revenue ¹	Original Budget	Received to Date	Allocated to Date	Unallocated Balance	Revised Budget
Bond and Other Proceeds					
Bond Proceeds	\$ 107,380,000	\$ 107,380,000	\$ 107,380,000	\$ -	\$ 107,380,000
Bond Premium	\$ 22,436,690	\$ 22,436,690	\$ 20,743,997	\$ 1,692,692	\$ 22,436,690
OSCM Grant (Ashland Middle School)	\$ 1,032,927	\$ 4,000,000	\$ 4,000,000	\$ -	\$ 4,000,000
Seismic (Walker)	\$ 2,500,000	\$ 2,497,447	\$ 2,497,447	\$ -	\$ 2,497,447
Seismic (Walker-Gymnasium)	\$ -	\$ 1,816,151	\$ 1,816,151	\$ -	\$ 1,816,151
Seismic (Ashland High School)	\$ -	\$ 2,011,704	\$ 2,011,704	\$ -	\$ 2,011,704
Seismic (Ashland High School Science)	\$ -	\$ -	\$ 2,500,000	\$ -	\$ 2,500,000
	\$ 5,000,000	\$ 5,921,594	\$ 4,628,566	\$ 1,293,028	\$ 5,921,594
Miscellaneous	\$ -	\$ 428,941	\$ -	\$ 428,941	\$ 428,941
Total Revenue	\$ 138,349,617	\$ 146,492,526	\$ 145,577,865	\$ 3,414,661	\$ 148,992,526

1. Program Revenue is an estimate. Accuracy should be verified by district personnel

The financial statement presentation has been prepared as a courtesy by HMK. They are based on information derived from ledgers provided by the agency, which have not been independently verified. The financial information included in this presentation is unaudited and should be used for informational purposes only and should not be relied upon for any other use.



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
PROGRAM BUDGET
JUNE 30, 2025**

	Original Budget	Paid to Date	Remaining Balance	Revised Budget
Program Expense				
District Wide Programs	\$ 24,591,587	\$ 7,039,909	\$ (98,865)	\$ 6,941,044
District Wide Solar Projects	\$ -	\$ 931,886	\$ 718,912	\$ 1,650,798
Helman Elementary	\$ 11,294,084	\$ 15,367,756	\$ (232,685)	\$ 15,135,071
Walker Elementary	\$ 11,252,185	\$ 30,130,377	\$ 87,160	\$ 30,217,537
Ashland Middle School	\$ 21,960,270	\$ 35,813,522	\$ (366,146)	\$ 35,447,376
Ashland High School	\$ 9,124,089	\$ 24,629,279	\$ 2,987,810	\$ 27,617,089
Willow Wind Learning Center	\$ -	\$ 1,732,696	\$ 1,732	\$ 1,734,428
Construction Sub Total	\$ 78,222,215	\$ 115,645,424	\$ 3,097,918	\$ 118,743,343
Soft Cost				
Administrative Cost				
Legal Fees	\$ 100,000	\$ 29,844	\$ (6,430)	\$ 23,414
Bond Counsel	\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost	\$ 625,293	\$ 625,293	\$ -	\$ 625,293
Builders Risk Insurance	\$ -	\$ 80,126	\$ (7,926)	\$ 72,200
Project Management	\$ 2,274,483	\$ 4,637,321	\$ (628,457)	\$ 4,008,864
Reimbursable Expenses	\$ 151,631	\$ 328,755	\$ (1,788)	\$ 326,967
Communications	\$ -	\$ 199,367	\$ (6,095)	\$ 193,272
Sustainability	\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees (Bank, consulting)	\$ -	\$ 415,083	\$ (109,434)	\$ 305,649
Ashland SD Staff	\$ -	\$ 1,322,706	\$ (465,070)	\$ 857,636
Lincoln Elementary	\$ -	\$ 42,354	\$ 446	\$ 42,800
District Wide Roofing Project	\$ -	\$ 46,200	\$ -	\$ 46,200
Site Cost				
Site Survey	\$ 213,903	\$ 149,234	\$ 8,489	\$ 157,723
Geo-Tech Report	\$ 123,179	\$ 114,071	\$ 10,663	\$ 124,734
Planning Cost				
Design Fees	\$ 7,414,694	\$ 8,617,168	\$ (437,367)	\$ 8,179,800
A & E Reimbursable Expenses	\$ 144,431	\$ 35,420	\$ 81,103	\$ 116,523
Commissioning	\$ 334,589	\$ 393,279	\$ (32,970)	\$ 360,309
Printing & Plan Distribution	\$ 31,288	\$ 1,724	\$ 55	\$ 1,779
Hazardous Materials Consultant	\$ 418,761	\$ 560,005	\$ (84,149)	\$ 475,856
Construction Testing	\$ -	\$ -	\$ -	\$ -
Constructability Review	\$ 285,616	\$ 573,003	\$ 470	\$ 573,473
Plan Review & Building Permits	\$ 764,778	\$ 3,355,949	\$ 161,265	\$ 3,517,213
Special Inspection and Testing	\$ 391,469	\$ 922,685	\$ (381,980)	\$ 540,705
Miscellaneous Fees	\$ 205,522	\$ 1,061,577	\$ (219,373)	\$ 842,204
Ed Specs	\$ 73,532	\$ -	\$ -	\$ -
Kitchen	\$ 32,940	\$ -	\$ -	\$ -
Miscellaneous				
Legal Advertisements	\$ 12,823	\$ 1,457	\$ 5,450	\$ 6,907
Furniture, Fixtures, and Equipment (FF&E)	\$ 2,569,031	\$ 2,666,350	\$ 72,489	\$ 2,738,839
Technology	\$ 404,005	\$ 466,937	\$ 20,763	\$ 487,700
Technology (Design)	\$ 467,536	\$ 7,252	\$ 63,223	\$ 70,475
Acoustics	\$ 113,387	\$ -	\$ -	\$ -
Criminal Background Checks	\$ 9,862	\$ 12,213	\$ (130)	\$ 12,083
System Development Charges	\$ 332,544	\$ 19,692	\$ (600)	\$ 19,092
Value Engineering	\$ 194,985	\$ -	\$ -	\$ -
Utility Connection Fee	\$ 116,214	\$ -	\$ -	\$ -
Unallocated Owner Contingency	\$ 9,104,657	\$ -	\$ 38,849	\$ 38,849
Inflation	\$ 6,111,120	\$ -	\$ 74,433	\$ 74,433
Sub Total Soft Cost	\$ 33,022,273	\$ 26,685,064	\$ (1,844,071)	\$ 24,840,992
Total Project Cost	\$ 111,244,488	\$ 142,330,488		\$ 143,584,335



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
PROGRAM LEVEL BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Program Expense					
Soft Cost					
Legal Fees		\$ -	\$ 26,896	\$ (3,482)	\$ 23,414
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ 625,293	\$ 625,293	\$ -	\$ 625,293
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management	12	\$ -	\$ 4,275,868	\$ (307,004)	\$ 3,968,864
Reimbursable Expenses	11	\$ -	\$ 311,211	\$ 356	\$ 311,567
Communications	11	\$ -	\$ 199,367	\$ (6,095)	\$ 193,272
Sustainability		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks	10,11	\$ -	\$ 12,213	\$ (130)	\$ 12,083
Printing & Plan Distribution	10	\$ -	\$ 779	\$ -	\$ 779
Miscellaneous Fees (Bank, consulting)	11	\$ -	\$ 415,083	\$ (109,434)	\$ 305,649
Ashland SD Staff	11,12	\$ -	\$ 1,322,706	\$ (465,070)	\$ 857,636
Lincoln Elementary		\$ -	\$ 42,354	\$ 446	\$ 42,800
District Wide Roofing Project		\$ -	\$ 46,200	\$ -	\$ 46,200
Sub Total Soft Cost		\$ 625,293	\$ 7,277,969	\$ (890,412)	\$ 6,387,557

1. Reallocated within budget
2. Reallocated within budget (06.30.21)
3. Reallocated within budget (03.31.22)
4. Reallocated Bond Issuance Costs back to Program Level (06.30.22)
5. Reallocated within budget (06.30.22)
6. Reallocated from investment for add'l staff time (08.31.22)
7. Reallocated from investment income and budget (09.30.22)
8. Reallocated within budget (10.31.22)
9. Reallocated within budget (12.31.22)
10. Reallocated within budget (01.31.23)
11. Reallocated \$360k from Security (04.30.23)
12. Reallocated within budget (05.31.23)

Intentionally left blank. Do not delete!



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
DW RESTROOMS BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	2	\$ 3,087,500	\$ -	\$ -	\$ -
Asbestos		\$ 58,705	\$ -	\$ -	\$ -
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Construction Contingency	2	\$ 162,500	\$ -	\$ -	\$ -
Construction Sub Total		\$ 3,308,705	\$ -	\$ -	\$ -
Soft Cost					
Administrative Cost					
Legal Fees		\$ 5,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance	3	\$ -	\$ -	\$ -	\$ -
Project Management		\$ 99,261	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 6,617	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ -	\$ -	\$ -	\$ -
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees	2	\$ 363,958	\$ -	\$ -	\$ -
A & E Reimbursable Expenses	2	\$ 6,617	\$ -	\$ -	\$ -
Commissioning		\$ -	\$ -	\$ -	\$ -
Printing & Plan Distribution		\$ 2,316	\$ -	\$ -	\$ -
Hazardous Materials Consultant	2	\$ 66,174	\$ -	\$ -	\$ -
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits	2	\$ 39,704	\$ -	\$ -	\$ -
Special Inspection and Testing		\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees		\$ -	\$ -	\$ -	\$ -
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements	2	\$ 1,323	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)		\$ -	\$ -	\$ -	\$ -
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 662	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	2	\$ 413,588	\$ -	\$ -	\$ -
Inflation		\$ 258,837	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ 1,264,057	\$ -	\$ -	\$ -
Total Project Cost		\$ 4,572,762	\$ -	\$ -	\$ -

1. Reallocated \$750,000 to AHS (07.31.21)
1. Reallocated \$641,400 to AHS (07.31.21)
1. Reallocated \$1,100,040 to AMS (07.31.21)
2. Reallocated \$ 684,164 to AHS (09.30.21)
3. Reallocated Bond Issuance Costs back to Program Level (06.30.22)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
DW SECURITY BUDGET
JUNE 30, 2025**

Project Expense		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Hard Cost					
Maximum Allowable Construction Cost (MACC)	10	\$ 2,850,000	\$ 299,527	\$ 7,415	\$ 306,942
Asbestos		\$ -	\$ -	\$ -	\$ -
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Construction Contingency		\$ 150,000	\$ -	\$ 137,207	\$ 137,207
Construction Sub Total		\$ 3,000,000	\$ 299,527	\$ 144,622	\$ 444,149
Soft Cost					
Administrative Cost					
Legal Fees		\$ 5,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ 90,000	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 6,000	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ 30,000	\$ -	\$ 30,000	\$ 30,000
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees		\$ 210,000	\$ -	\$ 171,500	\$ 171,500
A & E Reimbursable Expenses		\$ 6,000	\$ -	\$ -	\$ -
Commissioning		\$ -	\$ -	\$ -	\$ -
Printing & Plan Distribution		\$ 2,100	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ -	\$ -	\$ -	\$ -
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits		\$ 30,000	\$ -	\$ 18,000	\$ 18,000
Special Inspection and Testing		\$ 21,000	\$ -	\$ 21,000	\$ 21,000
Miscellaneous Fees		\$ -	\$ -	\$ -	\$ -
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ 1,000	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)		\$ 30,000	\$ -	\$ 27,000	\$ 27,000
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 500	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	6	\$ 375,000	\$ -	\$ 10,852	\$ 10,852
Inflation	7,8,9,10	\$ 228,396	\$ -	\$ 74,433	\$ 74,433
Sub Total Soft Cost		\$ 1,034,996	\$ -	\$ 352,785	\$ 352,785
Total Project Cost		\$ 4,034,996	\$ 299,527	\$ 497,407	\$ 796,934

1. Reallocated \$350,000 to new projects (transportation, bellview, maintenance, and district office)
2. Reallocated \$2,000,000 to AHS (09.30.21)
3. Reallocated Bond Issuance Costs back to Program Level (06.30.22)
4. Reallocated \$50k from Security to Transportation and \$40k to AMS (06.30.22)
5. Reallocated \$24k from Security to Maintenance (08.31.22)
6. Reallocated \$89k from Security to BES for Sentinel (03.31.23)
7. Reallocated \$26k from Security to AMS for Ednetics (03.31.23)
8. Reallocated \$24k from Security to Maintenance for Ednetics (03.31.23)
9. Reallocated \$17k from Security to Transportation for Ednetics(03.31.23)
10. Reallocated \$360k from Security to Program Level (04.30.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
DW HVAC & MEP BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	3	\$ 13,569,000	\$ -	\$ -	\$ -
Asbestos		\$ 257,742	\$ -	\$ -	\$ -
Seismic Retro Upgrade			\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)			\$ -	\$ -	\$ -
Construction Contingency	3	\$ 856,140	\$ -	\$ -	\$ -
Construction Sub Total		\$ 14,682,882	\$ -	\$ -	\$ -
Soft Cost					
Administrative Cost					
Legal Fees		\$ 20,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance	5	\$ -	\$ -	\$ -	\$ -
Project Management		\$ 435,802	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 29,053	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ -	\$ -	\$ -	\$ -
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees	3	\$ 1,452,674	\$ -	\$ -	\$ -
A & E Reimbursable Expenses	3	\$ 29,053	\$ -	\$ -	\$ -
Commissioning	3	\$ 145,267	\$ -	\$ -	\$ -
Printing & Plan Distribution		\$ 5,000	\$ -	\$ -	\$ -
Hazardous Materials Consultant	3	\$ 72,634	\$ -	\$ -	\$ -
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review	3	\$ 72,634	\$ -	\$ -	\$ -
Plan Review & Building Permits	3	\$ 145,267	\$ -	\$ -	\$ -
Special Inspection and Testing	3	\$ 29,053	\$ -	\$ -	\$ -
Miscellaneous Fees		\$ -	\$ -	\$ -	\$ -
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ 1,500	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)		\$ 72,634	\$ -	\$ -	\$ -
Acoustics	3	\$ 36,317	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 1,000	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering	3	\$ 72,634	\$ -	\$ -	\$ -
Utility Connection Fee	3	\$ 116,214	\$ -	\$ -	\$ -
Unallocated Owner Contingency	4	\$ 1,815,843	\$ -	\$ -	\$ -
Inflation	4	\$ 1,144,761	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ 5,697,340	\$ -	\$ -	\$ -
Total Project Cost		\$ 20,380,222	\$ -	\$ -	\$ -

2. Reallocated \$165,000 to AMS for HVAC upgrade (06.01.21)
3. Reallocated \$1,310,000 to AHS (07.01.21)
3. Reallocated \$7,100,000 to AHS -Phase II (07.01.21)
3. Reallocated \$475,000 to AHS -Phase II (07.01.21)
3. Reallocated \$972,316 to AHS -Phase II (07.01.21)
4. Reallocated \$486,606 to WES (02.28.22)
5. Reallocated Bond Issuance Costs back to Program Level (06.30.22)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
DW TECHNOLOGY BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	8/9	\$ 3,420,000	\$ 3,912,847	\$ (513,623)	\$ 3,399,224
Asbestos		\$ -	\$ -	\$ -	\$ -
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Construction Contingency		\$ 180,000	\$ -	\$ -	\$ -
Construction Sub Total		\$ 3,600,000	\$ 3,912,847	\$ (513,623)	\$ 3,399,224
Soft Cost					
Administrative Cost					
Legal Fees		\$ 5,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ 108,000	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 7,200	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ -	\$ -	\$ -	\$ -
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees		\$ -	\$ -	\$ -	\$ -
A & E Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Commissioning		\$ -	\$ -	\$ -	\$ -
Printing & Plan Distribution		\$ -	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ -	\$ -	\$ -	\$ -
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits	9	\$ 36,000	\$ -	\$ -	\$ -
Special Inspection and Testing		\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees		\$ -	\$ -	\$ -	\$ -
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements	9	\$ 1,000	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)	9	\$ 108,000	\$ 1,847	\$ (170)	\$ 1,677
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 1,000	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	6	\$ 360,000	\$ -	\$ -	\$ -
Inflation		\$ 253,572	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ 879,772	\$ 1,847	\$ (170)	\$ 1,677
Total Project Cost		\$ 4,479,772	\$ 3,914,694	\$ (513,793)	\$ 3,400,901

* Budget has been moved to the Project Level

**Budget has been moved to the Program Level

*** Re-allocated \$723,216 to Helman (05.31.20)

+Budget has been moved to the Program Level (10.31.20)

^ Re-allocated \$223,636 to Program Level (11.30.20)

1. Reallocated \$362,000 to AHS (09.30.21)

2. Reallocated from Contingency (12.31.21)

3. Reallocated from Contingency (03.31.22)

4. Reallocated from Contingency (05.31.22)

5. Reallocated Bond Issuance Costs back to Program Level (06.30.22)

6. Reallocated costs to MACC (06.30.22)

7. Reallocated from Invest Inc (08.31.22)

8. Reallocated 300k from Invest Inc (09.30.22)

9. Reallocated within Budget (09.30.22)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
TRANSPORTATION BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	8,10	\$ -	\$ 559,844	\$ 1	\$ 559,845
Asbestos		\$ -	\$ -	\$ -	\$ -
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Construction Contingency	8,10	\$ -	\$ -	\$ 1,652	\$ 1,652
Construction Sub Total		\$ -	\$ 559,844	\$ 1,653	\$ 561,497
Soft Cost					
Administrative Cost					
Legal Fees		\$ -	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ -	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ -	\$ -	\$ -	\$ -
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees		\$ -	\$ 32,860	\$ -	\$ 32,860
A & E Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Commissioning		\$ -	\$ 19,501	\$ 499	\$ 20,000
Printing & Plan Distribution		\$ -	\$ -	\$ -	\$ -
Hazardous Materials Consultant	10	\$ -	\$ 8,850	\$ 0	\$ 8,850
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits		\$ -	\$ 17,903	\$ 7,152	\$ 25,055
Special Inspection and Testing		\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees	8	\$ -	\$ 4,388	\$ 613	\$ 5,000
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ -	\$ 407	\$ 0	\$ 407
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ 7,631	\$ 17,369	\$ 25,000
Technology	9	\$ -	\$ 16,822	\$ 178	\$ 17,000
Technology (Design)		\$ -	\$ -	\$ -	\$ -
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ -	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	8	\$ -	\$ -	\$ -	\$ -
Inflation		\$ -	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ -	\$ 108,361	\$ 25,812	\$ 134,172
Total Project Cost		\$ -	\$ 668,205	\$ 27,465	\$ 695,669

1. Reallocated from DW Security and HVAC (04.18.21)
2. Reallocated within Budget(12.31.21)
3. Reallocated to Maintenance Bldg (02.28.22)
4. Reallocated to Maintenance Bldg (03.31.22)
5. Reallocated within Budget (05.31.22)
6. Reallocated \$50k from Security to Transportation (06.30.22)
7. Reallocated within Budget (08.31.22)
8. Reallocated within Budget (09.30.22)
9. Reallocated from Security (03.31.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
BELLVIEW BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	6	\$ -	\$ 352,879	\$ 54,763	\$ 407,642
Asbestos		\$ -	\$ -	\$ -	\$ -
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Phase 2	5,6	\$ -	\$ 1,237,830	\$ 51,810	\$ 1,289,640
Construction Contingency	6	\$ -	\$ -	\$ 144,186	\$ 144,186
Construction Sub Total		\$ -	\$ 1,590,709	\$ 250,759	\$ 1,841,468
Soft Cost					
Administrative Cost					
Legal Fees		\$ -	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ -	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey	4	\$ -	\$ 2,270	\$ -	\$ 2,270
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees	4,7	\$ -	\$ 55,927	\$ (7,234)	\$ 48,693
A & E Reimbursable Expenses		\$ -	\$ -	\$ 5,000	\$ 5,000
Commissioning	4,7	\$ -	\$ 141,992	\$ (18,992)	\$ 123,000
Printing & Plan Distribution	7	\$ -	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ -	\$ 4,540	\$ 460	\$ 5,000
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits		\$ -	\$ 8,508	\$ 21,405	\$ 29,913
Special Inspection and Testing		\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees		\$ -	\$ 32,270	\$ (13,270)	\$ 19,000
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ -	\$ 404	\$ 2,096	\$ 2,500
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)		\$ -	\$ -	\$ -	\$ -
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ -	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	4,7	\$ -	\$ -	\$ -	\$ -
Inflation		\$ -	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ -	\$ 245,912	\$ (10,536)	\$ 235,376
Total Project Cost		\$ -	\$ 1,836,621	\$ 240,223	\$ 2,076,844

1. Reallocated from DW Security and HVAC (04.18.21)
2. Reallocate within budget (12.31.21)
3. Reallocate within budget (06.30.22)
4. Reallocate within budget (09.30.22)
5. Reallocate from Premium and DW Security (03.31.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
MAINTENANCE BLDG BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)		\$ -	\$ 653,092	\$ -	\$ 653,092
Security Fencing	7,10	\$ -	\$ 23,890	\$ -	\$ 23,890
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Construction Contingency	10	\$ -	\$ -	\$ 17,724	\$ 17,724
Construction Sub Total		\$ -	\$ 676,982	\$ 17,724	\$ 694,706
Soft Cost					
Administrative Cost					
Legal Fees		\$ -	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ -	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ -	\$ -	\$ -	\$ -
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees	6	\$ -	\$ 28,850	\$ 155	\$ 29,005
A & E Reimbursable Expenses		\$ -	\$ -	\$ 5,000	\$ 5,000
Commissioning		\$ -	\$ 22,501	\$ 2,499	\$ 25,000
Printing & Plan Distribution		\$ -	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ -	\$ 7,500	\$ -	\$ 7,500
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits	8	\$ -	\$ 34,313	\$ 197	\$ 34,510
Special Inspection and Testing		\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees	6	\$ -	\$ 6,855	\$ 1,445	\$ 8,300
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ -	\$ 407	\$ 1,593	\$ 2,000
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology	8,9	\$ -	\$ 23,801	\$ 199	\$ 24,000
Technology (Design)		\$ -	\$ -	\$ -	\$ -
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ -	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	6	\$ -	\$ -	\$ 26,735	\$ 26,735
Inflation		\$ -	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ -	\$ 124,227	\$ 37,823	\$ 162,050
Total Project Cost		\$ -	\$ 801,209	\$ 55,547	\$ 856,756

1. Reallocated from DW Security and HVAC (04.18.21)
2. Reallocated from Transportation (02.28.22)
3. Reallocated within Budget (02.28.22)
4. Reallocated within Budget (03.31.22)
5. Reallocated within Budget (05.31.22)
6. Reallocated within Budget (06.30.22)
7. Reallocated from Safety and Security (08.31.22)
8. Reallocate from investment income (09.30.22)
9. Reallocate 24k from Security (01.31.23)

Intentionally left blank. Do not delete!



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
HELMAN ELEMENTARY SCHOOL BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	13	\$ 10,576,000	\$ 15,367,756	\$ (232,685)	\$ 15,135,071
Asbestos		\$ 189,259		\$ -	\$ -
Seismic Retro Upgrade				\$ -	
1.5% Solar (Total Project Major Building)				\$ -	\$ -
Construction Contingency	13	\$ 528,825	\$ -	\$ -	\$ -
Construction Sub Total		\$ 11,294,084	\$ 15,367,756	\$ (232,685)	\$ 15,135,071
Soft Cost					
Administrative Cost					
Legal Fees		\$ 15,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ 10,869	\$ 131	\$ 11,000
Project Management		\$ 338,823	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 22,588	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ 22,588	\$ 16,151	\$ -	\$ 16,151
Geo-Tech Report		\$ 33,882	\$ 22,170	\$ 30	\$ 22,200
Planning Cost					
Design Fees	13	\$ 1,129,408	\$ 1,213,367	\$ 0	\$ 1,213,367
A & E Reimbursable Expenses		\$ 22,588	\$ 271	\$ 0	\$ 271
Commissioning		\$ 56,470	\$ 42,420	\$ 1,000	\$ 43,420
Printing & Plan Distribution		\$ 2,500	\$ -	\$ -	\$ -
Hazardous Materials Consultant	13	\$ 56,470	\$ 79,820	\$ 13,200	\$ 93,020
Constructability Review		\$ 56,470	\$ 75,000	\$ 470	\$ 75,470
Plan Review & Building Permits		\$ 112,941	\$ 640,326	\$ 8,448	\$ 648,774
Special Inspection and Testing		\$ 79,059	\$ 144,118	\$ 38,102	\$ 182,220
Miscellaneous Fees	13,14	\$ 45,176	\$ 99,456	\$ 1,978	\$ 101,434
Ed Specs		\$ 22,588	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ 2,000	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ 564,704	\$ 586,301	\$ (3,362)	\$ 582,939
Technology		\$ 112,941	\$ -	\$ -	\$ -
Technology (Design)		\$ 56,470	\$ 5,404	\$ 96	\$ 5,500
Acoustics		\$ 16,941	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 2,000	\$ -	\$ -	\$ -
System Development Charges	13,14	\$ 112,941	\$ -	\$ -	\$ -
Value Engineering		\$ 56,470	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency		\$ 1,129,408	\$ -	\$ -	\$ -
Inflation		\$ 921,871	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ 4,992,297	\$ 2,935,673	\$ 60,093	\$ 2,995,766
Total Project Cost		\$ 16,286,381	\$ 18,303,429	\$ (172,592)	\$ 18,130,837

12. ReAllocated within Budget (09.30.22)
13. ReAllocated within Budget (01.31.23)
14. Costs were recategorized (04.30.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
WALKER ELEMENTARY SCHOOL BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	15	\$ 8,533,000	\$ 26,829,423	\$ 197,268	\$ 27,026,691
Asbestos		\$ 42,535	\$ -	\$ -	
Seismic Retro Upgrade		\$ 2,250,000	\$ 1,535,626	\$ 77,795	\$ 1,613,421
Science Works		\$ -	\$ 88,667	\$ 333	\$ 89,000
Modular Rental			\$ 1,676,661	\$ (188,236)	\$ 1,488,425
Construction Contingency	15	\$ 426,650	\$ -	\$ (0)	\$ (0)
Construction Sub Total		\$ 11,252,185	\$ 30,130,377	\$ 87,160	\$ 30,217,537
Soft Cost					
Administrative Cost					
Legal Fees		\$ 15,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance	14	\$ -	\$ 69,257	\$ (8,057)	\$ 61,200
Project Management		\$ 270,066	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 18,004	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ 90,022	\$ 28,177	\$ 1,637	\$ 29,814
Geo-Tech Report		\$ 18,004	\$ 26,462	\$ (0)	\$ 26,462
Planning Cost					
Design Fees	14	\$ 1,150,218	\$ 1,986,657	\$ (19,165)	\$ 1,967,492
A & E Reimbursable Expenses		\$ 18,004	\$ 415	\$ 17,589	\$ 18,004
Commissioning		\$ 45,011	\$ 92,144	\$ (18,259)	\$ 73,885
Printing & Plan Distribution		\$ 2,000	\$ 945	\$ 55	\$ 1,000
Hazardous Materials Consultant		\$ 90,022	\$ 147,085	\$ 4,537	\$ 151,622
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ 45,011	\$ 75,000	\$ -	\$ 75,000
Plan Review & Building Permits		\$ 90,022	\$ 892,242	\$ 4,718	\$ 896,960
Special Inspection and Testing	14	\$ 63,015	\$ 139,809	\$ (26,719)	\$ 113,090
Miscellaneous Fees	16,17	\$ 36,009	\$ 418,679	\$ (132,529)	\$ 286,150
Ed Specs		\$ 18,004	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ 2,000	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)	14	\$ 450,109	\$ 868,562	\$ 3,338	\$ 871,900
Technology	14	\$ 90,022	\$ 238,419	\$ 4,202	\$ 242,621
Technology (Design)		\$ 45,011	\$ -	\$ -	\$ -
Acoustics		\$ 13,503	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 1,200	\$ -	\$ -	\$ -
System Development Charges	16	\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency		\$ 1,125,273	\$ -	\$ -	\$ -
Inflation		\$ 746,863	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ 4,442,393	\$ 4,983,854	\$ (168,653)	\$ 4,815,200
Total Project Cost		\$ 15,694,578	\$ 35,114,231	\$ (81,494)	\$ 35,032,737

10. Reallocated Bond Issuance Costs back to Program Level (06.30.22)
11. Reallocated within Budget (06.30.22)
12. Reallocated within Budget (08.31.22)
13. Increase budget with Investment Income (08.31.22)
14. Increase budget with Investment Income (03.31.23)
15. Reallocated within Budget (03.31.23)
16. Costs were recategorized (04.30.23)
17. Reallocated within Budget (04.30.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
ASHLAND MIDDLE SCHOOL BUDGET
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
Maximum Allowable Construction Cost (MACC)	18	\$ 20,500,000	\$ 35,813,522	\$ (366,146)	\$ 35,447,376
Asbestos		\$ 384,870	\$ -	\$ -	\$ -
Seismic Retro Upgrade		\$ -	\$ -	\$ -	\$ -
1.5% Solar (Total Project Major Building)		\$ -	\$ -	\$ -	\$ -
Construction Contingency		\$ 1,075,400	\$ -	\$ 0	\$ 0
Construction Sub Total		\$ 21,960,270	\$ 35,813,522	\$ (366,146)	\$ 35,447,376
Soft Cost					
Administrative Cost					
Legal Fees		\$ 20,000	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ 658,808	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ 43,921	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey	17	\$ 43,921	\$ 24,226	\$ 690	\$ 24,916
Geo-Tech Report		\$ 43,921	\$ 37,264	\$ 2,736	\$ 40,000
Planning Cost					
Design Fees		\$ 2,196,027	\$ 2,359,606	\$ 83,084	\$ 2,442,690
A & E Reimbursable Expenses		\$ 43,921	\$ 34,400	\$ 35,600	\$ 70,000
Commissioning		\$ 87,841	\$ 53,220	\$ -	\$ 53,220
Printing & Plan Distribution		\$ 15,372	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ 87,841	\$ 149,293	\$ 2,057	\$ 151,350
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ 65,881	\$ 88,403	\$ -	\$ 88,403
Plan Review & Building Permits		\$ 219,603	\$ 1,127,525	\$ 186	\$ 1,127,711
Special Inspection and Testing		\$ 153,722	\$ 115,193	\$ 3,749	\$ 118,942
Miscellaneous Fees	17	\$ 87,841	\$ 300,136	\$ (20,886)	\$ 279,250
Ed Specs		\$ 32,940	\$ -	\$ -	\$ -
Kitchen		\$ 32,940	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ 2,000	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ 1,098,014	\$ 1,154,444	\$ (4,444)	\$ 1,150,000
Technology	16	\$ 109,801	\$ 56,821	\$ 15,964	\$ 72,785
Technology (Design)		\$ 109,801	\$ -	\$ -	\$ -
Acoustics		\$ 32,940	\$ -	\$ -	\$ -
Criminal Background Checks		\$ 2,000	\$ -	\$ -	\$ -
System Development Charges		\$ 219,603	\$ 4,350	\$ (600)	\$ 3,750
Value Engineering		\$ 65,881	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency		\$ 2,745,034	\$ -	\$ -	\$ -
Inflation		\$ 1,810,791	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ 10,030,365	\$ 5,504,880	\$ 118,137	\$ 5,623,017
Total Project Cost		\$ 31,990,635	\$ 41,318,402	\$ (248,009)	\$ 41,070,393

15. Reallocated within Budget (01.31.23)

16. Reallocated \$26k from Security (03.31.23)

17. Reallocated within Budget (05.31.23)

18. Reallocated from Investment Inc (06.30.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
WILLOW WIND LEARNING CENTER
JUNE 30, 2025**

Project Expense		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Hard Cost					
Maximum Allowable Construction Cost (MACC)	4,8	\$ -	\$ 1,732,696	\$ 1,732	\$ 1,734,428
Other Contractor Costs		\$ -	\$ -	\$ -	\$ -
		\$ -	\$ -	\$ -	\$ -
		\$ -	\$ -	\$ -	\$ -
Construction Contingency		\$ -	\$ -	\$ -	\$ -
Construction Sub Total		\$ -	\$ 1,732,696	\$ 1,732	\$ 1,734,428
Soft Cost					
Administrative Cost					
Legal Fees		\$ -	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ -	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey		\$ -	\$ -	\$ -	\$ -
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees	5	\$ -	\$ 128,412	\$ (351)	\$ 128,061
A & E Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Commissioning		\$ -	\$ 21,500	\$ 284	\$ 21,784
Printing & Plan Distribution		\$ -	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ -	\$ 10,894	\$ -	\$ 10,894
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits		\$ -	\$ 37,164	\$ (1,844)	\$ 35,320
Special Inspection and Testing		\$ -	\$ 3,833	\$ 0	\$ 3,833
Miscellaneous Fees	6,7	\$ -	\$ 54,272	\$ 3,994	\$ 58,266
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ -	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ 8,535	\$ 465	\$ 9,000
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)		\$ -	\$ -	\$ -	\$ -
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ -	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ 15,342	\$ -	\$ 15,342
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency	5	\$ -	\$ -	\$ -	\$ -
Inflation		\$ -	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ -	\$ 279,952	\$ 2,548	\$ 282,500
Total Project Cost		\$ -	\$ 2,012,648	\$ 4,280	\$ 2,016,928

2. ReAllocated costs within budget (08.01.21)
2. ReAllocated costs within budget (08.01.21)
3. \$79,500 moved to WES (12.31.21)
4. ReAllocated costs within budget (03.31.22)
5. ReAllocated costs within budget (08.31.22)
6. ReAllocated costs from Investment Inc (09.30.22)
7. ReAllocated costs from Investment Inc (05.31.23)



**ASHLAND SCHOOL DISTRICT
CAPITAL CONSTRUCTION
DISTRICT WIDE SOLAR PROJECT
JUNE 30, 2025**

		Original Budget	Paid to Date	Remaining Balance	Revised Budget
Project Expense					
Hard Cost					
1.5% Solar (Walker Elementary)		\$ -	\$ 280,779	\$ 1,619	\$ 282,398
1.5% Solar (Helman Elementary)		\$ -	\$ 250,000	\$ -	\$ 250,000
1.5% Solar (Ashland Middle School)	2,3,4	\$ -	\$ 401,106	\$ 17,294	\$ 418,400
1.5% Solar (Ashland High School)		\$ -	\$ -	\$ 200,000	\$ 200,000
1.5% Solar (Willow Wind Learning Center)		\$ -	\$ -	\$ -	\$ -
Construction Contingency	1,5	\$ -	\$ -	\$ 500,000	\$ 500,000
Construction Sub Total		\$ -	\$ 931,886	\$ 718,912	\$ 1,650,798
Soft Cost					
Administrative Cost					
Legal Fees		\$ -	\$ -	\$ -	\$ -
Bond Counsel		\$ -	\$ -	\$ -	\$ -
Bond Issuance Cost		\$ -	\$ -	\$ -	\$ -
Builders Risk Insurance		\$ -	\$ -	\$ -	\$ -
Project Management		\$ -	\$ -	\$ -	\$ -
Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Communications		\$ -	\$ -	\$ -	\$ -
Sustainability		\$ -	\$ -	\$ -	\$ -
Site Cost					
Site Survey	3	\$ -	\$ 13,100	\$ (9,100)	\$ 4,000
Geo-Tech Report		\$ -	\$ -	\$ -	\$ -
Planning Cost					
Design Fees	2,3,4	\$ -	\$ 80,100	\$ (10,500)	\$ 69,600
A & E Reimbursable Expenses		\$ -	\$ -	\$ -	\$ -
Commissioning		\$ -	\$ -	\$ -	\$ -
Printing & Plan Distribution		\$ -	\$ -	\$ -	\$ -
Hazardous Materials Consultant		\$ -	\$ -	\$ -	\$ -
Construction Testing		\$ -	\$ -	\$ -	\$ -
Constructability Review		\$ -	\$ -	\$ -	\$ -
Plan Review & Building Permits	3,4,5	\$ -	\$ 43,827	\$ 14,173	\$ 58,000
Special Inspection and Testing		\$ -	\$ -	\$ -	\$ -
Miscellaneous Fees		\$ -	\$ 1,989	\$ (1,989)	\$ -
Ed Specs		\$ -	\$ -	\$ -	\$ -
Kitchen		\$ -	\$ -	\$ -	\$ -
Miscellaneous					
Legal Advertisements		\$ -	\$ -	\$ -	\$ -
Furniture, Fixtures, and Equipment (FF&E)		\$ -	\$ -	\$ -	\$ -
Technology		\$ -	\$ -	\$ -	\$ -
Technology (Design)		\$ -	\$ -	\$ -	\$ -
Acoustics		\$ -	\$ -	\$ -	\$ -
Criminal Background Checks		\$ -	\$ -	\$ -	\$ -
System Development Charges		\$ -	\$ -	\$ -	\$ -
Value Engineering		\$ -	\$ -	\$ -	\$ -
Utility Connection Fee		\$ -	\$ -	\$ -	\$ -
Unallocated Owner Contingency		\$ -	\$ -	\$ -	\$ -
Inflation		\$ -	\$ -	\$ -	\$ -
Sub Total Soft Cost		\$ -	\$ 139,016	\$ (7,416)	\$ 131,600
Total Project Cost		\$ -	\$ 1,070,902	\$ 711,496	\$ 1,782,398

- | | |
|---|-----------------|
| 1. ReAllocated from Investment Inc (09.30.22) | \$1,897,106 |
| 2. ReAllocated within Budget (09.30.22) | \$ (114,708.00) |
| 3. ReAllocated within Budget (04.30.23) | |
| 4. ReAllocated within Budget (06.30.23) | |