

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
February 4, 2013

Project Construction

- Myers-Wilkins Elementary –Load bearing masonry work for the Classroom Addition structure has been slowed by cold temperatures. Meanwhile, contractors are focused on making as much progress as possible in other areas of the project. Painting has started in the upper floors of the existing building. Ceiling grid will be installed as mechanical / electrical work permits. Project will be complete August, 2013.

- Congdon Elementary – Exterior masonry will proceed around March 1 following delivery of limestone and brick. Third floor above ceiling inspections are being done, so ceiling grid can continue in February. Second floor drywall and taping will be completed by March 1st. Kitchen mechanical / electrical rough-ins have started. Other mechanical / electrical work is continuing. Project will be complete August, 2013.