

Tupelo Public School District
Executive Summary
Tupelo High School Safe Room Construction Update
Presented by Charles Laney

TUPELO HIGH SCHOOL GYMNASIUM

Work continues on the High school shelter but due to wet conditions at the project site the construction schedule is running about 1-1/2- 2 months behind. The project to date is 60% complete per information provided by the contractors and architect.

See attached revised schedule provided by JBHM Architects

Contract Start Date:

December 4, 2017 (300) Three Hundred Days

Weather Days Approved: 132 Change Order #1

1st Substantial Completion Date: September 30, 2018

2nd Substantial Completion Date: February 20, 2019 (after CO #1)

Weather Days Requested:

Pay App #10-14: contractor requesting 45 weather days if weather dates are permitted that would put the new substantial completion date to be: March 31, 2019.

CONSTRUCTION UPDATE:

- Second floor slab being poured
- Main basketball court being poured on 1.8.19
- Mechanical and Electrical work continues
- Framing for front entry to being this next week

