

FACILITIES/CONSTRUCTION REPORT

SEPTEMBER 2024

Food Distribution Center:

9-3 Calm, hot@78 degrees. Sletten frame interior walls with 2x4 metal studs, install channel every 4', Install 2"x6" sill plate, 7 workers, 1 scissor lift. Neufield install metal trim above the osb and door/window frames, attach metal strapping on interior walls, 6 workers, 3 snorkel lifts.

9-4 Calm, hot@72 degrees. Sletten install 2x6 sill plate, frame interior walls 2x6 metal studs, install channel every 4', 7 workers, 1 scissor lift. Neufield start standing/screw down metal panels at north end, 6 workers, 3 snorkel lifts. Schellinger start landscaping 1 mini-excavator, 1 tracked skidsteer, 4 workers.

9-5 Calm, hot@78 degrees. Sletten set forms for curb at arc of north entrance to FDC, pour/finish concrete, frame 2x6 interior walls with metal studs, install channel every 4', start hanging house wrap on osb, 7 workers, 1 scissor lift. Neufield stand wall panels, screw down panels at northeast end loading dock, 6 workers, 3 snorkel lifts. Schellinger start digging electrical lines from distribution panel to arbor, 1 mini-excavator, 1 tracked skidsteer, 4 workers.

9-6 Calm, hot@88 degrees. Sletten frame 2x6 interior walls, hang house wrap on osb, 7 workers, 1 scissor lift.

9-9 Breezy, hot@76 degrees. Sletten frame 2x6 interior walls, start sheetrocking walls, fasten wood roof joists to beams on arbor, 8 workers, 2 scissor lifts. Neufield stand metal panels, screw down exterior panels at east side, 6 workers, 3 snorkel lifts. Schellinger add gravel around building and arbor with 1 loader and 1 tracked skidsteer, compact with smooth drum roller, 4 workers. Anderson Masonry start building CMU block wall at northwest corner at 5 high, 1 telehandler, 4 workers. Glacier Electric augered holes for light poles (7), 1 auger truck, 4 workers.

9-10 Calm, hot@70 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, fasten wood roof joists to beams on arbor, 8 workers, 2 scissor lifts. Neufield stand metal panels, screw down exterior panels at east side, end of the roll-up doors, 6 workers, 3 snorkel lifts. Schellinger add gravel around building and arbor with 1 loader and 1 tracked skidsteer, compact with smooth drum roller, 4 workers. Anderson Masonry build CMU block wall west side at 5 high, 1 telehandler, 4 workers.

9-11 Calm, warm@60 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, fasten eaves to roof joists on arbor, 8 workers, 2 scissor lifts. Neufield insulate walls, screw down interior panels, 6 workers, 2 scissor lifts. Anderson Masonry build CMU block wall south side at 5 high, 1 telehandler, 4 workers.

9-12 Breezy, cool@50 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, 8 workers, 2 scissor lifts. Neufield insulate walls, attach liner to walls, screw down interior panels, screw down exterior panels above CMU block at west side, 6 workers, 2 scissor lifts. Anderson Masonry build CMU block wall east side to roll-up doors at 5 high, 1 telehandler, 4 workers.

9-17 Calm, warm@70 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, 3 scissor lifts, 8 workers. Neufield insulate walls, attach liner to walls, screw down interior panels, screw down exterior panels above CMU at west side, 6 workers, 2 snorkel lifts. Littrell Electric rough-in electric, 1 worker. Electric dig holes for light poles (3) for walking path, set sonotube and anchor bolts, 3 workers, 1 mini-excavator.

9-18 Breezy, warm@64 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, start framing 2x12 purlins between roof joists on the arbor, 3 scissor lifts, 8 workers. Neufield insulate walls, attach liner to walls, screw down interior panels, screw down exterior panels above CMU at west side, 6 workers, 2 snorkel lifts. Littrell Electric rough-in electric, 1 worker.

9-19 Calm, warm@66 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x12 purlins between roof joists on the arbor, 3 scissor lifts, 8 workers. Neufield insulate walls, attach liner to walls, screw down interior panels, screw down exterior panels above CMU at west side, 6 workers, 2 snorkel lifts. Littrell Electric rough-in electric, 1 worker. Heartland Mechanical frame in the fire dampers, 2 workers.

9-20 Breezy, warm@58 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x12 purlins between roof joists on the arbor, 3 scissor lifts, 8 workers. Littrell Electric rough-in electric, 2 workers.

9-23 Breezy, warm@56 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x12 purlins between roof joists on the arbor, 3 scissor lifts, 7 workers. Neufield insulate walls, attach liner to walls, screw down interior panels, screw down exterior panels above CMU at west side, 6 workers, 2 snorkel lifts. Littrell Electric lay conduit and pull wires from light poles, rough-in electric, 2 workers. Trails End dig trench from light pole to light pole 2' deep, backfill over conduit with 1 mini-excavator, 1 worker. Heartland Mechanical frame in the fire dampers, 2 workers.

9-24 Breezy, hot@80 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x12 purlins between roof joists on the arbor, 3 scissor lifts, 7 workers. Neufield insulate walls, attach liner to walls, screw down interior panels, 6 workers, 2 snorkel lifts. Littrell Electric rough-in electric, 2 workers.

9-25 Breezy, hot@80 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x12 purlins between roof joists on the arbor, 3 scissor lifts, 7 workers. Neufield insulate walls, attach liner to walls, screw down interior panels, 6 workers, 2 snorkel lifts. Littrell Electric rough-in electric, 2 workers.

9-26 Breezy, warm@68 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x6 stringers between purlins on the arbor, 3 scissor lifts, 7 workers. Littrell Electric rough-in electric, 2 workers.

9-27 Windy, warm@70 degrees. Sletten frame 2x6 interior walls with metal studs, sheetrock walls, frame 2x6 stringers between purlins on the arbor, start sheeting arbor with plywood, 3 scissor lifts, 7 workers.

9-30 Calm, warm@70 degrees. Sletten sheetrock walls and tape seams, set forms to grade, tie rebar for concrete pads (2), pour/finish concrete for concrete pads, frame 2x6 stringers between purlins on

the arbor, sheet arbor with plywood, 3 scissor lifts, 8 workers. Neufield insulate wall on south side, attach liner to wall, screw down exterior panels above CMU at south side, 6 workers, 2 snorkel lifts. Littrell Electric rough-in electric, install shutoff/disconnect boxes, install fire protection conduit and fixtures, 3 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.