

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2020

BMS Renovation/Addition:

9-23 Windy, cool. Western Sports Flooring prepping floor, 4 workers. Montana School Equipment installing locker in 8th grade pod. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. Remarkable Cabinets installing cabinets in 8th grade pod, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric conduit in new addition 2 workers, installing lights in 8th grade pod 4 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing boys locker room 2 workers, tearing up carpet 7th grade pod 2 workers. First Mark pouring concrete for curb/gutter west parking lot, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker.

9-24 Windy, rain. Western Sports Flooring prepping floor, 4 workers. Montana School Equipment installing locker in 8th grade pod. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. Remarkable Cabinets installing cabinets in 8th grade pod, 2 workers. Systems Northwest installing new cabling from IT to pods, 2 workers. United Electric pulling new fire/electric conduit in new addition 2 workers, installing lights in 8th grade pod 4 workers. Heartland hanging duct in new addition 4 workers. Wadsworth plumbing locker rooms new addition, 2 workers. Great Falls Fire Suppression pipefitting fire sprinklers for new addition, 3 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet 7th grade pod 2 workers. First Mark pouring sidewalk west parking lot, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker.

9-25 Windy, warm. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. Remarkable Cabinets installing cabinets in 8th grade pod, 2 workers. Sletten framing /sheetrocking cafetorium 3 workers, tearing up carpet 7th grade pod 2 workers. First Mark pouring sidewalk west parking lot, 5 workers. Trails End hauling concrete with 1 mixer truck 1 worker.

9-28 Windy, warm. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod 4 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet 7th grade pod 2 workers. First Mark started paving asphalt, paved basketball court-south lawn and bus lane-with paver, tracked skidsteer, 2 smooth drum rollers and 1 plate tamper, 7 workers. FM prepping subgrade west parking lot-loader placing material and blade (gps) levelling to grade, smooth drum roller and water truck compacting, 5 workers. Trails End hauling fill material with side dump, 1 worker. TDH test compaction of asphalt, 94-96%, 1 worker.

9-29 Windy, warm. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod 4 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet 7th grade pod 2 workers. First Mark paved east parking lot, bus dropoff and 7th Ave SW with paver, tracked skidsteer, 2 smooth drum rollers and 1 plate tamper, 7 workers. FM prepping subgrade for service access-loader placing material

and blade (gps) levelling to grade, smooth drum roller and water truck compacting, 5 workers. Trails End hauling fill material with side dump, 1 worker. TDH test compaction of asphalt, 94-96% also test compaction of west parking lot and service access 100% compaction, 1 worker.

9-30 Cloudy, cool. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod 4 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet 7th grade pod 2 workers. First Mark paved west parking lot, service access and walking path with paver, tracked skidsteer, 2 smooth drum rollers and 1 plate tamper, 7 workers. FM prepping subgrade for service access-loader placing material and blade (gps) levelling to grade, smooth drum roller and water truck compacting, 5 workers. Trails End hauling fill material with side dump, 1 worker. TDH test compaction of asphalt, 94-95% compaction, 1 worker.