

FACILITIES/CONSTRUCTION REPORT

NOVEMBER 2020

BMS Renovation/Addition:

11-1 Calm, warm. Western Sports Flooring laying gym finish floor, 4 workers.

11-2 Windy, warm. Western Sports Flooring laying gym finish floor, 4 workers. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 6th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 6th grade pod, 2 workers. Hagenstad painting 6th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Wadsworth fusing chiller lines new addition, 3 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, hanging vinyl wall panels in kitchen, 2 workers.

11-3 Windy, warm. Western Sports Flooring laying gym finish floor, 4 workers. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 7th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 6th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heat controls, 3 workers. Wadsworth fusing chiller lines new addition, 3 workers. Sletten installing new metal siding upper level of new addition 4 workers, hanging vinyl wall panels in kitchen 2 workers. Trails End prepping for sidewalk with tracked skidsteer grading and trench roller compacting, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker. First Mark pour sidewalk to the gym northeast entrance, 6 workers.

11-4 Windy, warm. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 6th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 7th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heat controls, 3 workers. Wadsworth fusing chiller lines new addition, 3 workers. Sletten installing new metal siding upper level of new addition 4 workers, hanging vinyl wall panels in kitchen 2 workers. Trails End prepping for sidewalk with tracked skidsteer grading and trench roller compacting, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker. First Mark pour sidewalk to the gym northeast entrance, 6 workers.

11-5 Windy, rain. J2 Office Supply delivered 2 semi trailer loads of desks/chairs furniture, 4 workers. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 7th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 6th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth fusing chiller lines new addition, 3 workers. Sletten installing new metal siding upper level of new addition 4 workers, hanging vinyl wall panels in kitchen 2 workers. Trails End prepping for sidewalk with tracked skidsteer grading and trench roller compacting, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker. First Mark pour sidewalk to the gym east entrance, 6 workers.

11-6 Windy, snow. Hagenstad painting cafetorium, new addition 3 workers. Sletten installing new metal siding upper level of new addition 4 workers, hanging vinyl wall panels in kitchen 2 workers.

11-9 Cold, snow. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 8th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 7th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new water bottle filling stations, 8th grade pod 1 worker and fusing chiller lines new addition 2 workers. Sletten installing smart boards,tvs back into completed classrooms of 6th & 7th grade pods 4 workers, hanging vinyl wall panels in kitchen 2 workers.

11-10 Cold, snow. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 6th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 6th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. Wadsworth installing new water bottle filling stations, 8th grade pod 1 worker, and fusing chiller lines new addition, 2 workers. Sletten installing smart boards,tvs back into completed classrooms of 6th & 7th grade pods,4 workers, hanging vinyl wall panels in kitchen 2 workers.

11-11 Cold, calm. T&L Glass installing doors/windows in new entrance offices, 3 workers. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 8th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 7th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new water bottle filling stations, 8th grade pod 1 worker and fusing chiller lines new addition, 2 workers. Sletten installing smart boards,tvs back into completed classrooms of 6th & 7th grade pods 4 workers, hanging vinyl wall panels in kitchen 2 workers. First Mark shoveling snow of entrance to gym-ground thawing, 6 workers.

11-12 Cold, calm. T&L Glass installing new doors/windows in new entrance offices, 3 workers. Tile Man laying new tile in restrooms new addition, 2 workers. Pierce Flooring laying vinyl flooring 8th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 7th grade pod, 2 workers. Hagenstad painting 7th grade pod, 3 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing new cabling new addition, 2 workers. FICO updating old existing VAV/heating controls, 3 workers. Wadsworth installing new water bottle filling stations, 8th grade pod 1 worker and fusing chiller lines new addition 2 workers. Sletten installing smart boards,tvs back into completed classrooms of 6th & 7th grade pods 4 workers, hanging vinyl wall panels in kitchen 2 workers. First Mark formed entrance sidewalks, poured sidewalk to new gym entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

11-13 Cold, calm. Sletten installing smart boards,tvs back into completed classrooms of 6th & 7th grade pods 4 workers, hanging vinyl wall panels in kitchen 2 workers, prepping cafetorium walls, 2 workers. First Mark pour sidewalk to new gym entrance, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.