



GMP TIMELINE – WYLIE CAMPUS – As of August 21, 2018

| <u>EVENT</u> | <u>DATE</u> | <u>STATUS</u> |
|---|-------------|---------------|
| SD documents issued to Skanska | 1/10/2018 | COMPLETED |
| Skanska submits SD estimate to Collin College | 2/23/2018 | COMPLETED |
| Page Southerland Page presents concept design to Collin College Board of Trustees | 2/27/2018 | COMPLETED |
| Collin Executive Committee decides on one (1) GMP in lieu of multiple GMP's for project | 3/2018 | COMPLETED |
| Skanska submits SD update estimate to Collin College | 4/13/2018 | COMPLETED |
| DD documents issued to Skanska | 5/24/2018 | COMPLETED |
| Skanska submits DD estimate to Collin College | 6/19/2018 | COMPLETED |
| GMP timeline presentation to Facilities & Construction Committee | 6/19/2018 | COMPLETED |
| 50% CD Documents issued to Skanska for GMP Pricing | 6/26/2018 | COMPLETED |
| Skanska to receive 50% CD/GMP Addendum from Page Southerland Page | 7/13/2018 | COMPLETED |
| Skanska submits GMP proposal to Collin College | 8/7/2018 | COMPLETED |
| GMP proposal review with Facilities & Construction Committee | 8/21/2018 | PENDING |
| GMP contract presented to Collin College Board of Trustees for approval | 8/28/2018 | PENDING |
| Notice to Proceed issued to Skanska to start construction | 9/12/2018 | PENDING |