

## FACILITIES/CONSTRUCTION REPORT NOVEMBER 2023

### BHS Sportsplex:

11-1 Breezy, cool@42 degrees. Schellinger 1 dozer fine grading baseball field, 1 grader fine grading road and 1 water truck and smooth drum roller compacting, 6 workers.

11-2 Breezy, cool@42 degrees. Schellinger 1 grader fine grading road, 1 tracked skidsteer fine grading parking lots and sidewalks, 2 smooth drum rollers compacting, 1 excavator dig out for 36" drain pipe and load 1 side dump, 6 workers.

11-3 Breezy, cool@45 degrees. Schellinger 1 grader fine grading road, 1 tracked skidsteer fine grading parking lots and sidewalks, 1 smooth drum roller compacting, 1 excavator dig out for 36" drain pipe and load 1 side dump, 6 workers.

11-6 Cloudy, warm@45 degrees. Schellinger start paving road/parking lot, 1<sup>st</sup> truck arrived at noon start at north football field entrance 1 lane to SSS building, 1 lane from SSS building south and tie into existing dead end road at BHS, 6 belly dumps and 2 smooth double drum rollers. 1 excavator dig out for headwall at end of 36" drain pipe, 12 workers. TDH test compaction of asphalt, 1 worker.

11-7 Cloudy, cool@40 degrees. Schellinger paving road/parking lot, start paving at cattle guard 1 lane and tie into SSS building left off from yesterday. Pave small parking lots/street east of SSS building Start 2nd lane from SSS building to north football field entrance, 2<sup>nd</sup> lane from cattle guard to SSS building and finish at dead end road at BHS, 6 belly dumps and 2 smooth drum rollers. 1 excavator dig out for headwall at end of 36" drain pipe, 12 workers. TDH test compaction of asphalt, 1 worker.

11-8 Windy, cool@38 degrees. Schellinger saw cut out section at softball field near handicap parking because it was too high. Start paving SSS building big parking lot north, pave 3<sup>rd</sup> lane from SSS intersection to north football field entrance and section cut out at softball field. Pave sections of walking path that were excavated, finish paving at the entrance approach at the cattle guard, 6 belly dumps and 2 smooth double drum rollers. 1 excavator dig out for headwall at end of 36" drain pipe, 12 workers. TDH test compaction of asphalt, 1 worker. Sletten set forms for sidewalk at baseball field, pour/finish concrete sidewalk, 3 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 2 loads.

11-9 Windy, cool@39 degrees. Schellinger start spreading topsoil in ditches with 1 grader, 1 excavator dig out for headwall inlet side under the walking path, 4 workers. Sletten set forms for sidewalk at baseball field, 3 workers.

11-10 Cloudy, cool@39 degrees. Schellinger spreading topsoil in ditches with 1 grader, 1 loader and 1 side dump placing topsoil, 1 excavator placing drain rock at the headwalls, 5 workers.

11-13 Windy, warm@50 degrees. Schellinger spreading topsoil in ditches with 1 tracked skidsteer, 1 loader placing topsoil, 2 workers. Sletten set forms for sidewalk at baseball field, 3 workers.

11-14 Breezy, warm@49 degrees. Schellinger spreading topsoil in ditches with 1 tracked skidsteer, 1 loader placing topsoil, 1 smooth-drum roller compacting baseball field, 4 workers. TDH test compaction of baseball field, 1 worker. Schellinger pour/finish sidewalk at baseball field, 4 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 3 loads.

11-15 Rainy, cool@39 degrees. Schellinger spreading topsoil in ditches with 1 tracked skidsteer, 1 loader placing topsoil, 3 workers. Sletten set forms for sidewalk and footings for headwall, pour/finish sidewalk at baseball field and pour/finish footing for headwall, blanket all poured concrete, 4 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 3 loads.

11-16 Snow, cool@36 degrees. Schellinger not working. Sletten strip sidewalk forms, footing forms, 3 workers.