



Project: Project1 Date: Mon 3/25/19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Name	Duration	Start	Finish	Timeline (May 2019 - August 2019)																		
37	Pipe Field Collection	6 days	Tue 7/2/19	Tue 7/9/19	[Gantt bar from 7/2 to 7/9]																		
38	Re-Grade Field	8 days	Wed 7/10/19	Fri 7/19/19	[Gantt bar from 7/10 to 7/19]																		
39	Sod & Seed Work Field	3 days	Mon 7/22/19	Wed 7/24/19	[Gantt bar from 7/22 to 7/24]																		
40	Track Surface Curing Time	5 days	Wed 7/24/19	Tue 7/30/19	[Gantt bar from 7/24 to 7/30]																		
41	Track Striping	5 days	Wed 7/31/19	Tue 8/6/19	[Gantt bar from 7/31 to 8/6]																		

Project: Project1 Date: Mon 3/25/19	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			