

Minidoka County School District
Monthly Maintenance Report
March 11, 2026

Feb. – 80 New Requests
 309 Work in Progress
 56 Complete

Mar. – 36 New Requests
 313 Work in Progress
 37 Complete

Maintenance Department Updates

Current Projects

Ag Building

The job is 98% complete. Final items left at the AG Building.

Complete		
Minico High School Ag		
Task/Item	Responsible Sub	Notes
Scuppers on North Sidewalk	PBC Concrete	Cost Impact : \$6,916.72 - How would you like me to send this over formally?
Burglar Alarm Installation	Total Tech	Who at the District can we get in contact with to set this up?
Cores Missing on storefront doors (3 or 4)	NuVu	Temp Cores will be installed next week
Security Plate/Astragal at Laundry Room Door, Mechanical Room, Storage Room, IT room	Idaho Wholesale	TBD
Caulk & Paint Touch up at all Exterior Windows	Express	Scheduled for 2.17-2.18
Leaking Sink Faucet in RM #517	Paige	Scheduled for 2.13
HVAC Controls Need to be the Pelican TC-3	Terry's	TBD
Kickplates at exterior doors	Idaho Wholesale	TBD
Exterior Double Doors (North & South) at corridor between shop & classrooms have daylight	Idaho Wholesale	TBD
Plasma Cutter needs and airline run to it	Paige	Scheduled for 2.13

Minidoka County School District
Monthly Maintenance Report
March 11, 2026

Shop doors need kick plates	Idaho Wholesale	TBD
Flammable Storage room door does not close properly	Idaho Wholesale	TBD
South double doors in corridor need cores	Idaho Wholesale	TBD
Greenhouse classroom has touch up paint on a column	Express	Scheduled for 2.17-2.18
Girls bathroom ADA stall needs a stiffener on the top bar	SBI	TBD
Need to schedule lighting controls training with Kevin & Anthony at school	Heglar	Preferred Day & Time for Training?
3 Basin sink needs installed in RM #524	Paige	Scheduled for 2.13
11 Cameras are not connected to Rhombus system	Pinncale	IT Director Contact Needed for Coordination.
Fire Alarm connection to existing school system	System Tech	Completed 2.11.26
Exhaust Fan cover needs re-installed in staff restroom	Express	Scheduled for 2.17-2.18
Epoxy cut joints in staff restroom	PBC Concrete	TBD
Badge readers are not working with existing cards. Total Tech assured us they would	Compunet	TBD

Levy Projects

Minico

Science Lab countertops replacement – Will be installed on March 12.

HVAC Math wing – Researching.

Mt. Harrison/Paul/Acequia

Security for doors. Waiting on contractors.

Rupert

Installing new door hardware for safety and security.

Minidoka County School District
Monthly Maintenance Report
March 11, 2026

Transportation/Nutrition/DSC

Lighting upgrade – Transportation’s lights are installed. Have the lights for all the sites. Upgrade for Food Service & Maintenance complete. DSC is underway.

Paul

Emergency lighting – Was scheduled for 3/7. Rescheduled due to School Carnival.

521 Projects

Minico

HVAC Phase #2 –We have approximately 4 -5 units left to install. Minico is 89% complete. They will work to complete phase #2 during Spring Break.

Minico

Star Corp is the Construction Manager awarded.

Mt. Harrison

Gary Jones is the Construction Manager awarded.

All Schools

We are getting estimates for security systems and fire systems.

Projects

Minico

Ductwork for the Multi-Purpose Building will be completed during spring break.

Mt. Harrison

Pump shed exterior replacement- estimates in process.

Minidoka County School District
Monthly Maintenance Report
March 11, 2026

Maintenance

Vandalism – seeing an increase District Wide
Boiler leaks – to be completed during Spring break.