

TISD Gyms Prelim Schedule
Full Schedule

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Predecessors	Successors
1	1 TISD Gym Renovations	123 days	Mon 2/9/26	Wed 7/29/26		NA		
2	2 Preconstruction	98 days	Mon 2/9/26	Wed 6/24/26		NA		
3	3 GMP Preparation	5 days	Mon 2/9/26	Fri 2/13/26		NA		4
4	4 School Board Approval	0 days	Mon 2/9/26	Mon 3/9/26		NA		5
5	5 Notice to Proceed	3 days	Mon 3/9/26	Wed 3/11/26		NA		6
6	6 Subcontracts	5 days	Thu 3/12/26	Wed 3/18/26		NA		15,11,12,13
7	7 Permits	25 days	Mon 2/9/26	Fri 3/13/26		NA		
8	8 Building Permit	25 days	Mon 2/9/26	Fri 3/13/26		NA		24
9	9 Submittals	20 days	Thu 3/19/26	Wed 4/15/26		NA		
10	10 Div. 9 Finishes	10 days	Thu 3/19/26	Wed 4/1/26		NA		
11	11 Tiling - Color	10 days	Thu 3/19/26	Wed 4/1/26		NA		
12	12 Flooring - Color	10 days	Thu 3/19/26	Wed 4/1/26		NA		18
13	13 Painting - Color	10 days	Thu 3/19/26	Wed 4/1/26		NA		19
14	14 Div. 26 Electrical	20 days	Thu 3/19/26	Wed 4/15/26		NA		20
15	15 Lighting	20 days	Thu 3/19/26	Wed 4/15/26		NA		22
16	16 Procurement	60 days	Thu 4/2/26	Wed 6/24/26		NA		
17	17 Div. 9 Finishes	60 days	Thu 4/2/26	Wed 6/24/26		NA		
18	18 Tiling - Color	20 days	Thu 4/2/26	Wed 4/29/26		NA		32
19	19 Gym Floor	60 days	Thu 4/2/26	Wed 6/24/26		NA		33
20	20 Painting - Color	20 days	Thu 4/2/26	Wed 4/29/26		NA		30
21	21 Div. 26 Electrical	30 days	Thu 4/16/26	Wed 5/27/26		NA		
22	22 Lighting	30 days	Thu 4/16/26	Wed 5/27/26		NA		31
23	23 Construction	43 days	Mon 6/1/26	Wed 7/29/26		NA		
24	24 Mobilize	0 days	Mon 6/1/26	Mon 6/1/26		NA		26,36
25	25 Western Hills	33 days	Mon 6/1/26	Wed 7/15/26		NA		
26	26 Demolition	3 days	Mon 6/1/26	Wed 6/3/26		NA		27,36
27	27 Metal Framing	5 days	Thu 6/4/26	Wed 6/10/26		NA		28FF,37
28	28 Electrical In-Wall	3 days	Mon 6/8/26	Wed 6/10/26		NA		29,38
29	29 Sheetrock	5 days	Thu 6/11/26	Wed 6/17/26		NA		30,39
30	30 FTI Paint	3 days	Thu 6/18/26	Mon 6/22/26		NA		31,40
31	31 Light Fixtures	5 days	Tue 6/23/26	Mon 6/29/26		NA		33,41,32
32	32 VCT Floor	3 days	Tue 6/30/26	Thu 7/1/26		NA		34
33	33 Gym Floor	10 days	Tue 6/30/26	Mon 7/13/26		NA		34,42
34	34 Final Paint	2 days	Tue 7/14/26	Wed 7/15/26		NA		43
35	35 Scott	40 days	Thu 6/4/26	Wed 7/29/26		NA		
36	36 Demolition	3 days	Thu 6/4/26	Mon 6/8/26		NA		37
37	37 Metal Framing	5 days	Thu 6/11/26	Wed 6/17/26		NA		38FF
38	38 Electrical In-Wall	3 days	Mon 6/15/26	Wed 6/17/26		NA		39
39	39 Sheetrock	5 days	Thu 6/18/26	Wed 6/24/26		NA		40
40	40 FTI Paint	3 days	Thu 6/25/26	Mon 6/29/26		NA		41
41	41 Light Fixtures	5 days	Tue 6/30/26	Mon 7/6/26		NA		42
42	42 Gym Floor	10 days	Tue 7/14/26	Mon 7/27/26		NA		43
43	43 Final Paint	2 days	Tue 7/28/26	Wed 7/29/26		NA		44
44	44 Construction Complete	0 days	Wed 7/29/26	Wed 7/29/26		NA		